

This SWPPP was prepared in accordance with SPDES Permit No. GP-0-20-001 and must be kept on the job site and available for use of contractors and sub-contractors. Certifications by applicant/developer and by the contractors/subcontractors are included. A copy of the Notice of Intent (NOI), which must be filed at least 5 days prior to the commencement of any work along with the MS4 SWPPP acceptance form, is included herein. Notice of Termination (NOT) must be filed when all stormwater management facilities are in place and the site has been stabilized with specified vegetation. Sample inspection forms are included. Operation and maintenance plan is attached and included both temporary and permanent facilities maintenance. This SWPPP, together with all required plans, completed inspection forms and log of activities including any mitigation of items noted on inspection forms must be kept on the job site and available for inspection by all regulatory authorities.

FULL STORMWATER POLLUTION PREVENTION PLAN (SWPPP) REPORT

Prepared For:

HAMASPIK CHOICE

Village of New Hempstead, Rockland County, New York

Prepared By:



ATZL, NASHER & ZIGLER
Engineers – Surveyors – Planners
232 North Main Street
New City, New York 10956
Tel. (845) 634-4694 • Fax (845) 634-5543

This plan has been prepared to comply with the provisions of the SPDES general permit no. GP-0-20-001, issued by the New York State Department of Environmental Conservation for storm water discharges from construction site activities.

I certify under penalty of law that this document and all attachments were prepared and revised under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment of knowing violations.

Revision 1: December 17, 2024
Date: April 12, 2024
Job No. 5030


Ryan A. Nasher, P.E. License No: 89066
New York State Professional Engineer

Table of Contents

TABLE OF CONTENTS

**SECTION 1: Stormwater Pollution Prevention Plan Report Complying
GP 0-20-001**

- 1.0 INTRODUCTION
 - 1.1 NOTICE OF INTENT
 - 1.2 SWPPP GOALS AND OBJECTIVES
- 2.0 SITE DESCRIPTION
 - 2.1 Project Name & Location:
 - 2.2 Owner/Operator Name & Address:
 - 2.3 General Contractor*:
 - 2.4 Description:
 - 2.5 Impervious Cover:
 - 2.6 Site Area:
 - 2.7 Location Map
 - 2.8 Sequence of Major Activities:
- 3.0 CONTROLS
 - 3.1 EROSION AND SEDIMENT CONTROLS STABILIZATION PRACTICES
 - 3.1.1 Temporary Stabilization:
 - 3.1.2 Permanent Stabilization:
 - 3.2 STRUCTURAL PRACTICES
 - 3.3 STORMWATER MANAGEMENT WATER QUALITY
 - 3.3.1 Name of Receiving Waters:
 - 3.4 PEAK FLOW ATTENUATION
 - 3.5 RUNOFF CONVEYANCE SYSTEMS
 - 3.6 OTHER CONTROLS
 - 3.6.1 Waste Materials:
 - 3.6.2 Hazardous waste:
 - 3.6.3 Sanitary Waste:
 - 3.6.4 Offsite Vehicle Tracking:
 - 3.7 TIMING OF CONTROL MEASURES
 - 3.8 CERTIFICATION OF COMPLIANCE WITH FEDERAL, STATE AND LOCAL REGULATIONS
- 4.0 MAINTENANCE & INSPECTION PROCEDURES
 - 4.1 SEDIMENT & EROSION CONTROL INSPECTION AND MAINTENANCE PRACTICES
 - 4.2 SUMMARY OF SWPPP REQUIRED DOCUMENT FILINGS
- 5.0 NON-STORM WATER DISCHARGES

HAMASPIK CHOICE
Full Stormwater Pollution Prevention Plan Report

- 5.1 NON-STORMWATER DISCHARGES
- 6.0 INVENTORY FOR POLLUTION PREVENTION PLAN
 - 6.1 MATERIAL SUBSTANCES
- 7.0 SPILL CONTROL & PREVENTION
 - 7.1 MATERIAL MANAGEMENT PRACTICES
 - 7.1.1 Good Housekeeping:
 - 7.1.2 Hazardous Products:
 - 7.2 PRODUCT SPECIFIC PRACTICES
 - 7.2.1 Petroleum Products:
 - 7.2.2 Fertilizers:
 - 7.2.3 Paints:
 - 7.2.4 Concrete Trucks:
 - 7.3 SPILL CONTROL PRACTICES
- 8.0 SUPPORTING PLANS & REPORTS
- 9.0 POLLUTION PREVENTION PLAN CERTIFICATION
 - 9.1 OWNER/OPERATOR CERTIFICATION
- 10.0 CERTIFICATION BY CONTRACTORS
 - 10.1 PRIME CONTRACTOR CERTIFICATION
 - 10.2 SUB-CONTRACTOR CERTIFICATION

Figures

Figure 1: Site Location Map (source: maps.google.com)

Appendices

- Appendix A – SWPPP CONSTRUCTION SITE LOG BOOK
- Appendix B – STORMWATER POND CONSTRUCTION INSPECTION CHECKLIST FORM
- Appendix C – SPILL CONTROL & PREVENTION LOG
- Appendix D – STORMWATER MANAGEMENT FACILITIES MAINTENANCE AGREEMENT
- Appendix E – CONSTRUCTION PLAN DRAWINGS IN (11" X 17")

**SECTION 2: Stormwater System Design Report Complying NYS
Stormwater Management Design Manual, January 2015.**

Hydraulic & Hydrological Study:

• Revision Overview	2-1
• Introduction	2-1
• Site Location	2-1
• Hydrological Soil Group	2-2
• Existing Watershed	2-2
• Developed Watersheds	2-2
• Drainage Study	2-2
• Mitigation	2-2

Summary Table:

• Summary Flow Table at P.O.I.#1	2-4
--	-----

Location Maps:

• Street Map	2-5
• Soil Map	2-6

Drainage Calculation

• Existing Condition	2-7
• Developed Condition	2-8

Stormwater Management Practice Design Calculations

• Water Quality Calculation	2-10
• Water Quantity Calculation	2-15

HydroCAD Model for Existing and Proposed Conditions 1, 10, & 100 Year Storms

• Drainage Schematic	2-16
• 1-Year Storm Model	2-17
• 10-Year Storm Model	2-33
• 100-Year Storm Model	2-49

APPENDIX-F:

• Infiltration Test Certification	1
---	---

APPENDIX-G:

• Pretreatment Sizing Calculation	1
---	---

HAMASPIK CHOICE
Full Stormwater Pollution Prevention Plan Report

SECTION 3: **SPDES General Permit Per GP 0-20-001**

- 3.1 SPDES ACKNOWLEDGEMENT LETTER ISSUED BY NYSDEC
- 3.2 FILED OUT NOTICE OF INTENT (N.O.I.)
- 3.3 MS4 SWPPP ACCEPTANCE FORM

MAPS:

- Drainage Map Existing Condition E-1
- Drainage Map Developed Condition D-1

Section 1: O, I, & M

HAMASPIK CHOICE

**VILLAGE OF HEMPSTEAD
ROCKLAND COUNTY
NEW YORK**

SECTION 1:

OPERATION INSPECTION AND MAINTENANCE PLAN REPORT

BY

ATZL, NASHER & ZIGLER
ENGINEERS-SURVEYORS-PLANNERS
232 NORTH MAIN STREET
NEW CITY, NY 10956
TEL: (845) 634-4694
FAX: (845) 634-5543
E-MAIL: rnasher@anzny.com

1.0 INTRODUCTION

1.1 Notice of Intent:

Section 402 of the Clean Water Act requires permits for stormwater discharge from construction activities, which disturb one or more acres of land to obtain a permit. To implement this law, the New York State Department of Environmental Conservation (NYSDEC) issued the General Permit GP-0-20-001 for Stormwater Discharges from Construction Activities. The Notice of Intent (NOI) is the means to obtain coverage under this permit.

1.2 SWPPP Goals and Objective:

The goal of the Stormwater Pollution Prevention Plan (SWPPP) is to control runoff of pollutants from the project site during and after construction activities by complying with the NY State Pollutant Discharge Elimination System (SPDES) Stormwater Permit for construction activities and local rules and regulations. The SWPPP will implement the following practices:

- Reduction or elimination of erosion and sediment loading to waterbodies during construction;
- Control of the impact of stormwater runoff on the water quality of the receiving waters;
- Control of the increased volume and peak rate of runoff during and after construction; and
- Maintenance of stormwater controls during and after completion of construction.

The SWPPP will incorporate the proper selection, sizing and siting of the Stormwater Management Practices (SMPs) to protect water resources from stormwater impacts. The design of the proposed SMPs were determined using current engineering methodologies to provide appropriate sizing criteria to avoid overburdening stormwater conveyance structures. Erosion and Sediment Control (ESC), Water Quantity Control, and Water Quality Controls are inter-related components of the SWPPP.

The SWPPP is intended to be a “living” document. The document should be revised and updated by a qualified professional whenever site conditions dictate. Any proposed revisions shall undergo review by the owner or his designated representative prior to incorporation in the SWPPP and implementation at the site. Any proposed modifications shall be in accordance with the New York State Department of Environmental Conservation’s technical standards.

2.0 SITE DESCRIPTION

2.1 Project Name & Location:

Illinois Properties 26 LLC
Village of New Hempstead
Rockland County, New York
Village of New Hempstead Tax Map: Section 42.18, Block 2, Lot 24.

2.2 Owner/Operator Name & Address:

Illinois Properties 26, LLC
Attention: Hillel Kahan
51 Forest Road, Unit 316-84
Monroe, NY 10950
Phone: 845-293-3570
Email: hkahan@platinumdevlp.com

2.3 General Contractor*:

(Company Name)

(Street Address)

(City, State, Zip Code)

(Phone Number)

*Note – General Contractor shall be identified prior to commencement of work.

2.4 Description:

The project is located at 775 North Main Street, in the Village of New Hempstead, Rockland County, New York. The site has an area of about 3.11 acres. The existing site consists of a two-story masonry building, one-story building, parking lot, wood/grass cover and some landscaping areas. The proposed development includes the construction of a two-story addition on the west side of the existing two-story masonry building, parking lot, and some landscaping areas.

HAMASPIK CHOICE
Full Stormwater Pollution Prevention Plan (SWPPP) Report

Soil Name	Soil Map Symbol	Hydrological Soil Group
Watchaug fine sandy loam	Wc	C
Wethersfield gravelly silt loam, 3 to 8 percent slopes	WeB	C

* Source: <https://websoilsurvey.sc.egov.usda.gov/App/WebSoilSurvey.aspx>

** HSG "C" was used in the drainage calculations.

Soil disturbing activities will include clearing and grubbing; installation of a stabilized construction entrance; grading (cuts & fills); excavation for the installation of drainage pipes, SMPs, sanitary sewer connections, water main connections, building foundations, stormwater management facilities and the preparation for final planting and seeding.

2.5 Impervious Cover:

Impervious cover within the planned disturbance will increase from 0.834 acres in the existing condition to 1.227 acres in the proposed condition.

2.6 Site Area:

The site is approximately 3.11 acres, and 1.054 acres will be disturbed by the proposed construction activities.

HAMASPIK CHOICE
Full Stormwater Pollution Prevention Plan (SWPPP) Report

2.7 Location Map:



HAMASPIK CHOICE
Full Stormwater Pollution Prevention Plan (SWPPP) Report

2.8 Sequence of Major Activities:

Phasing and schedule of construction is as follows (several phases will overlap):

Phase 1: Clearing and grubbing of designated areas

Phase 2: Land grading according to the approved site development plan

Phase 3: Building construction

Phase 4: Paving and utilities construction

Phase 5: Final Grading, landscaping

The general order of activities will be as follows:

1. Schedule a pre-construction meeting.
2. Locate natural resources and the limit of disturbance per approved plans.
3. Install perimeter erosion and sediment control practices (silt fences).
4. Install construction entrances and temporary staging.
5. Limit grading for installation of E&SC practices.
6. Dispose clearing and grading materials as construction progresses.
7. Stockpile topsoil and stabilize.
8. Perform rough grading/cut & fill and stabilize inactive areas.
9. Install utilities and drainage structures.
10. Construct foundation and building structure as per plan.
11. Apply soil restoration practices as described in the plan.
12. Perform final stabilization, i.e. top soil and landscaping.
13. Remove sediment accumulations and complete permanent post construction SMPs per the approved plan.
14. Remove E&SC practices and apply for a Notice of Termination (N.O.T.).

3.0 CONTROLS

3.1 Erosion and Sediment Controls Stabilization Practices:

3.1.1 Temporary Stabilization:

Topsoil, stockpiles, and soils that are exposed and left bare for a period of 14 days which are not being graded, not under active construction for 14 days or more, or not scheduled for permanent seeding within 14 days will be stabilized with temporary seed and mulch. All grass seed mixtures and application rates shall comply with Sediment and Erosion Control Plan.

Areas of the site, which are to be paved; will be temporarily stabilized by applying stone sub-base until bituminous pavement can be applied.

3.1.2 Permanent Stabilization:

Disturbed portions of the site where construction activities permanently cease shall be stabilized with permanent seed no later than 14 days after the last construction activity.

3.2 Structural Practices:

Proposed measures will include silt fences, super silt fence, storm inlet protection, stockpile, concrete washout, and stabilized construction entrance.

3.3 Stormwater Management Water Quality:

Stormwater runoff generated by parking, and the rooftop will be directed towards the proposed underground infiltration system and the bio-filter system through a combination of sheet flow, catch basin, pipes, and a pretreatment system.

The stormwater management system has been designed to comply with the most recent NYSDEC design manual requirements. The underground infiltration system and the bio-filter system is designed to treat the first flush water quality volume of the required impervious area, according to NYSDEC redevelopment rules.

The property owner shall be responsible for the long-term operation, maintenance and inspection of the proposed stormwater management facilities and provide maintenance records to the Village of New Hempstead.

HAMASPIK CHOICE
Full Stormwater Pollution Prevention Plan (SWPPP) Report

3.3.1 Name of Receiving Waters:

Tributary watercourse to PASCACK BROOK. The site is not located in a designated TMDL watershed area.

3.4 Peak Flow Attenuation:

In order to provide the zero net increase of peak runoff an Underground Infiltration System and a Bio-filter System have been proposed.

3.5 Runoff Conveyance Systems:

The stormwater pipes are design to convey the 10-year peak flow discharge.

3.6 Other Controls:

3.6.1 Waste Materials:

All waste materials will be collected and stored in securely lidded metal dumpsters rented from _____, a solid waste management company located in Rockland County (name of carting company to be identified 30 days prior to commencement of work). The dumpsters will meet Village of New Hempstead, Rockland County, and New York State solid waste management regulations. All trash and construction debris from the site will be deposited in the dumpsters. The dumpsters will be emptied as necessary, and the trash will be hauled off site to _____ (destination to be identified 30 days prior to commencement of work). No construction waste materials will be buried on site. All personnel will be instructed regarding the correct procedure for waste disposal. Notices stating these practices will be posted in the office trailer and _____, the Job Supervisor, individual who is responsible for managing the day to day site operations, will be responsible for seeing that these procedures are followed (Job Supervisor shall be identified 30 days prior to commencement of work).

3.6.2 Hazardous waste:

All hazardous waste materials will be disposed of in the manner specified by local or state regulation or by the manufacturer. Site personnel will be instructed in these practices and _____, Job Supervisor, individual who is responsible for managing the day to day site operations, will be responsible for seeing that these procedures are followed (Job Supervisor shall be identified 30 days prior to commencement of work).

HAMASPIK CHOICE
Full Stormwater Pollution Prevention Plan (SWPPP) Report

3.6.3 Sanitary Waste:

A licensed sanitary waste management contractor (sanitary waste management contractor to be identified 30 days prior to commencement of work) will collect all sanitary waste from the portable units.

3.6.4 Offsite Vehicle Tracking:

A stabilized construction entrance and gravel pad will be provided to wash or spray-clean trucks over before leaving the site in order to prevent track-out of dirt, mud, debris and dust. In addition, trucks will be covered with a tarp and at least 6 inches of freeboard clearance will be maintained to keep excessive dust from escaping the truck during hauling operations.

3.7 Timing of Control Measures:

As indicated in the Sequence of Major Activities, the stabilized construction entrance and other sediment and erosion control activities will be constructed prior to earthwork activities on any part of the site. Any soil areas that are exposed and left bare for a period of 14 days which are not being graded, not under active construction for 14 days or more, or not scheduled for permanent seeding within 14 days will be treated with temporary seed and mulch. Once construction activity ceases permanently in an area, that area will be stabilized with permanent seed and mulch. After the entire site is stabilized, accumulated sediments will be removed from the sediment and erosion control structures and the controls will be removed.

3.8 Certification of Compliance With Federal, State And Local Regulations:

The stormwater pollution prevention plan reflects New York State Department of Environmental Conservation requirements for storm water management and erosion and sediment control, as established in Article 17, Titles 7, 8 and Article 70 of the Environmental Conservation Law. To ensure compliance, this plan was prepared in accordance with guidelines issued with the SPDES General Permit for Storm Water Discharges from Construction Activities that are Classified as "Associated with Construction Activity", published by the NYSDEC.

4.0 MAINTENANCE & INSPECTION PROCEDURES

4.1 Sediment & Erosion Control Inspection And Maintenance Practices:

The following are inspection and maintenance practices that will be used in coordination with the SWPPP Construction Log Book prepared for this project, the template which is included in Appendix A, to maintain sediment and erosion controls:

- The Operator shall have a qualified professional conduct an assessment of the site prior to the commencement of construction and certify in this inspection report that the appropriate erosion and sediment controls described in the SWPPP, as required by the SPDES General Permit for Stormwater Discharges, have been adequately installed or implemented to ensure overall preparedness of the site for commencement of construction. Qualified professional means a person knowledgeable in the principles and practice of erosion and sediment controls, such as a licensed professional engineer, Certified Professional in Erosion and Sediment Control (CPESC), soil scientist, or someone working under the direction and supervision of a licensed professional engineer, Certified Professional in Erosion and Sediment Control (CPESC), or soil scientist (person must have experience in the principles and practices of erosion and sediment control). The template for the initial inspection and assessment is included in Appendix A.
- All control measures will be inspected by a qualified professional at least once each week (7 days) and immediately following any storm event of 0.5 inches or greater.
- All measures will be maintained in good working order. If a repair is necessary, it will be initiated within 24 hours of discovery.
- Provide sprinkle water on the dirt road during hot summer or when appropriate to prevent particles to be air born.
- Built up sediment to be removed from the silt fence when it has reached 1/3 the height of the fence. Sediment traps will be cleaned when built up sediments reaches 25 percent of design capacity.
- Silt fence will be inspected for depth of sediment, tears, to see if the fabric is securely attached to the fence posts, and to see that the fence posts are firmly in the ground.
- Temporary and permanent seeding and planting will be inspected for bare spots, washouts, and healthy growth.
- A maintenance inspection report will be filled out after each inspection and will become part of the SWPPP.
- _____, Job Supervisor – Trained Individual per GP-0-20-001, will select individuals who will be responsible for coordinating efforts with the qualified professional for regular inspections, maintenance and repair activities, and filling out the inspection and maintenance report forms. Inspection reports will summarize:

HAMASPIK CHOICE
Full Stormwater Pollution Prevention Plan (SWPPP) Report

1. Name of Inspector
2. Qualifications of Inspector
3. Date of Inspection
4. Weather Conditions
5. Areas inspected, including measurements
6. Areas that have undergone temporary and permanent stabilization
7. Indicate all disturbed areas that have not undergone active site work during the previous 14-day period
8. Observed condition of all erosion and sediment control practices
9. Inspect all sediment control practices and record approximate degree of sediment accumulation as a percentage of the sediment storage volume
10. Actions Taken to Correct Problems
11. Incorporate changes necessary to the SWPPP

The template for regular inspections is included in Appendix A.

- Personnel selected for inspection and maintenance responsibilities will receive training from the Job Supervisor and/or the qualified professional. They will be trained in all the inspection and maintenance practices necessary for keeping the erosion and sediment controls used on site in good working order.
- The Operator shall ensure that a record of all inspection reports is maintained in the SWPPP Construction Log Book. The site logbook shall be maintained on site and be made available to the permitting authorities upon request. Prior to the commencement of construction, the Operator shall certify in the site log book that the SWPPP was prepared in accordance with the State's standards and meets all Federal, State and local erosion and sediment control requirements. The Operator shall retain copies of SWPPPs and any reports submitted in conjunction with this permit, and records of all data used to complete the NOI to be covered by this permit, for a period of at least three years from the date that the site is finally stabilized. The Operator shall post at the site, in a publicly accessible location, a summary of the site inspection activities on a monthly basis. The template for SWPPP Construction Log Book is included in Appendix A.
- Prior to filing of the Notice of Termination (NOT) or the end of permit term, the Operator shall have the qualified professional perform a final site inspection. The qualified professional shall certify that the site has undergone final stabilization using either vegetative or structural stabilization methods and that all temporary erosion and sediment controls (such as silt fencing) not needed for long-term erosion control have been removed. Final stabilization means that all soil-disturbing activities at the site have been completed and a uniform, perennial vegetative cover with a density of 80% has been established, or equivalent stabilization measures (such as the use of mulches or geotextiles) have been employed on all unpaved areas and areas not covered by permanent structure. The template for final inspections is included in Appendix A.

HAMASPIK CHOICE
Full Stormwater Pollution Prevention Plan (SWPPP) Report

- Clean out all **temporary** structures and pipes upon completion of the project.
- When the site has been finally stabilized, the operator must submit a Notice of Termination form to terminate coverage under the SPDES General Permit GP 0-20-001. The permittee must identify all of the permanent stormwater management structures that have been constructed. In addition, an manual describing the operation and maintenance practices that will be necessary for the structures to function as designed after the site is stabilized must be finalized and in-place. The permittee must also certify that the permanent structure have been constructed as described in the SWPPP.

The inspection procedures that will be used for the construction of the proposed Stormwater management facilities are included in the CONSTRUCTION INSPECTION CHECKLIST FORM prepared for this project, the template of which is included in Appendix B, to be used to ensure proper construction.

4.2 Summary of SWPPP Required Document Filings:

The following table provides a summary of the required forms and inspections that need to be completed as part of the SWPPP requirements and which checklist or report document forms need to be used for each:

<u>Name of Document</u>	<u>Form to be Used</u>	<u>When to complete</u>
Pre-Construction Meeting Documents Form	Appendix A – SWPPP Construction Site Log Book	Prior to beginning of construction
Owner/Operator Certification	Appendix A, SWPPP Report	Prior to beginning of construction
Prime Contractor Certification	SWPPP Report	Prior to beginning of construction
Sub-Contractor Certification	SWPPP Report	Prior to beginning of construction
Pre-Construction Site Assessment Form	Appendix A	Prior to beginning of construction
Construction Duration Inspection Forms	Appendix A	Every seven days
Three-Month Status Reports	Appendix A	Every three months
SMPs Construction Inspection Checklist Form	Appendix B	During the construction of the proposed stormwater facilities
Final Stabilization and Retention of Records	Appendix B	At completion of project
Spill Control & Prevention Log	Appendix C	Before and after completion of Project
Stormwater Facilities Maintenance Plan and Inspection Checklists	Appendix D	After completion of Project

5.0 NON-STORM WATER DISCHARGES

5.1 Non-Stormwater Discharges:

It is expected that the following non-storm water discharges will occur from the site during the construction period:

- Water from water line flushing.
- Pavement wash waters (where no spills or leaks of toxic or hazardous materials have occurred).
- Uncontaminated groundwater (from natural springs)

6.0 INVENTORY FOR POLLUTION PREVENTION PLAN

6.1 Material substances:

The materials or substances listed below are expected to be present on the site during construction:

- Concrete
- Detergents
- Paints (enamels and latex)
- Metal Studs
- Roofing Materials
- Tar and Paving Materials
- Fertilizers
- Petroleum Based Products
- Cleaning Solvents
- Wood
- Masonry Block

7.0 SPILL CONTROL & PREVENTION

7.1 Material Management Practices:

The following are the material management practices that will be used to reduce the risk of spills or other accidental exposure of materials and substances to storm water runoff:

HAMASPIK CHOICE
Full Stormwater Pollution Prevention Plan (SWPPP) Report

7.1.1 Good Housekeeping:

The following good housekeeping practices will be followed on site during the construction project:

- An effort will be made to store only enough products required to do the job.
- All materials stored on site will be stored in a neat, orderly manner in their appropriate containers and, if possible, under a roof or other enclosure.
- Product will be kept in their original containers with the original manufacturer's label.
- Substances will not be mixed with one another unless recommended by the manufacturer.
- Whenever possible, all of a product will be used up before disposing of the container.
- Manufacturer's recommendations for proper use and disposal will be followed.
- The Job Supervisor will inspect daily to ensure proper use and disposal of materials on site.

7.1.2 Hazardous Products:

The following practices will be used to reduce the risks associated with hazardous materials:

- Products will be kept in original containers unless they are not reseal able.
- Original labels and material safety data will be retained; they contain important product information.
- If surplus product must be disposed of, manufacturer's or local and State recommended methods for proper disposal will be followed.

7.2 Product Specific Practices:

The following product specific practices will be followed on site:

7.2.1 Petroleum Products:

All onsite vehicles will be monitored for leaks and receive regular preventative maintenance to reduce the chance of leakage. Petroleum products will be stored in tightly sealed containers, which are clearly labeled. Any asphalt substances used on site will be applied according to the manufacturer's recommendations.

HAMASPIK CHOICE
Full Stormwater Pollution Prevention Plan (SWPPP) Report

7.2.2 Fertilizers:

Fertilizers will be applied only in the minimum amounts recommended by the manufacturer. Once applied, fertilizer will be worked into the soil to limit exposure to stormwater. Storage will be in a covered shed. The content of any partially used bags of fertilizer will be transferred to a sealable plastic bin to avoid spills.

7.2.3 Paints:

All containers will be tightly sealed and stored when not required for use. Excess paint will not be discharged to the storm drainage system, but will be properly disposed of according to manufacturer's instructions or State and local regulations.

7.2.4 Concrete Trucks:

Concrete trucks will not be allowed to wash out or discharge surplus concrete or drum wash water on the site.

7.3 Spill Control Practices:

In addition to the good housekeeping and material management practices discussed in the previous sections of this plan, the following practices will be followed for spill prevention and cleanups:

- Manufacturer's recommended methods for spill cleanup will be clearly posted and site personnel will be made aware of the procedures and the location of the information and cleanup supplies.
- Materials and equipment necessary for spill cleanup will be kept in the material storage areas on site. Equipment and materials will include, but not be limited to, brooms, dustpans, mops, rags, gloves, goggles, kitty litter, sand, sawdust, and plastic and metal trash containers specifically for this purpose.
- All spills will be cleaned up immediately after discovery.
- The spill area will be kept well ventilated, and personnel will wear appropriate protective clothing to prevent injury from contact with hazardous substances.
- Spills of toxic or hazardous material will be reported to the appropriate State or local government agency, regardless of the size of the spill. The Spill Control & Prevention Log form provided in Appendix C should be used for this purpose.
- The spill prevention plan will be adjusted to include measures to prevent a repetitive type of spill from re-occurring and how to clean up the spill if it does re-occur. A description of the spill, what caused it, and the cleanup measures will also be included.
- The Job Supervisor responsible for daily site operations, will be designated as the spill prevention and cleanup coordinator. He will designate at least

HAMASPIK CHOICE
Full Stormwater Pollution Prevention Plan (SWPPP) Report

three other site personnel who will receive spill prevention and cleanup training. These individuals will each become responsible for a particular phase of prevention and cleanup. The names of the responsible spill personnel will be posted in the material storage area and in the office trailer on site.

8.0 SUPPORTING PLANS & REPORTS

1. Site Plan Drawings prepared by Atzl, Nasher & Zigler
2. Soil & Erosion Control Plans prepared by Atzl, Nasher & Zigler
3. Stormwater Management Design Report by Atzl, Nasher & Zigler

HAMASPIK CHOICE
Full Stormwater Pollution Prevention Plan (SWPPP) Report

9.0 POLLUTION PREVENTION PLAN CERTIFICATION

9.1 OWNER/OPERATOR CERTIFICATION

“I have read or been advised of the permit conditions and believe that I understand them. I also understand that, under the terms of the permit, there may be reporting requirements. I also certify under penalty of law that this document and all corresponding attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person(s) who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. I further understand that coverage under the general permit will be identified in the acknowledgement that I will receive as a result of submitting this NOI. I also understand that, by submitting this NOI, I am acknowledging that the SWPPP has been developed and will be implemented as the first element of construction and agree to comply with all the terms and conditions of the general permit for which this NOI is being submitted.”

Signed: _____
(Owner/Operator)

Date: _____

(Printed Name & Title)

(Company Name, Address & Telephone Number)

10.0 CERTIFICATION BY CONTRACTORS

Made pursuant to the State Pollution Discharge Elimination System (SPDES) General Permit for Stormwater Discharges from Construction Activity (Permit No. GP 0-20-001) for:

Hamaspik Choice, Village of New Hempstead, Rockland County, New York

10.1 Prime Contractor Certification:

“I certify under penalty of law that I understand and agree to comply with the terms and conditions of the stormwater pollution prevention plan for the construction site identified in this plan as a condition of authorization to discharge stormwater. I also understand that the operator must comply with the terms and conditions of the New York State Pollutant Discharge Elimination System (SPDES) General Permit for Stormwater Discharges from Construction Activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards.”

Prime Contractor:

(Signature)

(Company)

(Name)

(Street Address)

(Title)

(City, State, Zip Code)

(Date)

(Phone Number)

HAMASPIK CHOICE
Full Stormwater Pollution Prevention Plan (SWPPP) Report

10.2 Sub-Contractor Certification:

“I certify under penalty of law that I understand and agree to comply with the terms and conditions of the stormwater pollution prevention plan for the construction site identified in this plan as a condition of authorization to discharge stormwater. I also understand that the operator must comply with the terms and conditions of the New York State Pollutant Discharge Elimination System (SPDES) General Permit for Stormwater Discharges from Construction Activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards.”

Sub-Contractor:

(Signature)

(Company)

(Name)

(Street Address)

(Title)

(City, State, Zip Code)

(Date)

(Phone Number)

Appendix - A

HAMASPIK CHOICE

**VILLAGE OF HEMPSTEAD
ROCKLAND COUNTY
NEW YORK**

APPENDIX-A

CONSTRUCTION SITE LOGBOOK

BY

ATZL, NASHER & ZIGLER

ENGINEERS-SURVEYORS-PLANNERS

232 NORTH MAIN STREET

NEW CITY, NY 10956

TEL: (845) 634-4694

FAX: (845) 634-5543

E-MAIL: rnasher@anzny.com

HAMASPIK CHOICE

**NY STATE POLLUTANT DISCHARGE ELIMINATION SYSTEM
FOR CONSTRUCTION ACTIVITIES**

SWPPP CONSTRUCTION SITE LOG BOOK

For

**HAMASPIK CHOICE
Village of New Hempstead
Rockland County, New York**

HAMASPIK CHOICE

Table of Contents

- I. Pre-Construction Meeting Documents.
 - a. Preamble to Site Assessment and Inspections
 - b. Operator's Certification
 - c. Qualified Professional's Credentials & Certification
 - d. Pre-Construction Site Assessment Checklist
- II. Construction Duration Inspections
 - a. Directions
 - b. Modification to the SWPPP
- III. Monthly Summary Reports
- IV. Monitoring, Reporting, and Three-Month Status Reports
 - a. Operator's Compliance Response Format

Properly completing forms such as those contained in this document meet the inspection requirement of NYSDEC SPDES GP for Construction Activities. Completed forms shall be kept on site at all times and made available to authorities upon request.

HAMASPIK CHOICE

I. PRE-CONSTRUCTION MEETING DOCUMENTS

Project Name Hamaspik Choice

Permit No. _____

Date of Authorization _____

Name of Operator _____

Prime Contractor _____

a. **Preamble to Site Assessment and Inspections** -the following information to be read by all person's involved in the construction of stormwater related activities:

The Operator agrees to have a qualified professional¹ conduct an assessment of the site prior to the commencement of construction² and certify in this inspection report that the appropriate erosion and sediment controls described in the SWPPP have been adequately installed or implemented to ensure overall preparedness of the site for the commencement of construction.

Prior to the commencement of construction, the Operator shall certify in this site logbook that the SWPPP has been prepared in accordance with the State's standards and meets all Federal, State and local erosion and sediment control requirements.

When construction starts, site inspections shall be conducted by the qualified professional at least every 7 calendar days and within 24 hours of the end of a storm event of 0.5 inches or greater (Construction Duration Inspections). The Operator shall maintain a record of all inspection reports in this site log book. The site log book shall be maintained on site and be made available to the permitting authorities upon request. The Operator shall post at the site, in a publicly accessible location, a summary of the site inspection activities on a monthly basis (Monthly Summary Report).

The operator shall also prepare a written summary of compliance with this general permit at a minimum frequency of every three months (Operator's Compliance Response Form), while coverage exists. The summary should address the status of achieving each component of the SWPPP.

Prior to filing the Notice of Termination or the end of permit term, the Operator shall have a qualified professional perform a final site inspection. The qualified professional shall certify that the site has undergone final stabilization³ using either vegetative or structural stabilization methods and that all temporary erosion and sediment controls (such as silt fencing) not needed for long-term erosion control have been removed. In addition, the Operator must identify and certify that all permanent structures described in the SWPPP have been constructed and provide the owner(s) with an operation and maintenance plan that ensures the structure(s) continuously functions as designed.

1 "Qualified Professional means a person knowledgeable in the principles and practice of erosion and sediment controls, such as a Certified Professional in Erosion and Sediment Control (CPESC), soil scientist, licensed engineer or someone working under the direction and supervision of a licensed engineer (person must have experience in the principles and practices of erosion and sediment control).

2 "Commencement of construction" means the initial removal of vegetation and disturbance of soils associated with clearing, grading or excavating activities or other construction activities.

3 "Final stabilization" means that all soil-disturbing activities at the site have been completed and a uniform, perennial vegetative cover with a density of eighty (80) percent has been established or equivalent stabilization measures (such as the use of mulches or geotextiles) have been employed on all unpaved areas and areas not covered by permanent structures.

HAMASPIK CHOICE

b. Operators Certification

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. Further, I hereby certify that the SWPPP meets all Federal, State, and local erosion and sediment control requirements. I am aware that false statements made herein are punishable as a class A misdemeanor pursuant to Section 210.45 of the Penal Law. "

Name (Please Print): _____

Title _____ Date: _____

Address: _____

Phone: _____ Email: _____

Signature: _____

c. Qualified Professional's Credentials & Certification

"I hereby certify that I meet the criteria set forth in the General Permit to conduct site inspections for this project and that the appropriate erosion and sediment controls described in the SWPPP and as described in the following Pre-construction Site Assessment Checklist have been adequately installed or implemented, ensuring the overall preparedness of this site for the commencement of construction."

Name (Please Print): _____

Title _____ Date: _____

Address: _____

Phone: _____ Email: _____

Signature: _____

d. Pre-construction Site Assessment Checklist (NOTE: Provide comments below as necessary)

1. Notice of Intent, SWPPP, and Contractors Certification:

Yes No NA

Has a Notice of Intent been filed with the NYS Department of Conservation?

Is the SWPPP on-site? Where? _____

Is the Plan current? What is the latest revision date? _____

Is a copy of the NOI (with brief description) onsite? Where? _____

Have all contractors involved with stormwater related activities signed a contractor's certification?

Pre-construction Site Assessment Checklist (continued)

HAMASPIK CHOICE

2. Resource Protection

Yes No NA

- Are construction limits clearly flagged or fenced?
- Important trees and associated rooting zones, on-site septic system absorption fields, existing vegetated areas suitable for filter strips, especially in perimeter areas, have been flagged for protection.
- Creek crossings installed prior to land-disturbing activity, including clearing and blasting.

3. Surface Water Protection

Yes No NA

- Clean stormwater runoff has been diverted from areas to be disturbed.
- Bodies of water located either on site or in the vicinity of the site have been identified and protected.
- Appropriate practices to protect on-site or downstream surface water are installed.
- Are clearing and grading operations divided into areas <5 acres?

4. Stabilized Construction Entrance

Yes No NA

- A temporary construction entrance to capture mud and debris from construction vehicles before they enter the public highway has been installed.
- Other access areas (entrances, construction routes, equipment parking areas) are stabilized immediately as work takes place with gravel or other cover.
- Sediment tracked onto public streets is removed or cleaned on a regular basis.

5. Perimeter Sediment Controls

Yes No NA

- Silt fence material and installation comply with the standard drawing and specifications.
- Silt fences are installed at appropriate spacing intervals
- Sediment/detention basin was installed as first land disturbing activity.
- Sediment traps and barriers are installed.

6. Pollution Prevention for Waste and Hazardous Materials

Yes No NA

- The Operator or designated representative has been assigned to implement the spill prevention avoidance and response plan.
- The plan is contained in the SWPPP on page _____
- Appropriate materials to control spills are onsite. Where? _____

HAMASPIK CHOICE

II. CONSTRUCTION DURATION INSPECTIONS

a. Directions:

Inspection Forms will be filled out during the entire construction phase of the project.

Required Elements:

(1) On a site map, indicate the extent of all disturbed site areas and drainage pathways. Indicate site areas that are expected to undergo initial disturbance or significant site work within the next 14-day period;

(2) Indicate on a site map all areas of the site that have undergone temporary or permanent stabilization;

(3) Indicate all disturbed site areas that have not undergone active site work during the previous 14-day period;


Inspect all sediment control practices and record the approximate degree of sediment accumulation as a percentage of sediment storage volume (for example, 10 percent, 20 percent, 50 percent);

(5) Inspect all erosion and sediment control practices and record all maintenance requirements such as verifying the integrity of barrier or diversion systems (earthen berms or silt fencing) and containment systems (sediment basins and sediment traps). Identify any evidence of rill or gully erosion occurring on slopes and any loss of stabilizing vegetation or seeding/mulching. Document any excessive deposition of sediment or ponding water along barrier or diversion systems. Record the depth of sediment within containment structures, any erosion near outlet and overflow structures, and verify the ability of rock filters around perforated riser pipes to pass water; and

(6) Immediately report to the Operator any deficiencies that are identified with the implementation of the SWPPP.

HAMASPIK CHOICE

CONSTRUCTION DURATION INSPECTIONS



SITE PLAN/SKETCH

Inspector (Print Name)

Date of Inspection

Qualified Professional (Print Name)

Qualified Professional Signature

The above signed acknowledges that, to the best of his/her knowledge, all information provided on the forms is accurate and complete.

HAMASPIK CHOICE

CONSTRUCTION DURATION INSPECTIONS

Maintaining Water Quality

Yes No NA

- Is there an increase in turbidity causing a substantial visible contrast to natural conditions?
- Is there residue from oil and floating substances, visible oil film, or globules or grease?
- All disturbance is within the limits of the approved plans.
- Have receiving lake/bay, stream, and/or wetland been impacted by silt from project?

Housekeeping

1. General Site Conditions

Yes No NA

- Is construction site litter and debris appropriately managed?
- Are facilities and equipment necessary for implementation of erosion and sediment control in working order and/or properly maintained?
- Is construction impacting the adjacent property?
- Is dust adequately controlled?

2. Temporary Stream Crossing

Yes No NA

- Maximum diameter pipes necessary to span creek without dredging are installed.
- Installed non-woven geotextile fabric beneath approaches.
- Is fill composed of aggregate (no earth or soil)?
- Rock on approaches is clean enough to remove mud from vehicles & prevent sediment from entering stream during high flow.

Runoff Control Practices

1. Excavation Dewatering

Yes No NA

- Upstream and downstream berms (sandbags, inflatable dams, etc.) are installed per plan.
- Clean water from upstream pool is being pumped to the downstream pool.
- Sediment laden water from work area is being discharged to a silt-trapping device.
- Constructed upstream berm with one-foot minimum freeboard.

2. Level Spreader

Yes No NA

- Installed per plan.
- Constructed on undisturbed soil, not on fill, receiving only clear, non-sediment laden flow.
- Flow sheets out of level spreader without erosion on downstream edge.

3. Interceptor Dikes and Swales

Yes No NA

- Installed per plan with minimum side slopes 2H:1V or flatter.
- Stabilized by geotextile fabric, seed, or mulch with no erosion occurring.
- Sediment-laden runoff directed to sediment trapping structure

HAMASPIK CHOICE

4. Stone Check Dam

Yes No NA

- Is channel stable? (flow is not eroding soil underneath or around the structure).
- Check is in good condition (rocks in place and no permanent pools behind the structure).
- Has accumulated sediment been removed?.

5. Rock Outlet Protection

Yes No NA

- Installed per plan.
- Installed concurrently with pipe installation.

Soil Stabilization

1. Topsoil and Spoil Stockpiles

Yes No NA

- Stockpiles are stabilized with vegetation and/or mulch.
- Sediment control is installed at the toe of the slope.

2. Revegetation

Yes No NA

- Temporary seedings and mulch have been applied to idle areas.
- 4 inches minimum of topsoil has been applied under permanent seedings

Sediment Control

1. Stabilized Construction Entrance

Yes No NA

- Stone is clean enough to effectively remove mud from vehicles.
- Installed per standards and specifications?
- Does all traffic use the stabilized entrance to enter and leave site?
- Is adequate drainage provided to prevent ponding at entrance?

2. Silt Fence

Yes No NA

- Installed on Contour, 10 feet from toe of slope (not across conveyance channels).
- Joints constructed by wrapping the two ends together for continuous support.
- Fabric buried 6 inches minimum.
- Posts are stable, fabric is tight and without rips or frayed areas.
- Sediment accumulation is ___% of design capacity.

3. Storm Drain Inlet Protection (Use for Stone & Block; Filter Fabric; Curb; or, Excavated practices)

Yes No NA

- Installed concrete blocks lengthwise so open ends face outward, not upward.
- Placed wire screen between No. 3 crushed stone and concrete blocks.
- Drainage area is 1 acre or less.
- Excavated area is 900 cubic feet.
- Excavated side slopes should be 2:1.
- 2" x 4" frame is constructed and structurally sound.
- Posts 3-foot maximum spacing between posts.

HAMASPIK CHOICE

- Fabric is embedded 1 to 1.5 feet below ground and secured to frame/posts with staples at max 8-inch spacing.
- Posts are stable, fabric is tight and without rips or frayed areas.
- Sediment accumulation ___% of design capacity.

4. Temporary Sediment Trap

Yes No NA

- Outlet structure is constructed per the approved plan or drawing.
- Geotextile fabric has been placed beneath rock fill.
- Sediment accumulation is ___% of design capacity.

5. Temporary Sediment Basin

Yes No NA

- Basin and outlet structure constructed per the approved plan.
- Basin side slopes are stabilized with seed/mulch.
- Drainage structure flushed and basin surface restored upon removal of sediment basin facility.
- Sediment accumulation is ___% of design capacity.

Note: Not all erosion and sediment control practices are included in this listing. Add additional pages to this list as required by site specific design.
Construction inspection checklists for post-development stormwater management practices can be found in Appendix F of the New York Stormwater Management Design Manual.

Appendix-B

HAMASPIK CHOICE

**VILLAGE OF HEMPSTEAD
ROCKLAND COUNTY
NEW YORK**

APPENDIX-B

CONSTRUCTION INSPECTION CHECKLISTS

BY

ATZL, NASHER & ZIGLER
ENGINEERS-SURVEYORS-PLANNERS
232 NORTH MAIN STREET
NEW CITY, NY 10956
TEL: (845) 634-4694
FAX: (845) 634-5543
E-MAIL: rnasher@anzny.com

HAMASPIK CHOICE
Stormwater System Design
Construction Inspection Checklist Form

STORMWATER MANAGEMENT
CONSTRUCTION INSPECTION CHECKLIST FORM

Project: **HAMASPIK CHOICE**
 Location: Village of New Hempstead, Rockland County, NY

Site Status: _____

Date of Inspection: _____

Time of Inspection: _____

Weather Conditions
 (including recent rainfall): _____

Inspector's Name: _____

CONSTRUCTION SEQUENCE	SATISFACTORY/ UNSATISFACTORY	COMMENTS
1. Pre-Construction/Materials and Equipment		
Pre-construction meeting		
Pipe and appurtenances on-site prior to construction and dimensions checked		
1. Material (including protective coating, if specified)		
2. Diameter		
3. Dimensions of metal riser or pre-cast concrete outlet structure		
4. Required dimensions between water control structures (orifices, weirs, etc.) are in accordance with approved plans		
5. Barrel stub for prefabricated pipe structures at proper angle for design barrel slope		
6. Number and dimensions of prefabricated anti-seep collars		
7. Watertight connectors and gaskets		
8. Outlet drain valve		
Project benchmark near pond site		
Equipment for temporary de-watering		

HAMASPIK CHOICE
Stormwater System Design
Construction Inspection Checklist Form

2. Subgrade Preparation		
Area beneath embankment stripped of all Vegetation, topsoil, and organic matter		
3. Pipe Spillway Installation		
Method of installation detailed on plans		
A. Bed preparation		
Installation trench excavated with specified side slopes		
CONSTRUCTION SEQUENCE	SATISFACTORY/ UNSATISFACTORY	COMMENTS
Stable, uniform, dry subgrade of relatively impervious material (If subgrade is wet, contractor shall have defined steps before proceeding with installation)		
Invert at proper elevation and grade		
B. Pipe placement		
Metal / plastic pipe		
1. Watertight connectors and gaskets properly installed		
2. Anti-seep collars properly spaced and having watertight connections to pipe		
3. Backfill placed and tamped by hand under "haunches" of pipe		
4. Remaining backfill placed in max. 8 inch lifts using small power tamping equipment until 2 feet cover over pipe is reached		
3. Pipe Spillway Installation		
Concrete pipe		
1. Pipe set on blocks or concrete slab for pouring of low cradle		
2. Pipe installed with rubber gasket joints with no spalling in gasket interface area		
3. Excavation for lower half of anti-seep collar(s) with reinforcing steel set		

HAMASPIK CHOICE
Stormwater System Design
Construction Inspection Checklist Form

4. Entire area where anti-seep collar(s) will come in contact with pipe coated with mastic or other approved waterproof sealant		
5. Low cradle and bottom half of anti-seep collar installed as monolithic pour and of an approved mix		
6. Upper half of anti-seep collar(s) formed with reinforcing steel set		
7. Concrete for collar of an approved mix and vibrated into place (protected from freezing while curing, if necessary)		
8. Forms stripped and collar inspected for honeycomb prior to backfilling. Parge if necessary.		
C. Backfilling		
Fill placed in maximum 8 inch lifts		
Backfill taken minimum 2 feet above top of anti-seep collar elevation before traversing with heavy equipment		
4. Riser / Outlet Structure Installation		
Riser located within embankment		
A. Metal riser		
Riser base excavated or formed on stable subgrade to design dimensions		
CONSTRUCTION SEQUENCE	SATISFACTORY/ UNSATISFACTORY	COMMENTS
Set on blocks to design elevations and plumbed		
Reinforcing bars placed at right angles and projecting into sides of riser		
Concrete poured so as to fill inside of riser to invert of barrel		
B. Pre-cast concrete structure		

**HAMASPIK CHOICE
Stormwater System Design
Construction Inspection Checklist Form**

Dry and stable subgrade		
Riser base set to design elevation		
If more than one section, no spalling in gasket interface area; gasket or approved caulking material placed securely		
Watertight and structurally sound collar or Gasket joint where structure connects to pipe spillway		
C. Poured concrete structure		
Footing excavated or formed on stable Subgrade, to design dimensions with reinforcing steel set		
Structure formed to design dimensions, with reinforcing steel set as per plan		
Concrete of an approved mix and vibrated into place (protected from freezing while curing, if necessary)		
Forms stripped & inspected for "honeycomb" prior to backfilling; parge if necessary		
5. Embankment Construction		
Fill material		
Compaction		
Embankment		
1. Fill placed in specified lifts and compacted with appropriate equipment		
2. Constructed to design cross-section, side slopes and top width		
3. Constructed to design elevation plus allowance for settlement		
6. Impounded Area Construction		
Excavated / graded to design contours and side slopes		
Inlet pipes have adequate outfall protection		
Forebay(s)		

HAMASPIK CHOICE
Stormwater System Design
Construction Inspection Checklist Form

Pond benches		
7. Earth Emergency Spillway Construction		
Spillway located in cut or structurally stabilized with riprap, gabions, concrete, etc.		
Excavated to proper cross-section, side slopes and bottom width		
Entrance channel, crest, and exit channel Constructed to design grades and elevations		
CONSTRUCTION SEQUENCE	SATISFACTORY/ UNSATISFACTORY	COMMENTS
8. Outlet Protection		
A. End section		
Securely in place and properly backfilled		
B. Endwall		
Footing excavated or formed on stable Subgrade, to design dimensions and reinforcing steel set, if specified		
Endwall formed to design dimensions with Reinforcing steel set as per plan		
Concrete of an approved mix and vibrated into place (protected from freezing, if necessary)		
Forms stripped and structure inspected for "honeycomb" prior to backfilling; parge if necessary		
C. Riprap apron / channel		
Apron / channel excavated to design cross-Section with proper transition to existing ground		
Filter fabric in place		
Stone sized as per plan and uniformly place at the thickness specified		
9. Vegetative Stabilization		
Approved seed mixture or sod		
Proper surface preparation and required soil Amendments		

**HAMASPIK CHOICE
Stormwater System Design
Construction Inspection Checklist Form**

Excelsior mat or other stabilization, as per plan		
10. Miscellaneous		
Drain for ponds having a permanent pool		
Trash rack / anti-vortex device secured to outlet structure		
Trash protection for low flow pipes, orifices, etc.		
Fencing (when required)		
Access road		
Set aside for clean-out maintenance		
11. Stormwater Wetlands		
Adequate water balance		
Variety of depth zones present		
Approved pondscaping plan in place reinforcement budget for additional plantings		
Plants and materials ordered 6 months prior to construction		
Construction planned to allow for adequate planting and establishment of plant community (April-June planting window)		
Wetland buffer area preserved to maximum extent possible		

Comments:

Actions to be Taken:

Appendix - C

HAMASPIK CHOICE

**VILLAGE OF HEMPSTEAD
ROCKLAND COUNTY
NEW YORK**

APPENDIX-C

SPILL CONTROL AND PREVENTION LOG

BY

ATZL, NASHER & ZIGLER
ENGINEERS-SURVEYORS-PLANNERS
232 NORTH MAIN STREET
NEW CITY, NY 10956
TEL: (845) 634-4694
FAX: (845) 634-5543
E-MAIL: rnasher@anzny.com

Appendix - D

HAMASPIK CHOICE

**VILLAGE OF HEMPSTEAD
ROCKLAND COUNTY
NEW YORK**

APPENDIX-D MAINTENANCE AGREEMENT

BY

ATZL, NASHER & ZIGLER
ENGINEERS-SURVEYORS-PLANNERS
232 NORTH MAIN STREET
NEW CITY, NY 10956
TEL: (845) 634-4694
FAX: (845) 634-5543
E-MAIL: rnasher@anzny.com

**STORMWATER FACILITIES MAINTENANCE PLAN AGREEMENT
RE: HAMASPIK CHOICE
(TAX MAP DESIGNATION: 42.18-2-24)**

Whereas, the Village of Hempstead ("Village") and Illinois Properties 26 LLC ("Facility Owner") want to enter into an agreement to provide for the long term maintenance and continuation of stormwater control measures approved by the Village for the above named project, and

Whereas, the Village and the Facility Owner desire that the stormwater control measures be built in accordance with the approved project plans and thereafter be maintained, cleaned, repaired, replaced and continued in perpetuity in order to ensure optimum performance of the components. Therefore, the Village and the Facility Owner agree as follows:

1. This agreement binds the Facility Owner, its successors and assigns, to the maintenance provisions depicted in the approved project plans which are attached as Schedule A of this agreement.
2. The Facility Owner shall erect or post, in the immediate vicinity of the stormwater management facilities, a conspicuous and legible sign of not less than (18" X 24") or (10" X 12" for footprints smaller than 400 sq.ft.) bearing information shown on Schedule B.
3. The Facility Owner shall maintain, clean, repair, replace and continue the stormwater control measures as listed in Schedule C as necessary to ensure optimum performance of the measures to design specifications. The stormwater control measures shall include, but shall not be limited to, the following: drainage pipes, catch basins, pre-treatment systems, underground infiltration systems, bio-filter system, control structures etc., but only to the extent that the same are shown on Schedule C.
4. The Facility Owner shall be responsible for all expenses related to the maintenance of the stormwater control measures and shall establish a means for the collection and distribution of expenses among parties for any commonly owned facilities.
5. The Facility Owner shall provide for the annual inspection of the stormwater control measures, in perpetuity, to determine the condition and integrity of the measures. A Professional Engineer licensed by the State of New York shall perform such inspection. The inspecting engineer shall prepare and submit to the Village within 30 days of the inspection, a written report of the findings including recommendations for those actions necessary for the continuation of the Stormwater control measures.
6. The Facility Owner shall not authorize, undertake or permit alteration, abandonment, modification or discontinuation of the Stormwater control measures except in accordance with written approval of the Village.
7. The Facility Owner shall undertake all necessary repairs and replacement of the stormwater control measures at the direction of the Village or in accordance with the recommendations of the inspecting engineer within 60 days of the directive or inspection.

8. The Facility Owner shall provide to the Village, prior to Mayor's endorsement, a security for the maintenance and continuation of the stormwater control measures in the form of a letter of credit or escrow account in the amount of \$ _____ for a period of 5 years.
9. This agreement shall be recorded in the Office of the County Clerk, County of Rockland.
10. If ever the Village determines that the Facility Owner has failed to construct or maintain the stormwater control measures in accordance with the project plan or has failed to undertake corrective action specified by the Village or by the inspecting engineer, the Village is authorized to undertake such steps as reasonably necessary for the preservation, continuation or maintenance of the stormwater control measures and to affix the expenses thereof as a tax lien against the property.
11. This agreement is effective as of the date of issuance of the first certificate of occupancy for the above referenced project.

Village of New Hempstead

Illinois Properties 26 LLC

By: _____
Abe Sicker, Mayor

By: _____
Hillel Kahan

State of New York, County of Rockland ss.:

On _____, before me, the undersigned, personally appeared Abe Sicker personally known to me or proved to me on the basis of satisfactory evidence to be the individual whose name is subscribed to the within instrument and acknowledged to me that he executed the same in his capacity, and that by his signature on the instrument, the individual, or the person upon behalf of which the individual acted, executed the instrument.

Notary Public


State of New York, County of _____) ss.:

On _____, before me, the undersigned, personally appeared Hillel Kahan personally known to me or proved to me on the basis of satisfactory evidence to be the individual whose name is subscribed to the within instrument and acknowledged to me that he executed the same in his capacity, and that by his signature on the instrument, the individual, or the person upon behalf of which the individual acted, executed the instrument.

Notary Public

SCHEDULE "A"

STORMWATER MANAGEMENT FACILITIES (UNDERGROUND INFILTRATION SYSTEMS) LAYOUT & LOCATION



SCHEDULE "B"

STORMWATER MANAGEMENT SYSTEM INSPECTION AND MAINTENANCE SCHEDULE

Stormwater Structures:

- Stormwater pipe
- Catch Basins
- Pretreatment System (First Defense)
- Underground Infiltration System
- Bio-filter System

Inspections Schedule:

- Stormwater Pipes:
 - Annual, after major storms: Check for debris at inlets, outlets, and cleanouts.
- Catch Basins:
 - Biannual, after major storms (check for trash, excessive sediment, and oil sheen).
- Pre-Treatment System (First Defense):
 - Biannual, after major storms (check for trash, excessive sediment, and oil).
- Underground Infiltration System:
 - Annual, after major storm: Check that pipes are clear of debris.
 - Annual, after major storm: Check that sediment storage does not exceed 15% capacity.
 - Annual, after major storm: Check that pipe dewaterers.
 - Annual, after major storm: Check for oil accumulation.
- Bio-retention System:
 - Monthly inspections during construction and on an annual basis thereafter.

Maintenance Schedule:

- Stormwater Pipes:
 - Clean as found necessary by inspection.
- Catch Basins:
 - Must be cleaned of sediment at least once per year during the month of April and at all other times as necessary to prevent the discharge of pollutants from the system.
- Pretreatment device (First Defense):

- Clean out trash, sediment, and oil when necessary.
- Underground Infiltration System:
 - Clear inlets, outlets, and control structure of debris.
 - Clean out oil, trash, and sediment.
 - In subsequent years, inspections can be based on first year observations or local requirements.
 - Inspect the unit immediately after an oil, fuel or chemical spill.
 - A licensed waste management company shall remove oil and sediment and dispose responsibly per NYSDEC and Village of New Hempstead regulations.
- Bio-filter System:
 - Remove accumulated sediment and clean out and/or replace the filter gravel bed at the outfall pipe whenever accumulated sediment reaches a volume of 10% of the available basin capacity.
 - Restore any eroded embankments.
 - Remove accumulated debris within the basin and at outfall structures.

Stormwater Piping Inspection and Maintenance Checklist

Project: _____

Location: _____

Site Status: _____

Date: _____ **Time:** _____

Inspector Signature: _____ **Inspector Name (print):** _____

Inspection/Maintenance Items	Satisfactory or Unsatisfactory	Comments/Corrective Action
1. Inspection (Quarter-annually, After Major Storms)		
1. Accumulated sediment exceeds 10% of the diameter of the pipe.		
2. Vegetation the reduces free movement of water through pipes.		
3. Pipe damage: Any dent that increases flow area by more than 10% or puncture that impacts performance		
4. Trash accumulated to reduce free movement of water through pipes.		

Inspector shall use one sheet for each individual pipe run.

(Provide sketch to show location of unsatisfactory items)

ACTIONS TO BE TAKEN:

COMMENTS:

Catch Basin Inspection and Maintenance Checklist

Project: _____

Location: _____

Site Status: _____

Date: _____ **Time:** _____

Inspector Signature: _____ **Inspector Name (print):** _____

Inspection/Maintenance Items	Satisfactory or Unsatisfactory	Comments/Corrective Action
1. Inspection (Quarter-annually, After Major Storms)		
1. Accumulated debris or sediment depth exceed sump or impedes flow from inlet or outlet pipes		
2. Inlet or outlet pipe damaged		
3. Contaminants & pollutants visible		
4. Cover/grate functioning properly		
5. Structure: no cracks larger than 1/2"		
6. Ladder		
7. Mosquito breeding habitat		
2. Sediment		
1. Depth of sediment (inches)*		
2. Depth of oil (inches)**		
3. Sediment and oil have been removed		

*If measured depth of sediment is greater than 3 inches, the system shall be cleaned as per the manufacturer recommendations.

**Any presence of oil shall be removed immediately.

Inspector shall use one sheet for each catch basin/manhole.
(Provide sketch to show location of unsatisfactory items.)

ACTIONS TO BE TAKEN:

COMMENTS:

Pre-Treatment (First Defense) System Inspection and Maintenance

Project: _____

Location: _____

Site Status: _____

Date: _____ **Time:** _____

Inspector Signature: _____ **Inspector Name (print):** _____

Inspection/Maintenance Items	Satisfactory or Unsatisfactory	Comments/Corrective Action
1. Inlet/Outlet Structures (Quarter-annually, After Major Storms)		
1. Clear of debris and functional?		
2. Trash rack clear of debris and functional?		
3. Sediment accumulation?		
4. Condition of concrete/masonry?		
5. Outfall channels function, not eroding?		
6. If confined space entry is required; OSHA regulations should be followed.		
7. Other? (describe)		
2. Basin Bottom (Quarter-annually, After Major Storms)		
1. Excessive sedimentation?		
2. Any standing water?		
3. Structural Condition (Monthly or as needed)		
1. Structural repairs to inlet and outlets as needed?		
2. Any differential settlement?		

3. Other? (describe)		
4. Sediment		
1. Depth of sediment (inches)*		
2. Depth of oil (inches)**		
3. Sediment and oil have been removed		

*If measured depth of sediment is greater than 3 inches, the system shall be cleaned as per the manufacturer recommendations.

**Any presence of oil shall be removed immediately.

If any of the above inspection items are UNSATISFACTORY, list corrective actions and the corresponding completion dates below:

ACTIONS TO BE TAKEN:

COMMENTS:

Underground Infiltration System Inspection and Maintenance

Project: _____

Location: _____

Site Status: _____

Date: _____ **Time:** _____

Inspector Signature: _____ **Inspector Name (print):** _____

Inspection/Maintenance Items	Satisfactory or Unsatisfactory	Comments/Corrective Action
1. Inlet/Outlet Structures (Quarter-annually, After Major Storms)		
1. Clear of debris and functional?		
2. Trash rack clear of debris and functional?		
3. Sediment accumulation?		
4. Condition of concrete/masonry?		
5. Outfall channels function, not eroding?		
6. If confined space entry is required; OSHA regulations should be followed.		
7. Other? (describe)		
2. Basin Bottom (Quarter-annually, After Major Storms)		
1. Excessive sedimentation?		
2. Any standing water?		
3. Structural Condition (Monthly or as needed)		
1. Structural repairs to inlet and outlets as needed?		
2. Any differential settlement?		

3. Other? (describe)		
4. Sediment		
1. Depth of sediment (inches)*		
2. Depth of oil (inches)**		
3. Sediment and oil have been removed		

*If measured depth of sediment is greater than 3 inches, the system shall be cleaned as per the manufacturer recommendations.

**Any presence of oil shall be removed immediately.

If any of the above inspection items are UNSATISFACTORY, list corrective actions and the corresponding completion dates below:

ACTIONS TO BE TAKEN:

COMMENTS:

Bio-filter System Inspection and Maintenance Checklist

Project: _____

Location: _____

Site Status: _____

Date: _____ **Time:** _____

Inspector Signature: _____ **Inspector Name (print):** _____

Inspection/Maintenance Items	Satisfactory or Unsatisfactory	Comments/Corrective Action
1. Debris Cleanout (Monthly)		
1. Bioretention & contributing areas clean of debris		
2. No dumping of yard waste into practice		
3. Litter (branches, etc.) have been removed		
4. Trash accumulated to reduce free movement of water through pipes.		
2. Vegetation (Monthly)		
1. Plant height not less than design water depth		
2. Fertilized per specification		
3. Plant composition according to approved plans		
4. No placement of inappropriate plants		
5. Grass height not greater than 6-inches		
6. No evidence of erosion		
3. Check Dams/Energy Dissipators/Sumps (Monthly)		
1. No evidence of sediment buildup		
2. Sumps should not be more than 50% full of sediment		
3. No evidence of erosion at downstream toe		
4. Dewatering (Monthly)		
1. Dewater between storms		

2. No evidence of standing water		
5. Sediment Deposition	(Annual)	
1. Swale clean of sediments		
2. Sediments should be > 20% of swale design depth		
6. Outlet/Overflow Spillway	(Annual, After Major Storm)	
1. Good condition, no need for repair		
2. No evidence of erosion		
3. No evidence of any blockages		
7. Integrity of Filter Bed	(Annual)	
1. Filter bed has not been blocked or filled inappropriately		

ACTIONS TO BE TAKEN:

COMMENTS:

Appendix - E

HAMASPIK CHOICE


**VILLAGE OF HEMPSTEAD
ROCKLAND COUNTY
NEW YORK**

APPENDIX-E

CONSTRUCTION PLANS IN (11"X17") FORMAT

BY

ATZL, NASHER & ZIGLER
ENGINEERS-SURVEYORS-PLANNERS
232 NORTH MAIN STREET
NEW CITY, NY 10956
TEL: (845) 634-4694
FAX: (845) 634-5543
E-MAIL: rnasher@anzny.com



1	12-17-24	PER PLANNING ENGINEER
2	4-23-24	RESUBMIT & PER PER UIC 8-6-24
3	4-12-24	TOT FD SUBMISSION
4	11-18-23	PUB TOWN DTR & RESUB COMMENT
5	2-19-23	NO'S ALTHOUGH TWO STORES
6	3-20-23	W/THOUT B.F.F.E.R & RESERVE PARKING
7	2-15-23	ADD TRAFF LIGHTS, DIST TO ADJ. DRIVE
8	3-2-23	REVISE ADDITION & PARKING
REVISION	DATE	DESCRIPTION

ATZL, NASHER & ZIGLER P.C.
 ENGINEERS-SURVEYORS-PLANNERS

232 North Main Street
 New City, New York 10950
 Tel. (845) 534-4684
 Fax: (845) 634-5843
 E-mail: info@anzny.com
 Web: www.ANZNY.com

PROJECT: **HAMASPIK CHOICE**
F/K/A ILLINOIS PROPERTIES 26 LLC

VILLAGE OF NEW HEMPSTEAD
 ROCKLAND COUNTY, NEW YORK

AERIAL NEIGHBORHOOD PLAN


DRAWN BY: LP	CHECKED BY: JNA
DATE: OCTOBER 3, 2022	SCALE: 1" = 30' 11"
PROJECT NO: 5030	DRAWING NO: 3

BY PROVISIONS OF THE STATE OF NEW YORK, I, THE ENGINEER, SURVEYOR, ARCHITECT, PLANNING ENGINEER, OR PROFESSIONAL DESIGNER, HEREBY CERTIFY THAT I AM A LICENSED PROFESSIONAL ENGINEER, SURVEYOR, ARCHITECT, PLANNING ENGINEER, OR PROFESSIONAL DESIGNER IN THE STATE OF NEW YORK AND THAT I AM A MEMBER IN GOOD STANDING OF THE PROFESSIONAL SOCIETY OF ENGINEERS, SURVEYORS, ARCHITECTS, PLANNING ENGINEERS, OR PROFESSIONAL DESIGNERS OF THE STATE OF NEW YORK.

[Signature]
 RYAN A. NASHER, P.E.
 N.Y.S. P.E. LIC. NO. 89066

[Signature]
 JOHN R. ATZL
 N.Y.S. S.L.S. LIC. NO. 80228

P:\WORK\2022\HAMASPIK CHOICE\HAMASPIK CHOICE PLAN & TEST MOLE 12-24-24.DWG



LEGEND

EXISTING 1" CONTOUR	PROPOSED 2" CONTOUR
EXISTING 1/2" CONTOUR	PROPOSED 1/2" CONTOUR
EXISTING WATER MAIN	PROPOSED WATER SERVICE
EXISTING GAS MAIN	PROPOSED GAS VALVE
EXISTING GUY WIRE	PROPOSED GAS SERVICE
EXISTING DRAINAGE MANHOLE	PROPOSED CATCH BASIN
EXISTING STORM SEWER LINE	PROPOSED STORM SEWER LINE
EXISTING STORM MANHOLE	PROPOSED STORM MANHOLE
EXISTING STREET LIGHT	PROPOSED STREET LIGHT
EXISTING SIGN	PROPOSED SIGN
EXISTING LIGHT POLE	PROPOSED LIGHT POLE
EXISTING WATER VALVE	PROPOSED WATER SERVICE
EXISTING GAS VALVE	PROPOSED GAS SERVICE
EXISTING CHAIN LINK FENCE	PROPOSED CHAIN LINK FENCE
	PROPOSED STORM SEWER ELEVATION
	PROPOSED WATER SERVICE
	PROPOSED GAS SERVICE
	PROPOSED INTERSECTION ELEVATION
	PROPOSED SIGN ELEVATION
	PROPOSED LIGHT POLE
	PROPOSED SIGN
	PROPOSED WATER SERVICE
	PROPOSED GAS SERVICE
	PROPOSED INTERSECTION ELEVATION
	PROPOSED SIGN ELEVATION
	PROPOSED LIGHT POLE
	PROPOSED SIGN


TURNING SPACE AND CLEAR SPACE NOTE

26. WHERE A CHANGE IN DIRECTION IS REQUIRED IN UTILITY LINES, A TURNING SPACE SHALL BE PROVIDED AS THE BASE ON THE LOT OF CURB RAMP, AS SHOWN BY THE TURNING SPACE SHOWN BY THE TURNING SPACE CLEARANCE.

27. WHERE THERE ARE NO VERTICAL CURBMENTS AT THE BACK OF SIDEWALK, (E.G., TYPICAL CURBS, BOLLARDS, ETC.) THE TURNING SPACE SHALL BE 4'-0" TO 4'-6" MINIMUM UNLESS THE TURNING SPACE IS CONSTRAINED AT THE BACK OF SIDEWALK, THE TURNING SPACE SHALL BE 5'-0" TO 5'-6" MINIMUM, THE 5'-0" TURNING SPACE BE THE MINIMUM OF THE TURNING SPACE.

28. TURNING SPACE SHALL BE PROVIDED WITH A SLOPE GREATER THAN 1:5% IN ANY DIRECTION, WITH PROVISIONS FOR THE MINIMUM SLOPE FOR WALKWAY ACCEPTANCE IS 2:1% FOR THE FOLLOWING SPECIFICATIONS AND ELEVATIONS:

A. WHERE PROVISIONS FOR CROSSING ARE PROVIDED AT INTERSECTIONS, WHEN THERE IS NO TRAFFIC SIGNAL, OR WHEN THERE IS A TRAFFIC SIGNAL, THIS IS REQUIRED FOR THE TURNING SPACE, AND AT INTERSECTIONS, THE TURNING SPACE OF THE TURNING SPACE SHALL BE 5'-0" TO 5'-6" MINIMUM, THE 5'-0" TURNING SPACE BE THE MINIMUM OF THE TURNING SPACE AND THE CURB, THE TURNING SPACE OF THE TURNING SPACE SHOULD BE LESS THAN THE TURNING SPACE AND AS LITTLE AS 5'-0" MINIMUM, AND SHOULD BE PROVIDED WITHIN THE WIDTH OF THE PEDESTRIAN CROSSWALK, THE TURNING SPACE SHALL BE 5'-0" TO 5'-6" MINIMUM, THE 5'-0" TURNING SPACE BE THE MINIMUM OF THE TURNING SPACE, DETECTABLE TURNING SPACE, AND TURNING SPACE.




DETECTABLE WARNING SURFACE (DWS) DETAIL #1 OF 12

1. DETECTABLE WARNING SURFACES SHALL BE PROVIDED WHERE TO PREVENT TRIPPING AND FALLING. DETECTABLE WARNING SURFACES SHALL BE PROVIDED AT THE POINTS OF CURB RAMP, SIDEWALK, AND AT THE POINTS OF UNCONTROLLED DEVIANTS.

CURB RAMP NOTES (SHEET 1 OF 12)

2. BELOW THE BOTTOM CURB, BELOW A CURB RAMP, A 4'-0" TO 4'-6" MINIMUM SLOPE SHALL BE PROVIDED WITHIN THE WIDTH OF THE PEDESTRIAN CROSSWALK, THE TURNING SPACE SHALL BE 5'-0" TO 5'-6" MINIMUM, THE 5'-0" TURNING SPACE BE THE MINIMUM OF THE TURNING SPACE, DETECTABLE TURNING SPACE, AND TURNING SPACE.



DETECTABLE WARNING SURFACE (DWS) DETAIL #2 OF 12

1. DETECTABLE WARNING SURFACES SHALL BE PROVIDED WHERE TO PREVENT TRIPPING AND FALLING. DETECTABLE WARNING SURFACES SHALL BE PROVIDED AT THE POINTS OF CURB RAMP, SIDEWALK, AND AT THE POINTS OF UNCONTROLLED DEVIANTS.

NO.	DATE	DESCRIPTION
1	11-17-24	REVISED ELEVATIONS
2	9-23-24	REVISIONS & PPR FOR ITC 21-E-24
3	4-12-24	FOR PD SUBMISSION
4	11-15-23	FOR TOWN OF NEW HEMPSTEAD COMPLETION
5	4-12-23	REVISED ADDITION TWO STORIES
6	3-30-23	WELLAND BUFFER & REVISIONS PARKING
7	2-12-22	ADD TREE LINES, DIST. TO ADJ. TOWN
8	3-8-21	REVISED ADDITION & FENCING

ATZL, NASHIR & ZIGLER P.C.
 ENGINEERS-SURVEYORS-PLANNERS

232 North Main Street
 New City, New York 10959
 Tel: (810) 634-4694
 Fax: (848) 634-8643
 E-mail: info@atzny.com
 Web: www.atzny.com

HAMASPIK CHOICE
F/K/A ILLINOIS PROPERTIES 26 LLC


VILLAGE OF NEW HEMPSTEAD
 ROCKLAND COUNTY, NEW YORK

GRADING PLAN


DRAWN BY: JF	CHECKED BY: JBA
DATE: OCTOBER 31, 2023	SCALE: 1" = 30' FT.
PROJECT NO: 80066	DRAWING NO: 4

NOTE:
 EXISTING SEWER (4" DIA) TYPICAL AND INVERT TO BE NOTED IN THE FIELD AND RELOCATED BEFORE THE CONSTRUCTION OF THE BIO-FILTER SYSTEM.


NOTE:
 ALL SURFACE RUNOFF FROM THE ROOF (TWO STORY ADDITION AND TWO STORY MASONRY BUILDING) SHALL DRAIN TO CATCH BASIN A AND PROPOSED CATCH BASIN NO. 1 (SEE PLAN & P-TR #1).




CONCRETE CURB & OFFSITE SIDEWALK DETAIL




REFUSE DUMPSTER ENCLOSURE DETAIL



6 FT. TALL PVC FENCE DETAIL




ASPHALTIC CONCRETE PAVEMENT & CONCRETE CURB DETAIL FOR PARKING AREAS




4 FEET WIDE CONCRETE WALK DETAIL

VERTICAL FACED CURB WITHOUT CURB ANCHOR (MOUNTABLE CURB WITHOUT CURB ANCHOR)



TYPE MS DETAIL










NOTES:

1. USE CURB AND CURB AND GUTTER MATERIAL AND CONSTRUCTION REQUIREMENTS OF SECTION 205 OF THE STANDARD SPECIFICATIONS.
2. CURB ANCHOR (NEW CONSTRUCTION): THIS DETAIL SHOWS PLACEMENT OF CURB ANCHORS. EXISTING TYPE ANCHORS MAY BE USED (SHOWN ON THE STANDARD SHEET FOR EXISTING TYPE).
3. CURB TYPES VFS, VFA, AND MS REQUIRE CURB ANCHOR. CURB AND GUTTER TYPES VFS AND MS REQUIRE ANCHORS WHEN PLACED ADJACENT TO CONCRETE PAVEMENT OR SHOULDERS.
4. WHEN A VERTICAL FACED CURB LESS THAN 12" IN HEIGHT IS USED WITH CURB ANCHORS, CURB AND GUTTER TYPES VFS, VFA, AND MS REQUIRE ANCHORS WHEN PLACED ADJACENT TO THE CURB, OFF STANDARD SHEET MISCELLANEOUS CURB DETAILS FOR CURB BOX JOISTS.
5. USE WITH CURB BOXES, CMI, CMI, AND CMI.





RYAN A. NASHIR, P.E.
 N.Y.S. P.E. LIC. NO. 89066

JOHN R. ATZL
 N.Y.S. A.L.S. LIC. NO. 60228



PARTS LIST

ITEM QTY	SIZE (IN)	DESCRIPTION
1	48	I.D. PRECAST MANHOLE
1		INTERNAL COMPONENTS
1		PIPE (METALLIC)
1	30	FRAME AND COVER (PRECAST)
1	24 (MAX)	OUTLET PIPE (BY OTHERS)
1	24 (MAX)	INLET PIPE (BY OTHERS)



ATZL, NASHER & ZIGLER P.C.
 ENGINEERS-SURVEYORS-PLANNERS
 202 North Main Street
 New City, New York 10958
 Tel: (845) 634-4094
 Fax: (845) 634-5548
 E-mail: info@amny.com
 Web: www.amny.com

PROJECT: **HAMASPIK CHOICE**
F/K/A ILLINOIS PROPERTIES 26 LLC


VILLAGE OF NEW HEMPSTEAD
 ROCKLAND COUNTY, NEW YORK

TYPE: **DRAINAGE DETAILS - 2**

Drawn By: **RF** | Checked By: **RA**
 Date: **ATTS: 04, 2024** | Scale: **AS SHOWN**
 Project No: **5030** | Drawing No: **6**

RYAN A. NASHER, P.E.
 N.Y.S. P.E. LIC. NO. 19066

JOHN R. ATZL, P.E.
 N.Y.S. P.E. LIC. NO. 10228



LumNo	Orient	Tit	Tag	X	Y	MTG HT
1	270	0	A3	831.166	355.547	15
2	270	0	A3	834.165	365.367	15
3	270	0	A3	834.265	365.866	15
4	266.233	0	A4	244.093	305.843	15
5	266.233	0	A4	332.693	305.843	15
6	175	0	B4	403.339	303.009	15
7	120	0	A4	399.062	220.951	15
8	0	0	A4	158.281	310.385	15
9	0	0	A4	187.9	258.9	15
10	90	0	AA-5	240.638	208.779	15
11	90	0	A5	718.3	311.9	15
12	180	0	A5	332.4	392.7	15
13	180	0	A5	272.2	278.1	15
14	265	0	C1	532.603	218.864	11
15	265	0	C1	583.952	213.327	11
16	265	0	C1	624.283	214.944	11
17	265	0	C1	627.84	211.783	11
18	265	0	C1	659.319	210.096	11
19	365	0	C1	674.839	212.949	11
20	265	0	C1	628.236	217.742	11
21	88.959	0	B4	545.954	301.321	15
22	90	0	AA-5	308.336	304.879	15
23	90	0	C2	688.1	304.8	11
24	90	0	C2	636.6	307.8	11
25	90	0	C2	487.6	310.9	11
26	90	0	C2	437.6	313.5	11
27	0	0	C2	878.6	240.2	11
28	90	0	C2	870.9	260.7	11
29	0	0	C2	855.2	282.9	11
Total Quantity: 29						

Symbol	Qty	Label	Arrangement	Description	Tag	LLF	Luminaire Lumens	Luminaire Watts	Total Watts
3	3	ALED63TY @0W	Single	TYPE II AREA LIGHT	A3	1.000	7710	66.2	198.6
5	5	ALED64TY @0W	Single	TYPE IV AREA LIGHT	A4	1.000	7617	67.2	260
2	2	ALED64TY @0W + H88	Single	TYPE IV AREA LIGHT W/ SHIELD	AA-5	1.000	7070	87.2	114.4
3	3	ALED65TY @0W	Single	TYPE V AREA LIGHT	A5	1.000	8136	87.3	171.9
2	2	ALED64TY @0W	Single	TYPE IV AREA LIGHT	B4	1.000	5486	40.4	80.8
7	7	WPLED5Y	Single	WALL MOUNT	C1	1.000	128	6.5	37.1
7	7	SLIM17FA15ADJ @3K	Single	WALLPACK	C2	1.000	1761	14.2	96.4

Label	CalcType	Units	Avg	Max	Min	Avg/Min	Max/Min	Pd/Pd.r	PISpecTs	Meter Type
Building Perimeter	Illuminance	Fc	1.48	6.4	0.1	14.80	64.00	10	N.A.	Horizontal
Property Line	Illuminance	Fc	0.50	0.0	0.0	N.A.	N.A.	10	N.A.	Horizontal
Site	Illuminance	Fc	0.64	7.1	0.0	N.A.	N.A.	10	N.A.	Horizontal
Parking Lot	Illuminance	Fc	1.89	7.1	0.2	9.45	36.00			

ALED55TY **RAB**

Color: Black Weight: 11.2 lbs

Project: _____ Type: _____
Prepared By: _____ Date: _____

Driver Info
Type: Constant Current
Input: 120V
Output: 0.67A
Power: 80.4W
Efficiency: 100.00%

LED Info
Watts: 80W
Color Temp: 3000K (Warm)
Life: 50,000 hrs
Beam Angle: 60°
Lumen: 11,000 lm
Efficacy: 137.5 lm/W

ALED5HS **RAB**

Color: Black Weight: 1.9 lbs

Project: _____ Type: _____
Prepared By: _____ Date: _____

Driver Info
Type: Constant Current
Input: 120V
Output: 0.18A
Power: 21.6W
Efficiency: 100.00%

LED Info
Watts: 18W
Color Temp: 3000K (Warm)
Life: 50,000 hrs
Beam Angle: 60°
Lumen: 2,500 lm
Efficacy: 138.9 lm/W

P54-11-15D2 **RAB**

Color: Black Weight: 19.0 lbs

Project: _____ Type: _____
Prepared By: _____ Date: _____

Driver Info
Type: Constant Current
Input: 120V
Output: 0.18A
Power: 21.6W
Efficiency: 100.00%

LED Info
Watts: 18W
Color Temp: 3000K (Warm)
Life: 50,000 hrs
Beam Angle: 60°
Lumen: 2,500 lm
Efficacy: 138.9 lm/W

ALED53TY **RAB**

Color: Black Weight: 11.2 lbs

Project: _____ Type: _____
Prepared By: _____ Date: _____

Driver Info
Type: Constant Current
Input: 120V
Output: 0.67A
Power: 80.4W
Efficiency: 100.00%

LED Info
Watts: 80W
Color Temp: 3000K (Warm)
Life: 50,000 hrs
Beam Angle: 60°
Lumen: 11,000 lm
Efficacy: 137.5 lm/W

WPLED5Y **RAB**

Color: Black Weight: 2.8 lbs

Project: _____ Type: _____
Prepared By: _____ Date: _____

Driver Info
Type: Constant Current
Input: 120V
Output: 0.18A
Power: 21.6W
Efficiency: 100.00%

LED Info
Watts: 18W
Color Temp: 3000K (Warm)
Life: 50,000 hrs
Beam Angle: 60°
Lumen: 2,500 lm
Efficacy: 138.9 lm/W

ALED54TY **RAB**

Color: Black Weight: 13.2 lbs

Project: _____ Type: _____
Prepared By: _____ Date: _____

Driver Info
Type: Constant Current
Input: 120V
Output: 0.67A
Power: 80.4W
Efficiency: 100.00%

LED Info
Watts: 80W
Color Temp: 3000K (Warm)
Life: 50,000 hrs
Beam Angle: 60°
Lumen: 11,000 lm
Efficacy: 137.5 lm/W


SLIM17FA15ADJ **RAB**

Color: Black Weight: 13.0 lbs

Project: _____ Type: _____
Prepared By: _____ Date: _____

Driver Info
Type: Constant Current
Input: 120V
Output: 0.18A
Power: 21.6W
Efficiency: 100.00%

LED Info
Watts: 18W
Color Temp: 3000K (Warm)
Life: 50,000 hrs
Beam Angle: 60°
Lumen: 2,500 lm
Efficacy: 138.9 lm/W



REV	DATE	DESCRIPTION
1	10-17-24	FOR PERMIT SUBMISSION
2	10-23-24	FOR SUBMISSION
3	11-15-24	PER ROWN DOW & INVOIC COMMENTS
4	11-15-24	ROW ADDITION TWO STORIES
5	11-15-24	WE LANS SUPER & MISERVE PARKING
6	11-15-24	NEW TRFF LINES, BEST IN ADJ. ROWS
7	11-15-24	REVISE APPROVAL & PARKING

ATZL, NASHER & ZIGLER P.C.
ENGINEERS-SURVEYORS-PLANNERS

292 North Main Street
New City, New York 10950
Tel: (845) 634-4694
Fax: (845) 634-5543
E-mail: info@anzny.com
Web: www.ANZNY.com

PROJECT: **HAMASPIK CHOICE**
F/K/A ILLINOIS PROPERTIES 26 LLC


VILLAGE OF NEW HEMPSTEAD
ROCKLAND COUNTY, NEW YORK

LIGHTING PLAN


DATE: OCTOBER 31, 2023
SCALE: 1" = 30' FT

5030 8


P:\HAMASPIK\5030\SITE PLAN & TEST MOLE LAYOUT.dwg




N.Y.S. ROUTE 45 MAIN STREET



LEGEND
SIGN FOR ACCESSIBLE PARKING




TYPICAL CROSSWALK DETAIL




STOP BAR DETAIL




SIGN FOR FIRE LANES




FIRE TRUCK TURNING RADIUS DETAIL



FIRE LANE STRIPING DETAIL



VAN ACCESSIBLE PARKING DETAIL



STOP SIGN DETAIL

- LEGEND**
- 2' CENTER
 - 4' CENTER
 - 6' CENTER
 - 8' CENTER
 - 10' CENTER
 - 12' CENTER
 - 14' CENTER
 - 16' CENTER
 - 18' CENTER
 - 20' CENTER
 - 24' CENTER
 - 30' CENTER
 - 36' CENTER
 - 42' CENTER
 - 48' CENTER
 - 54' CENTER
 - 60' CENTER
 - 66' CENTER
 - 72' CENTER
 - 78' CENTER
 - 84' CENTER
 - 90' CENTER
 - 96' CENTER
 - 102' CENTER
 - 108' CENTER
 - 114' CENTER
 - 120' CENTER
 - 126' CENTER
 - 132' CENTER
 - 138' CENTER
 - 144' CENTER
 - 150' CENTER
 - 156' CENTER
 - 162' CENTER
 - 168' CENTER
 - 174' CENTER
 - 180' CENTER
 - 186' CENTER
 - 192' CENTER
 - 198' CENTER
 - 204' CENTER
 - 210' CENTER
 - 216' CENTER
 - 222' CENTER
 - 228' CENTER
 - 234' CENTER
 - 240' CENTER
 - 246' CENTER
 - 252' CENTER
 - 258' CENTER
 - 264' CENTER
 - 270' CENTER
 - 276' CENTER
 - 282' CENTER
 - 288' CENTER
 - 294' CENTER
 - 300' CENTER

NO.	DATE	DESCRIPTION
1	10-17-24	PER VILLAGE ENGINEER
2	9-23-24	REVISION & PER PERMITS 8-C-24
3	4-12-24	FOR 1 ST SUBMISSION
4	4-18-23	PER 10M' OVER & TYPICAL COMMENTS
5	3-30-23	BUT ADDITIONAL TYP. COMMENTS
6	2-15-23	ADD. AND BUFFER & RESTRICT PARKING
7	2-15-23	ADD. REST. LINES, SIGN TO ALL. SIGNAGE
8	2-6-23	REVISED ADD. SIGN & PARKING

ATZEL, NASHER & ZIGLER P.C.
ENGINEERS-SURVEYORS-PLANNERS

232 North Main Street
New City, New York 10956
Tel: (845) 634-4094
Fax: (845) 634-5543
E-mail: info@anzny.com
Web: www.anzny.com

PROJECT: **HAMASPIK CHOICE**
F/K/A ILLINOIS PROPERTIES 26 LLC

VILLAGE OF NEW HEMPSTEAD
ROCKLAND COUNTY, NEW YORK

TITLE: **FIRE TRUCK RADIUS PLAN**

DRAWN BY: JT	CHECKED BY: JJA
DATE: OCTOBER 31, 2022	SCALE: 1" = 30'
PROJECT NO: 5030	DRAWING NO: 9

RYAN A. NASHER, P.E.
N.Y.S. P.E. LIC. NO. 89066

JOHN R. ATZEL
N.Y.S. P.E. LIC. NO. 80228

Section 9: Drainage

HAMASPIK CHOICE

**VILLAGE OF HEMPSTEAD
ROCKLAND COUNTY
NEW YORK**

SECTION 2:

STORMWATER SYSTEM DESIGN REPORT COMPLYING WITH NYS STORMWATER MANAGEMENT DESIGN MANUAL JANUARY 2015

BY

ATZL, NASHER & ZIGLER
ENGINEERS-SURVEYORS-PLANNERS
232 NORTH MAIN STREET
NEW CITY, NY 10956
TEL: (845) 634-4694
FAX: (845) 634-5543
E-MAIL: rnasher@anzny.com



ATZL, NASHER & ZIGLER

ENGINEERS-SURVEYORS-PLANNERS

232 North Main Street, New City, NY 10956
Tel: (845) 634-4694 Fax: (845) 634-5543
Email: rnasher@anzny.com

Revision 1: December 17, 2024

April 12, 2024

Village of New Hempstead
108 Old Schoolhouse Rd
New City, NY 10956

Att.: Glenn McCreeedy, P.E.
Village Engineer

Ref.: Hamaspik Choice (Job #5030)
Village of New Hempstead, Rockland County, New York

Sub: Hydraulic and hydrological study

1.0 REVISION OVERVIEW:

The previous SWPPP report, dated April 12, 2024, proposed an underground infiltration system (Cultec R-902HD) to address the water quantity and quality requirements. However, in order to address the comments from the Village Engineer dated December 02, 2024, the SWPPP report and the construction drawings have been revised. As a result, a bio-filter system has been proposed to treat runoff from the parking area located on the west side of the site. This system provides both peak runoff reduction and water quality treatment. Consequently, the size of the previously proposed underground infiltration system (Cultec R-902HD) has been reduced.

1.1 INTRODUCTION:

The following hydraulic/hydrological study has been prepared for the above-mentioned project to provide zero net increase of the peak runoff and water quality mitigation for the proposed project in the Village of Hempstead, Rockland County, New York. The project disturbed area is 1.054 acres (45,933 sq.ft) which is greater than 1-acre; therefore, a general construction permit is required according to the NYSDEC 2015 version of the design manual.

1.2 SITE LOCATION:

The project is located at 775 North Main Street, in the Village of New Hempstead, Rockland County, New York.

2.0 HYDROLOGICAL SOIL GROUP:

The soil on site is the following, based on data from United States Department of Agriculture (USDA) soil survey.

Soil Name	Soil Map Symbol	Hydrological Soil Group
Watchaug fine sandy loam	Wc	C
Wethersfield gravelly silt loam, 3 to 8 percent slopes	WeB	C

* Source: <https://websoilsurvey.sc.egov.usda.gov/App/WebSoilSurvey.aspx>

** HSG "C" is used in drainage calculation.

3.1 EXISTING CONDITION:

The existing drainage area consists of one watershed (WS#1). The drainage area consists of woods/grass, parking lot, a two-story masonry building, and some impervious areas. The drainage area is delineated on the Existing Condition Drainage Map (E-1)

3.2 DEVELOPED CONDITION:

The proposed drainage area will remain the same as the existing watershed area (2.43 acres). The developed condition consists in the construction of a two-story addition on the west side of the existing two-story masonry building, a parking lot, and some landscaping areas. The drainage area delineation is shown on the Developed Condition Drainage Map (D-1).

4.0 DRAINAGE STUDY:

Due to the proposed improvement, the peak runoff from the designated drainage area will be increased. The hydrological software, HydroCAD has been used to calculate pre and post peak runoff rates for 1, 10, and 100-year design storm events.

5.0 MITIGATION MEASURES:

The hydrology and hydraulics study for this project has been undertaken to examine the pre and post construction drainage conditions.

To attenuate the post-developed peak flow to pre-developed peak flow, and address water quality mitigation requirements, an Underground Infiltration System and a Bio-filter System have been proposed. The location of the system is shown on the site plan drawings.

- Underground Infiltration System (Cultec R-902HD).
- Bio-filter System

HydroCAD has been used to calculate peak flows for different storm events at the outlet "Point of Interest", for Existing and Developed Condition and to simulate stormwater being routed

through the proposed stormwater management structures in order to determine the final peak runoff of the site. The peak flow in the proposed development site will be decreased by 0.5% to 40.8% at P.O.I.#1 after routing through the proposed SMPs.

If you have further questions or concerns, feel free to contact me. Thank you.

Very truly yours,



Ryan A. Nasher, P.E.

P:\STORMWATER MANAGEMENT\5030\Current SWPPP Report\SWPPP Section 2 - Drainage\5030 Drainage Narrative.docx

Summary Table

HAMASPIK CHOICE

**VILLAGE OF HEMPSTEAD
ROCKLAND COUNTY
NEW YORK**

SUMMARY TABLE

BY

ATZL, NASHER & ZIGLER
ENGINEERS-SURVEYORS-PLANNERS
232 NORTH MAIN STREET
NEW CITY, NY 10956
TEL: (845) 634-4694
FAX: (845) 634-5543
E-MAIL: rnasher@anzny.com

SUMMARY FLOW
EXISTING AND DEVELOPED CONDITIONS
1, 10, & 100 YEA STORMS PEAK RUNOFF

STORM FREQUENCY (YEAR)	EXISTING CONDITION PEAK FLOW (CFS) (PER HYDROCAD)	DEVELOPED CONDITION PEAK FLOW (CFS) (PER HYDROCAD)	% CHANGE
1	4.51	2.67	-40.8%
10	10.11	9.95	-1.6%
100	19.76	19.66	-0.5%

* Note: Peak flow attenuation and the required water quality treatment volume will be provided by the proposed underground infiltration system (Cultec R-902IID or Approved Equal) and the biofilter system.

Location Maps

HAMASPIK CHOICE

VILLAGE OF HEMPSTEAD
ROCKLAND COUNTY
NEW YORK

LOCATION MAPS

BY

ATZL, NASHER & ZIGLER
ENGINEERS-SURVEYORS-PLANNERS
232 NORTH MAIN STREET
NEW CITY, NY 10956
TEL: (845) 634-4694
FAX: (845) 634-5543
E-MAIL: rnasher@anzny.com

NORTH



Source: maps.google.com

STREET MAP

NORTH



Source: <http://websoilsurvey.sc.egov.usda.gov/App/WebSoilSurvey.aspx>

SOIL MAP

Drainage Calculations



HAMASPIK CHOICE

VILLAGE OF HEMPSTEAD
ROCKLAND COUNTY
NEW YORK

DRAINAGE CALCULATION

BY

ATZL, NASHER & ZIGLER
ENGINEERS-SURVEYORS-PLANNERS
232 NORTH MAIN STREET
NEW CITY, NY 10956
TEL: (845) 634-4694
FAX: (845) 634-5543
E-MAIL: rnasher@anzny.com

EXISTING CONDITION:

The existing drainage area consists of one watershed (WS#1), with an area of about 2.43 acres. The drainage area consists of woods/grass, parking lot, a two-story masonry building, and some impervious areas. The drainage area is delineated on the Existing Condition Drainage Map (E-1).

WS#1:

The soil within WS#1 belongs to Hydrological Soil Group "C".

		Composition	HSG C
A =	2.43 Acres	A _{Wood/grass}	0.512 acs
		A _{Grass}	0.552 acs
		A _{Impervious}	1.366 acs

Due to the small size of the watershed, the time of concentration is considered the minimum of 0.1 hours.

WS#1 → P.O.I.#1

DEVELOPED CONDITION:

The developed condition includes two watersheds (WS#1A & WS#1B). The proposed development includes the construction of a two-story addition on the west side of the existing two-story masonry building, a parking lot, and some landscaping areas. The total drainage area (2.43 acs) will remain the same. The drainage area is delineated on Drainage Map Developed Condition (D-1).

WS#1A:

The soil within WS#1A belongs to Hydrological Soil Group "C".

A = 1.023 Acres	Composition	HSG
	$A_{Grass} =$	0.19 acs
	$A_{Impervious} =$	0.833 acs

Due to the small size of the watershed, the time of concentration is considered the minimum of 0.1 hours.

WS#1A → UNDERGROUND INFILTRATION SYSTEM → P.O.I.#1

WS#1B:

The soil within WS#1B belongs to Hydrological Soil Group "C".

A = 1.023 Acres	Composition	HSG
	$A_{Grass} =$	0.151 acs
	$A_{Impervious} =$	0.872 acs

Due to the small size of the watershed, the time of concentration is considered the minimum of 0.1 hours.

WS#1B → BIO-FILTER SYSTEM → P.O.I.#1

WS#1C:

The soil within WS#1C belongs to Hydrological Soil Group "C".

A = 0.384 Acres	Composition	HSG
	A _{Grass} =	0.326 acs
	A _{Impervious} =	0.058 acs

Due to the small size of the watershed, the time of concentration is considered the minimum of 0.1 hours.

WS#1C → P.O.I.#1

SMP Design

HAMASPIK CHOICE

**VILLAGE OF HEMPSTEAD
ROCKLAND COUNTY
NEW YORK**

STORMWATER MANAGEMENT PRACTICE DESIGN CALCULATIONS

BY

ATZL, NASHER & ZIGLER
ENGINEERS-SURVEYORS-PLANNERS
232 NORTH MAIN STREET
NEW CITY, NY 10956
TEL: (845) 634-4694
FAX: (845) 634-5543
E-MAIL: rnasher@anzny.com

STORMWATER MANAGEMENT PRACTICE SIZING CALCULATIONS

The proposed underground infiltration system and the bio-filter system will provide water quality treatment and peak flow mitigation for the required 1-yr, 10-yr, and 100-yr storm events at the P.O.I.#1

WQv Requirements:

1. Base Data:

- Drainage study area = 2.43 acres
- Existing Impervious area in disturbance (I_{Ext}) = 0.834 acres
- Proposed impervious area in disturbance = 1.227 acres
- New Impervious (I_{New}) = 1.227 acres – 0.834 acres
- New Impervious (I_{New}) = 0.393 acres

$$Imp_{Treat} = I_{New} + 0.25 * I_{Ext}$$

$$Imp_{Treat} = 0.393 \text{ acres} + (0.25 * 0.834 \text{ acres})$$

$$Imp_{Treat} = 0.602 \text{ acres}$$

- 90% Rainfall Depth = 1.5 inches
- Hydrological Soil Group (HSG): C
- HSG Specific Reduction Factor, $S = 0.3$

2. Water Quality Volume required before Runoff Reduction:

The impervious cover,

$$I = \frac{0.602 \text{ acres}}{2.43 \text{ acres}} \times 100\% = 24.8\%$$

The runoff coefficient,

$$R_v = 0.05 + 0.009 \times I$$

$$\rightarrow R_v = 0.05 + 0.009 \times 24.8$$

$$\rightarrow R_v = 0.27$$

Use the 90% rule 1.5" of rainfall in Rockland County,

$$WQ_v = 1.5" \times R_v \times A_{Disturbed}$$

$$\rightarrow WQ_v = 1.5inch \left(\frac{1ft}{12inch} \right) 0.27 \times 2.43 \text{ acs}$$

$$\rightarrow WQ_v = 0.083 \text{ acs. ft.} = 3,614 \text{ cu. ft.}$$

The required water quality volume, (WQv) = 3,614 cu.ft or 0.083 acs.ft.

$$(WQv)_{Required} = 0.083 \text{ acs.ft. or } 3,614 \text{ cu.ft}$$

3. Minimum Runoff Reduction Volume (RRv) Calculations:

$$RRv = \frac{90\% \text{ Rainfall Amount}}{12} * 0.95 * S * AI_{New}$$

$$S = 0.3$$

$$RRv = 1.5inch \left(\frac{1ft}{12inch} \right) * 0.95 * 0.3 * 0.602 \text{ acres}$$

$$RRv = 0.021 \text{ acs. ft.} = 934.0 \text{ ft}^3$$

$$(RRv)_{Minimum} = 0.021 \text{ acs.ft. or } 934 \text{ cu.ft}$$

4. Area Reduction Practice:

- No area reduction practice is proposed.

5. Area Reduction Practice:

- N/A

6. Recalculate WQv for Site Area Remaining After Area Reduction:

The impervious cover,

$$I = \frac{0.602 \text{ acres}}{2.43 \text{ acres}} \times 100\% = 24.8\%$$

The runoff coefficient,

$$R_v = 0.05 + 0.009 \times I$$

$$\rightarrow R_v = 0.05 + 0.009 \times 24.8$$

$$\rightarrow R_v = 0.27$$

Use the 90% rule 1.5" of rainfall in Rockland County,

$$WQ_v = 1.5" \times R_v \times A_{Disturbed}$$

$$\rightarrow WQ_v = 1.5inch \left(\frac{1ft}{12inch} \right) 0.27 \times 2.43 \text{ acs}$$

$$\rightarrow WQ_v = 0.083 \text{ acs. ft.} = 3,614 \text{ cu. ft.}$$

The required water quality volume, (WQv) = 3,614 cu.ft or 0.083 acs.ft.

$$(WQv)_{Required} = 0.083 \text{ acs.ft. or } 3,614 \text{ cu.ft}$$

7. Runoff Reduction Volume (RRv) Calculation Per Area Reduction:

- The Runoff Reduction Volume (RRv) Credit:

$$(RRv)_{Area \text{ Reduction}} = (\#2 \text{ Original } WQ_v - \#6 \text{ Area Reduced } WQ_v)$$

$$\Rightarrow (RRv)_{Area \text{ Reduction}} = (0.083 \text{ acs.ft.} - 0.083 \text{ acs.ft.})$$

$$\Rightarrow (RRv)_{Area \text{ Reduction}} = 0.00 \text{ acs.ft.}$$

$$(RRv)_{Per \text{ Area Reduction}} = 0.0 \text{ acs.ft. or } 0.0 \text{ cu.ft}$$

8. Incorporate Impervious Arc Disconnection:

- No rooftop disconnection practices are proposed.

9. Recalculate WQv with Rv Modified for Impervious Disconnection:

The impervious cover,

$$I = \frac{0.602 \text{ acres}}{2.43 \text{ acres}} \times 100\% = 24.8\%$$

The runoff coefficient,

$$R_v = 0.05 + 0.009 \times I$$

$$\rightarrow R_v = 0.05 + 0.009 \times 24.8$$

$$\rightarrow R_v = 0.27$$

Use the 90% rule 1.5" of rainfall in Rockland County,

$$WQ_v = 1.5" \times R_v \times A_{Disturbed}$$

$$\rightarrow WQ_v = 1.5inch \left(\frac{1ft}{12inch} \right) 0.27 \times 2.43 \text{ acs}$$

$$\rightarrow WQ_v = 0.083 \text{ acs. ft.} = 3,614 \text{ cu. ft.}$$

The required water quality volume, (WQv) = 3,614 cu.ft or 0.083 acs.ft.

$$(WQv)_{\text{Required}} = 0.083 \text{ acs.ft. or } 3,614 \text{ cu.ft}$$

10. Runoff Reduction Volume (RRv) Per Impervious Area Reduction:

- The Runoff Reduction Volume (RRv) Credit:

$$(RRv)_{\text{AI Reduction}} = (\#6 \text{ Area Reduced } WQ_v - \#9 \text{ Area Reduced } WQ_v)$$

$$\Rightarrow (RRv)_{\text{AI Reduction}} = (0.083 \text{ acs.ft} - 0.083 \text{ acs.ft})$$

$$\Rightarrow (RRv)_{\text{AI Reduction}} = 0.00 \text{ acs.ft}$$

$$(WQv)_{\text{Per Impervious Reduction}} = 0.0 \text{ acs.ft. or } 0.0 \text{ cu.ft}$$

11. Source Control WQv Treatment Practice:

- An underground infiltration system (Cultec R-902HD or approved equal) and a bio-filter system have been proposed to provide the required WQv.

$$\rightarrow WQ_v \text{ Provided by the U/G Infiltration System} = 0.007 \text{ acs. ft. @ Elv. 539} \\ \text{(as per Hydrocad)}$$

$$\rightarrow WQ_v \text{ Provided by the Bio - Filter System} = 0.822 \text{ acs. ft. @ Elv. 534.5 (as} \\ \text{per Hydrocad)}$$

- Required WQv = 3,614 cu.ft. or 0.083 acs.ft.
- WQv Provided = 3,910 cu.ft. or 0.089 acs.ft.

The total provided WQ volume provided is 3,910 cu.ft. \geq Required WQv = 3,614 cu.ft.

(O.K.) \checkmark

12. The Total Provided Runoff Reduction Volume (RRv) Calculation:

- The Grand Total RRv:

$$(RRv)_{\text{Grand Total}} = (\#7 (RRv)_{\text{Area Reduction}} + \#10 (RRv)_{\text{AI Reduction}} + \#11 (RRv)_{\text{SMP Provided}})$$

$$\Rightarrow (RRv)_{\text{Grand Total}} = (0.0 \text{ acs.ft.} + 0.0 \text{ acs.ft.} + 0.089 \text{ acs.ft.})$$

$$\Rightarrow (RRv)_{\text{Grand Total}} = 0.089 \text{ acs.ft.}$$

$(RRv)_{Grand\ Total} = 0.089\ acs.ft.\ or\ 3,910\ cu.ft$

13. Check if Total Provided RRv is Adequate Compared to the Original WQv:

- The $(RRv)_{Grand\ Total} = 0.089\ acs.ft > (WQv)_{Original} = 0.083\ acs.ft.$



(OK – No additional WQv by Standard Practice is required)

14. Check if Total Provided RRv is Adequate Compared to the Minimum RRv:

- The $(RRv)_{Grand\ Total} = 0.089\ acs.ft \geq (RRv)_{Minimum} = 0.021\ acs.ft.$



(Minimum RRv Requirement is Satisfied)

15. Total Drainage area treated with runoff reduction or source control practices:

- Treated area = #4 DA + #8 DA + #11 DA = 0.0 + 0.00 + 2.046 = 2.046 acres
- Impervious Area = #4 IA + #8 IA + #11 IA = 0.0 + 0.00 + 1.71 = 1.71 acres

16. Are all required areas treated by runoff reduction or source control practices:

Yes, no further action required.

WATER QUANTITY CALCULATION

The proposed underground infiltration system and the bio-filter system provides water quantity required for 1-yr, 10-yr, 100-yr storm events at the point of interest. The routing calculation through the proposed systems shows that the zero net increase of peak run off from the site could be achieved as described in the following:

1-yr storm:

$$Q1 \text{ (developed)} = 2.67 \text{ cfs} < Q1 \text{ (existing)} = 4.51 \text{ cfs}$$

$$\text{U/G Infiltration System 1-yr storage} = 648 \text{ c.f. @ El. 539.96}$$

$$\text{Bio-filter System 1-yr storage} = 3,855 \text{ c.f. @ El. 534.60}$$

10-yr storm:

$$Q10 \text{ (developed)} = 9.95 \text{ cfs} < Q10 \text{ (existing)} = 10.11 \text{ cfs}$$

$$\text{U/G Infiltration System 10-yr storage} = 916 \text{ c.f. @ El. 540.81}$$

$$\text{Bio-filter System 10-yr storage} = 4,688 \text{ c.f. @ El. 534.87}$$

100-yr storm:

$$Q100 \text{ (developed)} = 19.66 \text{ cfs} < Q100 \text{ (existing)} = 19.76 \text{ cfs}$$

$$\text{U/G Infiltration System 100-yr storage} = 1,297 \text{ c.f. @ El. 542.23}$$

$$\text{Bio-filter System 100-yr storage} = 5,047 \text{ c.f. @ El. 534.98}$$

(Please see HydroCad calculations for details)

Hydro CAD Model

HAMASPIK CHOICE

**VILLAGE OF HEMPSTEAD
ROCKLAND COUNTY
NEW YORK**

HYDROCAD MODEL FOR EXISTING AND PROPOSED CONDITIONS 1, 10, AND 100 YEAR STORMS



BY

ATZL, NASHER & ZIGLER
ENGINEERS-SURVEYORS-PLANNERS
232 NORTH MAIN STREET
NEW CITY, NY 10956
TEL: (845) 634-4694
FAX: (845) 634-5543
E-MAIL: rnasher@anzny.com

EXISTING
CONDITION



DEVELOPED
CONDITION



Routing Diagram for 5030 HAMASPIK CHOICE
Prepared by ATZL NASHER & ZIGLER, Printed 12/16/2024
HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

5030 HAMASPIK CHOICE

Type III 24-hr 1-Year Rainfall=2.77"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 2

Time span=0.00-30.00 hrs, dt=0.05 hrs, 601 points
Runoff by SCS TR-20 method, UH=SCS, Weighted-CN
Reach routing by Stor-Ind+Trans method - Pond routing by Stor-Ind method

Subcatchment WS#1: EXISTING	Runoff Area=2.430 ac 56.21% Impervious Runoff Depth=1.62" Tc=6.0 min CN=88 Runoff=4.51 cfs 0.327 af
Subcatchment WS#1A: BUILDINGS & ACCESS	Runoff Area=1.023 ac 81.43% Impervious Runoff Depth=2.13" Tc=6.0 min CN=94 Runoff=2.41 cfs 0.181 af
Subcatchment WS#1B: DEVELOPED	Runoff Area=1.023 ac 85.24% Impervious Runoff Depth=2.13" Tc=6.0 min CN=94 Runoff=2.41 cfs 0.181 af
Subcatchment WS#1C: DEVELOPED	Runoff Area=0.384 ac 15.10% Impervious Runoff Depth=0.97" Tc=6.0 min CN=78 Runoff=0.41 cfs 0.031 af
Reach E-POI#1: E-POI#1	Inflow=4.51 cfs 0.327 af Outflow=4.51 cfs 0.327 af
Reach P-POI#1: P-POI#1	Inflow=2.67 cfs 0.291 af Outflow=2.67 cfs 0.291 af
Pond SMP#1: U.I.S (CULTEC R-902HD)	Peak Elev=539.96' Storage=648 cf Inflow=2.41 cfs 0.181 af Discarded=0.09 cfs 0.081 af Primary=2.18 cfs 0.101 af Outflow=2.27 cfs 0.181 af
Pond SMP#2: BIO-FILTER SYSTEM	Peak Elev=534.60' Storage=3,855 cf Inflow=2.41 cfs 0.181 af Outflow=0.48 cfs 0.159 af

Total Runoff Area = 4.860 ac Runoff Volume = 0.721 af Average Runoff Depth = 1.78"
35.62% Pervious = 1.731 ac 64.38% Impervious = 3.129 ac

5030 HAMASPIK CHOICE

Prepared by ATZL NASHER & ZIGLER

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Type III 24-hr 1-Year Rainfall=2.77"

Printed 12/16/2024

Page 3

Summary for Subcatchment WS#1: EXISTING


Runoff = 4.51 cfs @ 12.09 hrs, Volume= 0.327 af, Depth= 1.62"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs
 Type III 24-hr 1-Year Rainfall=2.77"

Area (ac)	CN	Description
0.512	76	Woods/grass comb., Fair, HSG C
0.552	74	>75% Grass cover, Good, HSG C
* 1.366	98	Impervious Cover, HSG C
2.430	88	Weighted Average
1.064		43.79% Pervious Area
1.366		56.21% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

Subcatchment WS#1: EXISTING



5030 HAMASPIK CHOICE

Prepared by ATZL NASHER & ZIGLER

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Type III 24-hr 1-Year Rainfall=2.77"

Printed 12/16/2024

Page 4

Summary for Subcatchment WS#1A: BUILDINGS & ACCESS DRIVE


Runoff = 2.41 cfs @ 12.09 hrs, Volume= 0.181 af, Depth= 2.13"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs
 Type III 24-hr 1-Year Rainfall=2.77"

Area (ac)	CN	Description
0.190	74	>75% Grass cover, Good, HSG C
0.833	98	Paved parking, HSG C
1.023	94	Weighted Average
0.190		18.57% Pervious Area
0.833		81.43% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

Subcatchment WS#1A: BUILDINGS & ACCESS DRIVE



5030 HAMASPIK CHOICE

Type III 24-hr 1-Year Rainfall=2.77"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 5

Summary for Subcatchment WS#1B: DEVELOPED


Runoff = 2.41 cfs @ 12.09 hrs, Volume= 0.181 af, Depth= 2.13"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs
 Type III 24-hr 1-Year Rainfall=2.77"

Area (ac)	CN	Description
0.151	74	>75% Grass cover, Good, HSG C
0.872	98	Paved parking, HSG C
1.023	94	Weighted Average
0.151		14.76% Pervious Area
0.872		85.24% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

Subcatchment WS#1B: DEVELOPED



5030 HAMASPIK CHOICE

Type III 24-hr 1-Year Rainfall=2.77"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 6

Summary for Subcatchment WS#1C: DEVELOPED


Runoff = 0.41 cfs @ 12.10 hrs, Volume= 0.031 af, Depth= 0.97"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs
 Type III 24-hr 1-Year Rainfall=2.77"

Area (ac)	CN	Description
0.326	74	>75% Grass cover, Good, HSG C
0.058	98	Paved parking, HSG C
0.384	78	Weighted Average
0.326		84.90% Pervious Area
0.058		15.10% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

Subcatchment WS#1C: DEVELOPED



5030 HAMASPIK CHOICE

Type III 24-hr 1-Year Rainfall=2.77"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 7


Summary for Reach E-POI#1: E-POI#1

Inflow Area = 2.430 ac, 56.21% Impervious, Inflow Depth = 1.62" for 1-Year event
Inflow = 4.51 cfs @ 12.09 hrs, Volume= 0.327 af
Outflow = 4.51 cfs @ 12.09 hrs, Volume= 0.327 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs

Reach E-POI#1: E-POI#1

Hydrograph




Summary for Reach P-POI#1: P-POI#1

Inflow Area = 2.430 ac, 72.55% Impervious, Inflow Depth > 1.44" for 1-Year event
Inflow = 2.67 cfs @ 12.11 hrs, Volume= 0.291 af
Outflow = 2.67 cfs @ 12.11 hrs, Volume= 0.291 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs

Reach P-POI#1: P-POI#1



5030 HAMASPIK CHOICE

Type III 24-hr 1-Year Rainfall=2.77"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 9

Summary for Pond SMP#1: U.I.S (CULTEC R-902HD)

Inflow Area = 1.023 ac, 81.43% Impervious, Inflow Depth = 2.13" for 1-Year event
 Inflow = 2.41 cfs @ 12.09 hrs, Volume= 0.181 af
 Outflow = 2.27 cfs @ 12.12 hrs, Volume= 0.181 af, Atten= 6%, Lag= 1.7 min
 Discarded = 0.09 cfs @ 12.12 hrs, Volume= 0.081 af
 Primary = 2.18 cfs @ 12.12 hrs, Volume= 0.101 af

Routing by Stor-Ind method, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs
 Peak Elev= 539.96' @ 12.12 hrs Surf.Area= 431 sf Storage= 648 cf

Plug-Flow detention time= 23.4 min calculated for 0.181 af (100% of inflow)
 Center-of-Mass det. time= 23.3 min (815.3 - 792.0)

Volume	Invert	Avail.Storage	Storage Description
#1A	537.65'	652 cf	8.50'W x 50.70'L x 5.75'H Field A 2,478 cf Overall - 847 cf Embedded = 1,631 cf x 40.0% Voids
#2A	538.40'	847 cf	Cultec R-902HD x 13 Inside #1 Effective Size= 69.8"W x 48.0"H => 17.65 sf x 3.67'L = 64.7 cf Overall Size= 78.0"W x 48.0"H x 4.10'L with 0.44' Overlap Cap Storage= +2.8 cf x 2 x 1 rows = 5.5 cf
		1,499 cf	Total Available Storage

Storage Group A created with Chamber Wizard

Device	Routing	Invert	Outlet Devices
#1	Discarded	537.65'	5.000 in/hr Exfiltration over Surface area Conductivity to Groundwater Elevation = 534.65' Phase-In= 0.01'
#2	Primary	539.00'	0.9' long Sharp-Crested Rectangular Weir 2 End Contraction(s)

Discarded OutFlow Max=0.09 cfs @ 12.12 hrs HW=539.94' (Free Discharge)
 ↳1=Exfiltration (Controls 0.09 cfs)

Primary OutFlow Max=2.12 cfs @ 12.12 hrs HW=539.94' (Free Discharge)
 ↳2=Sharp-Crested Rectangular Weir(Weir Controls 2.12 cfs @ 3.17 fps)

5030 HAMASPIK CHOICE

Prepared by ATZL NASHER & ZIGLER

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Type III 24-hr 1-Year Rainfall=2.77"

Printed 12/16/2024

Page 10

Pond SMP#1: U.I.S (CULTEC R-902HD) - Chamber Wizard Field A

Chamber Model = Cultec R-902HD (Cultec Recharger®902HD)

Effective Size= 69.8"W x 48.0"H => 17.65 sf x 3.67'L = 64.7 cf

Overall Size= 78.0"W x 48.0"H x 4.10'L with 0.44' Overlap

Cap Storage= +2.8 cf x 2 x 1 rows = 5.5 cf

13 Chambers/Row x 3.67' Long +0.52' Cap Length x 2 = 48.70' Row Length +12.0" End Stone x 2 = 50.70' Base Length

1 Rows x 78.0" Wide + 12.0" Side Stone x 2 = 8.50' Base Width

9.0" Base + 48.0" Chamber Height + 12.0" Cover = 5.75' Field Height

13 Chambers x 64.7 cf + 2.8 cf Cap Volume x 2 x 1 Rows = 847.1 cf Chamber Storage

2,478.0 cf Field - 847.1 cf Chambers = 1,630.9 cf Stone x 40.0% Voids = 652.4 cf Stone Storage

Chamber Storage + Stone Storage = 1,499.4 cf = 0.034 af


Overall Storage Efficiency = 60.5%

Overall System Size = 50.70' x 8.50' x 5.75'


13 Chambers

91.8 cy Field

60.4 cy Stone



Pond SMP#1: U.I.S (CULTEC R-902HD)



5030 HAMASPIK CHOICE

Type III 24-hr 1-Year Rainfall=2.77"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 12

Stage-Discharge for Pond SMP#1: U.I.S (CULTEC R-902HD)

Elevation (feet)	Discharge (cfs)	Discarded (cfs)	Primary (cfs)	Elevation (feet)	Discharge (cfs)	Discarded (cfs)	Primary (cfs)
537.65	0.00	0.00	0.00	542.95	11.69	0.14	11.55
537.75	0.05	0.05	0.00	543.05	12.13	0.14	11.99
537.85	0.05	0.05	0.00	543.15	12.58	0.14	12.44
537.95	0.05	0.05	0.00	543.25	13.04	0.14	12.89
538.05	0.06	0.06	0.00	543.35	13.50	0.14	13.35
538.15	0.06	0.06	0.00				
538.25	0.06	0.06	0.00				
538.35	0.06	0.06	0.00				
538.45	0.06	0.06	0.00				
538.55	0.06	0.06	0.00				
538.65	0.07	0.07	0.00				
538.75	0.07	0.07	0.00				
538.85	0.07	0.07	0.00				
538.95	0.07	0.07	0.00				
539.05	0.11	0.07	0.03				
539.15	0.24	0.07	0.17				
539.25	0.42	0.08	0.35				
539.35	0.64	0.08	0.56				
539.45	0.88	0.08	0.80				
539.55	1.14	0.08	1.05				
539.65	1.40	0.08	1.32				
539.75	1.68	0.08	1.59				
539.85	1.96	0.09	1.87				
539.95	2.24	0.09	2.15				
540.05	2.52	0.09	2.43				
540.15	2.79	0.09	2.70				
540.25	3.06	0.09	2.97				
540.35	3.33	0.09	3.23				
540.45	3.58	0.10	3.48				
540.55	3.82	0.10	3.72				
540.65	4.05	0.10	3.95				
540.75	4.27	0.10	4.16				
540.85	4.46	0.10	4.36				
540.95	4.65	0.10	4.54				
541.05	4.81	0.11	4.70				
541.15	4.95	0.11	4.85				
541.25	5.08	0.11	4.97				
541.35	5.41	0.11	5.30				
541.45	5.76	0.11	5.64				
541.55	6.11	0.11	5.99				
541.65	6.46	0.12	6.35				
541.75	6.83	0.12	6.71				
541.85	7.20	0.12	7.08				
541.95	7.58	0.12	7.46				
542.05	7.96	0.12	7.84				
542.15	8.35	0.12	8.23				
542.25	8.75	0.13	8.62				
542.35	9.15	0.13	9.02				
542.45	9.56	0.13	9.43				
542.55	9.97	0.13	9.84				
542.65	10.39	0.13	10.26				
542.75	10.82	0.13	10.69				
542.85	11.25	0.14	11.12				

5030 HAMASPIK CHOICE

Type III 24-hr 1-Year Rainfall=2.77"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 13

Stage-Area-Storage for Pond SMP#1: U.I.S (CULTEC R-902HD)

Elevation (feet)	Surface (sq-ft)	Storage (cubic-feet)	Elevation (feet)	Surface (sq-ft)	Storage (cubic-feet)
537.65	431	0	542.95	431	1,422
537.75	431	17	543.05	431	1,439
537.85	431	34	543.15	431	1,456
537.95	431	52	543.25	431	1,474
538.05	431	69	543.35	431	1,491
538.15	431	86			
538.25	431	103			
538.35	431	121			
538.45	431	146			
538.55	431	180			
538.65	431	214			
538.75	431	248			
538.85	431	281			
538.95	431	315			
539.05	431	348			
539.15	431	382			
539.25	431	415			
539.35	431	448			
539.45	431	481			
539.55	431	514			
539.65	431	546			
539.75	431	579			
539.85	431	611			
539.95	431	644			
540.05	431	676			
540.15	431	708			
540.25	431	740			
540.35	431	771			
540.45	431	803			
540.55	431	834			
540.65	431	865			
540.75	431	896			
540.85	431	927			
540.95	431	957			
541.05	431	987			
541.15	431	1,017			
541.25	431	1,046			
541.35	431	1,075			
541.45	431	1,103			
541.55	431	1,130			
541.65	431	1,158			
541.75	431	1,184			
541.85	431	1,210			
541.95	431	1,234			
542.05	431	1,258			
542.15	431	1,280			
542.25	431	1,300			
542.35	431	1,318			
542.45	431	1,336			
542.55	431	1,353			
542.65	431	1,370			
542.75	431	1,387			
542.85	431	1,405			

5030 HAMASPIK CHOICE

Type III 24-hr 1-Year Rainfall=2.77"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 14

Summary for Pond SMP#2: BIO-FILTER SYSTEM

Inflow Area = 1.023 ac, 85.24% Impervious, Inflow Depth = 2.13" for 1-Year event
 Inflow = 2.41 cfs @ 12.09 hrs, Volume= 0.181 af
 Outflow = 0.48 cfs @ 12.53 hrs, Volume= 0.159 af, Atten= 80%, Lag= 26.4 min
 Primary = 0.48 cfs @ 12.53 hrs, Volume= 0.159 af

Routing by Stor-Ind method, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs
 Peak Elev= 534.60' @ 12.53 hrs Surf.Area= 2,886 sf Storage= 3,855 cf

Plug-Flow detention time= 342.1 min calculated for 0.159 af (88% of inflow)
 Center-of-Mass det. time= 286.8 min (1,078.8 - 792.0)


Volume #1	Invert	Avail.Storage	Storage Description	
	531.00'	5,104 cf	Custom Stage Data (Prismatic) Listed below (Recalc)	
Elevation (feet)	Surf.Area (sq-ft)	Voids (%)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
531.00	3,303	0.0	0	0
531.50	3,303	40.0	661	661
534.00	3,303	20.0	1,652	2,312
534.01	2,281	100.0	28	2,340
535.00	3,303	100.0	2,764	5,104

Device	Routing	Invert	Outlet Devices
#1	Primary	531.00'	0.500 in/hr Exfiltration over Surface area Conductivity to Groundwater Elevation = 528.00' Phase-In= 0.01'
#2	Primary	534.50'	1.0' long Sharp-Crested Rectangular Weir X 4.00 2 End Contraction(s)
#3	Primary	534.75'	3.0' long Sharp-Crested Rectangular Weir X 4.00 2 End Contraction(s)

Primary OutFlow Max=0.47 cfs @ 12.53 hrs HW=534.60' (Free Discharge)

- 1=Exfiltration (Controls 0.09 cfs)
- 2=Sharp-Crested Rectangular Weir(Weir Controls 0.38 cfs @ 1.01 fps)
- 3=Sharp-Crested Rectangular Weir(Controls 0.00 cfs)

Pond SMP#2: BIO-FILTER SYSTEM



5030 HAMASPIK CHOICE

Type III 24-hr 1-Year Rainfall=2.77"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 16

Stage-Discharge for Pond SMP#2: BIO-FILTER SYSTEM

Elevation (feet)	Primary (cfs)	Elevation (feet)	Primary (cfs)	Elevation (feet)	Primary (cfs)	Elevation (feet)	Primary (cfs)
531.00	0.00	532.06	0.05	533.12	0.07	534.18	0.08
531.02	0.04	532.08	0.05	533.14	0.07	534.20	0.08
531.04	0.04	532.10	0.05	533.16	0.07	534.22	0.08
531.06	0.04	532.12	0.05	533.18	0.07	534.24	0.08
531.08	0.04	532.14	0.05	533.20	0.07	534.26	0.08
531.10	0.04	532.16	0.05	533.22	0.07	534.28	0.08
531.12	0.04	532.18	0.05	533.24	0.07	534.30	0.08
531.14	0.04	532.20	0.05	533.26	0.07	534.32	0.08
531.16	0.04	532.22	0.05	533.28	0.07	534.34	0.08
531.18	0.04	532.24	0.05	533.30	0.07	534.36	0.08
531.20	0.04	532.26	0.05	533.32	0.07	534.38	0.09
531.22	0.04	532.28	0.05	533.34	0.07	534.40	0.09
531.24	0.04	532.30	0.05	533.36	0.07	534.42	0.09
531.26	0.04	532.32	0.06	533.38	0.07	534.44	0.09
531.28	0.04	532.34	0.06	533.40	0.07	534.46	0.09
531.30	0.04	532.36	0.06	533.42	0.07	534.48	0.09
531.32	0.04	532.38	0.06	533.44	0.07	534.50	0.09
531.34	0.04	532.40	0.06	533.46	0.07	534.52	0.13
531.36	0.04	532.42	0.06	533.48	0.07	534.54	0.19
531.38	0.04	532.44	0.06	533.50	0.07	534.56	0.28
531.40	0.04	532.46	0.06	533.52	0.07	534.58	0.38
531.42	0.04	532.48	0.06	533.54	0.07	534.60	0.50
531.44	0.04	532.50	0.06	533.56	0.07	534.62	0.62
531.46	0.04	532.52	0.06	533.58	0.07	534.64	0.76
531.48	0.04	532.54	0.06	533.60	0.07	534.66	0.90
531.50	0.04	532.56	0.06	533.62	0.07	534.68	1.06
531.52	0.04	532.58	0.06	533.64	0.07	534.70	1.22
531.54	0.05	532.60	0.06	533.66	0.07	534.72	1.38
531.56	0.05	532.62	0.06	533.68	0.07	534.74	1.56
531.58	0.05	532.64	0.06	533.70	0.07	534.76	1.78
531.60	0.05	532.66	0.06	533.72	0.07	534.78	2.13
531.62	0.05	532.68	0.06	533.74	0.07	534.80	2.55
531.64	0.05	532.70	0.06	533.76	0.07	534.82	3.04
531.66	0.05	532.72	0.06	533.78	0.07	534.84	3.57
531.68	0.05	532.74	0.06	533.80	0.07	534.86	4.14
531.70	0.05	532.76	0.06	533.82	0.07	534.88	4.75
531.72	0.05	532.78	0.06	533.84	0.07	534.90	5.40
531.74	0.05	532.80	0.06	533.86	0.07	534.92	6.08
531.76	0.05	532.82	0.06	533.88	0.07	534.94	6.79
531.78	0.05	532.84	0.06	533.90	0.08	534.96	7.53
531.80	0.05	532.86	0.06	533.92	0.08	534.98	8.30
531.82	0.05	532.88	0.06	533.94	0.08	535.00	9.09
531.84	0.05	532.90	0.06	533.96	0.08		
531.86	0.05	532.92	0.06	533.98	0.08		
531.88	0.05	532.94	0.06	534.00	0.08		
531.90	0.05	532.96	0.06	534.02	0.08		
531.92	0.05	532.98	0.06	534.04	0.08		
531.94	0.05	533.00	0.06	534.06	0.08		
531.96	0.05	533.02	0.06	534.08	0.08		
531.98	0.05	533.04	0.06	534.10	0.08		
532.00	0.05	533.06	0.06	534.12	0.08		
532.02	0.05	533.08	0.06	534.14	0.08		
532.04	0.05	533.10	0.06	534.16	0.08		

5030 HAMASPIK CHOICE

Prepared by ATZL NASHER & ZIGLER

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Type III 24-hr 1-Year Rainfall=2.77"

Printed 12/16/2024

Page 17

Stage-Area-Storage for Pond SMP#2: BIO-FILTER SYSTEM

Elevation (feet)	Surface (sq-ft)	Storage (cubic-feet)	Elevation (feet)	Surface (sq-ft)	Storage (cubic-feet)
531.00	3,303	0	533.65	3,303	2,081
531.05	3,303	66	533.70	3,303	2,114
531.10	3,303	132	533.75	3,303	2,147
531.15	3,303	198	533.80	3,303	2,180
531.20	3,303	264	533.85	3,303	2,213
531.25	3,303	330	533.90	3,303	2,246
531.30	3,303	396	533.95	3,303	2,279
531.35	3,303	462	534.00	3,303	2,312
531.40	3,303	528	534.05	2,322	2,432
531.45	3,303	595	534.10	2,374	2,549
531.50	3,303	661	534.15	2,426	2,669
531.55	3,303	694	534.20	2,477	2,792
531.60	3,303	727	534.25	2,529	2,917
531.65	3,303	760	534.30	2,580	3,045
531.70	3,303	793	534.35	2,632	3,175
531.75	3,303	826	534.40	2,684	3,308
531.80	3,303	859	534.45	2,735	3,444
531.85	3,303	892	534.50	2,787	3,582
531.90	3,303	925	534.55	2,838	3,722
531.95	3,303	958	534.60	2,890	3,865
532.00	3,303	991	534.65	2,942	4,011
532.05	3,303	1,024	534.70	2,993	4,160
532.10	3,303	1,057	534.75	3,045	4,311
532.15	3,303	1,090	534.80	3,097	4,464
532.20	3,303	1,123	534.85	3,148	4,620
532.25	3,303	1,156	534.90	3,200	4,779
532.30	3,303	1,189	534.95	3,251	4,940
532.35	3,303	1,222	535.00	3,303	5,104
532.40	3,303	1,255			
532.45	3,303	1,288			
532.50	3,303	1,321			
532.55	3,303	1,354			
532.60	3,303	1,387			
532.65	3,303	1,420			
532.70	3,303	1,453			
532.75	3,303	1,486			
532.80	3,303	1,519			
532.85	3,303	1,552			
532.90	3,303	1,585			
532.95	3,303	1,618			
533.00	3,303	1,652			
533.05	3,303	1,685			
533.10	3,303	1,718			
533.15	3,303	1,751			
533.20	3,303	1,784			
533.25	3,303	1,817			
533.30	3,303	1,850			
533.35	3,303	1,883			
533.40	3,303	1,916			
533.45	3,303	1,949			
533.50	3,303	1,982			
533.55	3,303	2,015			
533.60	3,303	2,048			

5030 HAMASPIK CHOICE

Type III 24-hr 10-Year Rainfall=5.05"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 18

Time span=0.00-30.00 hrs, dt=0.05 hrs, 601 points
Runoff by SCS TR-20 method, UH=SCS, Weighted-CN
Reach routing by Stor-Ind+Trans method - Pond routing by Stor-Ind method

Subcatchment WS#1: EXISTING	Runoff Area=2.430 ac 56.21% Impervious Runoff Depth=3.72" Tc=6.0 min CN=88 Runoff=10.11 cfs 0.753 af
Subcatchment WS#1A: BUILDINGS & ACCESS	Runoff Area=1.023 ac 81.43% Impervious Runoff Depth=4.36" Tc=6.0 min CN=94 Runoff=4.74 cfs 0.371 af
Subcatchment WS#1B: DEVELOPED	Runoff Area=1.023 ac 85.24% Impervious Runoff Depth=4.36" Tc=6.0 min CN=94 Runoff=4.74 cfs 0.371 af
Subcatchment WS#1C: DEVELOPED	Runoff Area=0.384 ac 15.10% Impervious Runoff Depth=2.75" Tc=6.0 min CN=78 Runoff=1.22 cfs 0.088 af
Reach E-POI#1: E-POI#1	Inflow=10.11 cfs 0.753 af Outflow=10.11 cfs 0.753 af
Reach P-POI#1: P-POI#1	Inflow=9.95 cfs 0.684 af Outflow=9.95 cfs 0.684 af
Pond SMP#1: U.I.S (CULTECR-902HD)	Peak Elev=540.81' Storage=916 cf Inflow=4.74 cfs 0.371 af Discarded=0.10 cfs 0.113 af Primary=4.30 cfs 0.258 af Outflow=4.40 cfs 0.371 af
Pond SMP#2: BIO-FILTERSYSTEM	Peak Elev=534.87' Storage=4,688 cf Inflow=4.74 cfs 0.371 af Outflow=4.48 cfs 0.337 af

Total Runoff Area = 4.860 ac Runoff Volume = 1.584 af Average Runoff Depth = 3.91"
35.62% Pervious = 1.731 ac 64.38% Impervious = 3.129 ac

5030 HAMASPIK CHOICE

Type III 24-hr 10-Year Rainfall=5.05"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 19

Summary for Subcatchment WS#1: EXISTING


Runoff = 10.11 cfs @ 12.09 hrs, Volume= 0.753 af, Depth= 3.72"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs
 Type III 24-hr 10-Year Rainfall=5.05"

Area (ac)	CN	Description
0.512	76	Woods/grass comb., Fair, HSG C
0.552	74	>75% Grass cover, Good, HSG C
* 1.366	98	Impervious Cover, HSG C
2.430	88	Weighted Average
1.064		43.79% Pervious Area
1.366		56.21% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

Subcatchment WS#1: EXISTING



5030 HAMASPIK CHOICE

Type III 24-hr 10-Year Rainfall=5.05"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 20

Summary for Subcatchment WS#1A: BUILDINGS & ACCESS DRIVE


Runoff = 4.74 cfs @ 12.09 hrs, Volume= 0.371 af, Depth= 4.36"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs
 Type III 24-hr 10-Year Rainfall=5.05"

Area (ac)	CN	Description
0.190	74	>75% Grass cover, Good, HSG C
0.833	98	Paved parking, HSG C
1.023	94	Weighted Average
0.190		18.57% Pervious Area
0.833		81.43% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

Subcatchment WS#1A: BUILDINGS & ACCESS DRIVE



5030 HAMASPIK CHOICE

Type III 24-hr 10-Year Rainfall=5.05"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 21

Summary for Subcatchment WS#1B: DEVELOPED


Runoff = 4.74 cfs @ 12.09 hrs, Volume= 0.371 af, Depth= 4.36"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs
 Type III 24-hr 10-Year Rainfall=5.05"

Area (ac)	CN	Description
0.151	74	>75% Grass cover, Good, HSG C
0.872	98	Paved parking, HSG C
1.023	94	Weighted Average
0.151		14.76% Pervious Area
0.872		85.24% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

Subcatchment WS#1B: DEVELOPED



5030 HAMASPIK CHOICE

Type III 24-hr 10-Year Rainfall=5.05"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 22

Summary for Subcatchment WS#1C: DEVELOPED


Runoff = 1.22 cfs @ 12.09 hrs, Volume= 0.088 af, Depth= 2.75"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs
 Type III 24-hr 10-Year Rainfall=5.05"

Area (ac)	CN	Description
0.326	74	>75% Grass cover, Good, HSG C
0.058	98	Paved parking, HSG C
0.384	78	Weighted Average
0.326		84.90% Pervious Area
0.058		15.10% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

Subcatchment WS#1C: DEVELOPED




Summary for Reach E-POI#1: E-POI#1

Inflow Area = 2.430 ac, 56.21% Impervious, Inflow Depth = 3.72" for 10-Year event
Inflow = 10.11 cfs @ 12.09 hrs, Volume= 0.753 af
Outflow = 10.11 cfs @ 12.09 hrs, Volume= 0.753 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs

Reach E-POI#1: E-POI#1

Hydrograph



5030 HAMASPIK CHOICE

Type III 24-hr 10-Year Rainfall=5.05"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 24


Summary for Reach P-POI#1: P-POI#1

Inflow Area = 2.430 ac, 72.55% Impervious, Inflow Depth > 3.38" for 10-Year event
Inflow = 9.95 cfs @ 12.12 hrs, Volume= 0.684 af
Outflow = 9.95 cfs @ 12.12 hrs, Volume= 0.684 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs

Reach P-POI#1: P-POI#1

Hydrograph



5030 HAMASPIK CHOICE

Type III 24-hr 10-Year Rainfall=5.05"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 25

Summary for Pond SMP#1: U.I.S (CULTEC R-902HD)

Inflow Area = 1.023 ac, 81.43% Impervious, Inflow Depth = 4.36" for 10-Year event
 Inflow = 4.74 cfs @ 12.09 hrs, Volume= 0.371 af
 Outflow = 4.40 cfs @ 12.12 hrs, Volume= 0.371 af, Atten= 7%, Lag= 1.9 min
 Discarded = 0.10 cfs @ 12.12 hrs, Volume= 0.113 af
 Primary = 4.30 cfs @ 12.12 hrs, Volume= 0.258 af

Routing by Stor-Ind method, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs
 Peak Elev= 540.81' @ 12.12 hrs Surf.Area= 431 sf Storage= 916 cf

Plug-Flow detention time= 20.6 min calculated for 0.371 af (100% of inflow)
 Center-of-Mass det. time= 20.6 min (793.8 - 773.2)

Volume	Invert	Avail.Storage	Storage Description
#1A	537.65'	652 cf	8.50'W x 50.70'L x 5.75'H Field A 2,478 cf Overall - 847 cf Embedded = 1,631 cf x 40.0% Voids
#2A	538.40'	847 cf	Cultec R-902HD x 13 Inside #1 Effective Size= 69.8"W x 48.0"H => 17.65 sf x 3.67'L = 64.7 cf Overall Size= 78.0"W x 48.0"H x 4.10'L with 0.44' Overlap Cap Storage= +2.8 cf x 2 x 1 rows = 5.5 cf
		1,499 cf	Total Available Storage

Storage Group A created with Chamber Wizard

Device	Routing	Invert	Outlet Devices
#1	Discarded	537.65'	5.000 in/hr Exfiltration over Surface area Conductivity to Groundwater Elevation = 534.65' Phase-In= 0.01'
#2	Primary	539.00'	0.9' long Sharp-Crested Rectangular Weir 2 End Contraction(s)

Discarded OutFlow Max=0.10 cfs @ 12.12 hrs HW=540.77' (Free Discharge)
 ↳1=Exfiltration (Controls 0.10 cfs)

Primary OutFlow Max=4.20 cfs @ 12.12 hrs HW=540.77' (Free Discharge)
 ↳2=Sharp-Crested Rectangular Weir (Weir Controls 4.20 cfs @ 4.35 fps)

5030 HAMASPIK CHOICE

Prepared by ATZL NASHER & ZIGLER

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Type III 24-hr 10-Year Rainfall=5.05"

Printed 12/16/2024

Page 26

Pond SMP#1: U.I.S (CULTEC R-902HD) - Chamber Wizard Field A

Chamber Model = Cultec R-902HD (Cultec Recharger® 902HD)

Effective Size= 69.8"W x 48.0"H => 17.65 sf x 3.67'L = 64.7 cf

Overall Size= 78.0"W x 48.0"H x 4.10'L with 0.44' Overlap

Cap Storage= +2.8 cf x 2 x 1 rows = 5.5 cf

13 Chambers/Row x 3.67' Long +0.52' Cap Length x 2 = 48.70' Row Length +12.0" End Stone x 2 = 50.70' Base Length

1 Rows x 78.0" Wide + 12.0" Side Stone x 2 = 8.50' Base Width

9.0" Base + 48.0" Chamber Height + 12.0" Cover = 5.75' Field Height

13 Chambers x 64.7 cf + 2.8 cf Cap Volume x 2 x 1 Rows = 847.1 cf Chamber Storage

2,478.0 cf Field - 847.1 cf Chambers = 1,630.9 cf Stone x 40.0% Voids = 652.4 cf Stone Storage

Chamber Storage + Stone Storage = 1,499.4 cf = 0.034 af


Overall Storage Efficiency = 60.5%

Overall System Size = 50.70' x 8.50' x 5.75'


13 Chambers

91.8 cy Field

60.4 cy Stone



Pond SMP#1: U.I.S (CULTEC R-902HD)



5030 HAMASPIK CHOICE

Type III 24-hr 10-Year Rainfall=5.05"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 28

Stage-Discharge for Pond SMP#1: U.I.S (CULTEC R-902HD)

Elevation (feet)	Discharge (cfs)	Discarded (cfs)	Primary (cfs)	Elevation (feet)	Discharge (cfs)	Discarded (cfs)	Primary (cfs)
537.65	0.00	0.00	0.00	542.95	11.69	0.14	11.55
537.75	0.05	0.05	0.00	543.05	12.13	0.14	11.99
537.85	0.05	0.05	0.00	543.15	12.58	0.14	12.44
537.95	0.05	0.05	0.00	543.25	13.04	0.14	12.89
538.05	0.06	0.06	0.00	543.35	13.50	0.14	13.35
538.15	0.06	0.06	0.00				
538.25	0.06	0.06	0.00				
538.35	0.06	0.06	0.00				
538.45	0.06	0.06	0.00				
538.55	0.06	0.06	0.00				
538.65	0.07	0.07	0.00				
538.75	0.07	0.07	0.00				
538.85	0.07	0.07	0.00				
538.95	0.07	0.07	0.00				
539.05	0.11	0.07	0.03				
539.15	0.24	0.07	0.17				
539.25	0.42	0.08	0.35				
539.35	0.64	0.08	0.56				
539.45	0.88	0.08	0.80				
539.55	1.14	0.08	1.05				
539.65	1.40	0.08	1.32				
539.75	1.68	0.08	1.59				
539.85	1.96	0.09	1.87				
539.95	2.24	0.09	2.15				
540.05	2.52	0.09	2.43				
540.15	2.79	0.09	2.70				
540.25	3.06	0.09	2.97				
540.35	3.33	0.09	3.23				
540.45	3.58	0.10	3.48				
540.55	3.82	0.10	3.72				
540.65	4.05	0.10	3.95				
540.75	4.27	0.10	4.16				
540.85	4.46	0.10	4.36				
540.95	4.65	0.10	4.54				
541.05	4.81	0.11	4.70				
541.15	4.95	0.11	4.85				
541.25	5.08	0.11	4.97				
541.35	5.41	0.11	5.30				
541.45	5.76	0.11	5.64				
541.55	6.11	0.11	5.99				
541.65	6.46	0.12	6.35				
541.75	6.83	0.12	6.71				
541.85	7.20	0.12	7.08				
541.95	7.58	0.12	7.46				
542.05	7.96	0.12	7.84				
542.15	8.35	0.12	8.23				
542.25	8.75	0.13	8.62				
542.35	9.15	0.13	9.02				
542.45	9.56	0.13	9.43				
542.55	9.97	0.13	9.84				
542.65	10.39	0.13	10.26				
542.75	10.82	0.13	10.69				
542.85	11.25	0.14	11.12				

5030 HAMASPIK CHOICE

Type III 24-hr 10-Year Rainfall=5.05"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 29

Stage-Area-Storage for Pond SMP#1: U.I.S (CULTEC R-902HD)

Elevation (feet)	Surface (sq-ft)	Storage (cubic-feet)	Elevation (feet)	Surface (sq-ft)	Storage (cubic-feet)
537.65	431	0	542.95	431	1,422
537.75	431	17	543.05	431	1,439
537.85	431	34	543.15	431	1,456
537.95	431	52	543.25	431	1,474
538.05	431	69	543.35	431	1,491
538.15	431	86			
538.25	431	103			
538.35	431	121			
538.45	431	146			
538.55	431	180			
538.65	431	214			
538.75	431	248			
538.85	431	281			
538.95	431	315			
539.05	431	348			
539.15	431	382			
539.25	431	415			
539.35	431	448			
539.45	431	481			
539.55	431	514			
539.65	431	546			
539.75	431	579			
539.85	431	611			
539.95	431	644			
540.05	431	676			
540.15	431	708			
540.25	431	740			
540.35	431	771			
540.45	431	803			
540.55	431	834			
540.65	431	865			
540.75	431	896			
540.85	431	927			
540.95	431	957			
541.05	431	987			
541.15	431	1,017			
541.25	431	1,046			
541.35	431	1,075			
541.45	431	1,103			
541.55	431	1,130			
541.65	431	1,158			
541.75	431	1,184			
541.85	431	1,210			
541.95	431	1,234			
542.05	431	1,258			
542.15	431	1,280			
542.25	431	1,300			
542.35	431	1,318			
542.45	431	1,336			
542.55	431	1,353			
542.65	431	1,370			
542.75	431	1,387			
542.85	431	1,405			

5030 HAMASPIK CHOICE

Type III 24-hr 10-Year Rainfall=5.05"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 30

Summary for Pond SMP#2: BIO-FILTER SYSTEM

Inflow Area = 1.023 ac, 85.24% Impervious, Inflow Depth = 4.36" for 10-Year event
 Inflow = 4.74 cfs @ 12.09 hrs, Volume= 0.371 af
 Outflow = 4.48 cfs @ 12.12 hrs, Volume= 0.337 af, Atten= 5%, Lag= 2.0 min
 Primary = 4.48 cfs @ 12.12 hrs, Volume= 0.337 af

Routing by Stor-Ind method, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs
 Peak Elev= 534.87' @ 12.12 hrs Surf.Area= 3,170 sf Storage= 4,688 cf

Plug-Flow detention time= 192.6 min calculated for 0.337 af (91% of inflow)
 Center-of-Mass det. time= 146.5 min (919.7 - 773.2)


Volume	Invert	Avail. Storage	Storage Description	
#1	531.00'	5,104 cf	Custom Stage Data (Prismatic) Listed below (Recalc)	
Elevation (feet)	Surf.Area (sq-ft)	Voids (%)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
531.00	3,303	0.0	0	0
531.50	3,303	40.0	661	661
534.00	3,303	20.0	1,652	2,312
534.01	2,281	100.0	28	2,340
535.00	3,303	100.0	2,764	5,104

Device	Routing	Invert	Outlet Devices
#1	Primary	531.00'	0.500 in/hr Exfiltration over Surface area Conductivity to Groundwater Elevation = 528.00' Phase-In= 0.01'
#2	Primary	534.50'	1.0' long Sharp-Crested Rectangular Weir X 4.00 2 End Contraction(s)
#3	Primary	534.75'	3.0' long Sharp-Crested Rectangular Weir X 4.00 2 End Contraction(s)

Primary OutFlow Max=4.28 cfs @ 12.12 hrs HW=534.86' (Free Discharge)

- 1=Exfiltration (Controls 0.10 cfs)
- 2=Sharp-Crested Rectangular Weir (Weir Controls 2.67 cfs @ 1.97 fps)
- 3=Sharp-Crested Rectangular Weir (Weir Controls 1.51 cfs @ 1.11 fps)

Pond SMP#2: BIO-FILTER SYSTEM



5030 HAMASPIK CHOICE

Type III 24-hr 10-Year Rainfall=5.05"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 32

Stage-Discharge for Pond SMP#2: BIO-FILTER SYSTEM

Elevation (feet)	Primary (cfs)	Elevation (feet)	Primary (cfs)	Elevation (feet)	Primary (cfs)	Elevation (feet)	Primary (cfs)
531.00	0.00	532.06	0.05	533.12	0.07	534.18	0.08
531.02	0.04	532.08	0.05	533.14	0.07	534.20	0.08
531.04	0.04	532.10	0.05	533.16	0.07	534.22	0.08
531.06	0.04	532.12	0.05	533.18	0.07	534.24	0.08
531.08	0.04	532.14	0.05	533.20	0.07	534.26	0.08
531.10	0.04	532.16	0.05	533.22	0.07	534.28	0.08
531.12	0.04	532.18	0.05	533.24	0.07	534.30	0.08
531.14	0.04	532.20	0.05	533.26	0.07	534.32	0.08
531.16	0.04	532.22	0.05	533.28	0.07	534.34	0.08
531.18	0.04	532.24	0.05	533.30	0.07	534.36	0.08
531.20	0.04	532.26	0.05	533.32	0.07	534.38	0.09
531.22	0.04	532.28	0.05	533.34	0.07	534.40	0.09
531.24	0.04	532.30	0.05	533.36	0.07	534.42	0.09
531.26	0.04	532.32	0.06	533.38	0.07	534.44	0.09
531.28	0.04	532.34	0.06	533.40	0.07	534.46	0.09
531.30	0.04	532.36	0.06	533.42	0.07	534.48	0.09
531.32	0.04	532.38	0.06	533.44	0.07	534.50	0.09
531.34	0.04	532.40	0.06	533.46	0.07	534.52	0.13
531.36	0.04	532.42	0.06	533.48	0.07	534.54	0.19
531.38	0.04	532.44	0.06	533.50	0.07	534.56	0.28
531.40	0.04	532.46	0.06	533.52	0.07	534.58	0.38
531.42	0.04	532.48	0.06	533.54	0.07	534.60	0.50
531.44	0.04	532.50	0.06	533.56	0.07	534.62	0.62
531.46	0.04	532.52	0.06	533.58	0.07	534.64	0.76
531.48	0.04	532.54	0.06	533.60	0.07	534.66	0.90
531.50	0.04	532.56	0.06	533.62	0.07	534.68	1.06
531.52	0.04	532.58	0.06	533.64	0.07	534.70	1.22
531.54	0.05	532.60	0.06	533.66	0.07	534.72	1.38
531.56	0.05	532.62	0.06	533.68	0.07	534.74	1.56
531.58	0.05	532.64	0.06	533.70	0.07	534.76	1.78
531.60	0.05	532.66	0.06	533.72	0.07	534.78	2.13
531.62	0.05	532.68	0.06	533.74	0.07	534.80	2.55
531.64	0.05	532.70	0.06	533.76	0.07	534.82	3.04
531.66	0.05	532.72	0.06	533.78	0.07	534.84	3.57
531.68	0.05	532.74	0.06	533.80	0.07	534.86	4.14
531.70	0.05	532.76	0.06	533.82	0.07	534.88	4.75
531.72	0.05	532.78	0.06	533.84	0.07	534.90	5.40
531.74	0.05	532.80	0.06	533.86	0.07	534.92	6.08
531.76	0.05	532.82	0.06	533.88	0.07	534.94	6.79
531.78	0.05	532.84	0.06	533.90	0.08	534.96	7.53
531.80	0.05	532.86	0.06	533.92	0.08	534.98	8.30
531.82	0.05	532.88	0.06	533.94	0.08	535.00	9.09
531.84	0.05	532.90	0.06	533.96	0.08		
531.86	0.05	532.92	0.06	533.98	0.08		
531.88	0.05	532.94	0.06	534.00	0.08		
531.90	0.05	532.96	0.06	534.02	0.08		
531.92	0.05	532.98	0.06	534.04	0.08		
531.94	0.05	533.00	0.06	534.06	0.08		
531.96	0.05	533.02	0.06	534.08	0.08		
531.98	0.05	533.04	0.06	534.10	0.08		
532.00	0.05	533.06	0.06	534.12	0.08		
532.02	0.05	533.08	0.06	534.14	0.08		
532.04	0.05	533.10	0.06	534.16	0.08		

5030 HAMASPIK CHOICE

Type III 24-hr 10-Year Rainfall=5.05"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 33

Stage-Area-Storage for Pond SMP#2: BIO-FILTER SYSTEM

Elevation (feet)	Surface (sq-ft)	Storage (cubic-feet)	Elevation (feet)	Surface (sq-ft)	Storage (cubic-feet)
531.00	3,303	0	533.65	3,303	2,081
531.05	3,303	66	533.70	3,303	2,114
531.10	3,303	132	533.75	3,303	2,147
531.15	3,303	198	533.80	3,303	2,180
531.20	3,303	264	533.85	3,303	2,213
531.25	3,303	330	533.90	3,303	2,246
531.30	3,303	396	533.95	3,303	2,279
531.35	3,303	462	534.00	3,303	2,312
531.40	3,303	528	534.05	2,322	2,432
531.45	3,303	595	534.10	2,374	2,549
531.50	3,303	661	534.15	2,426	2,669
531.55	3,303	694	534.20	2,477	2,792
531.60	3,303	727	534.25	2,529	2,917
531.65	3,303	760	534.30	2,580	3,045
531.70	3,303	793	534.35	2,632	3,175
531.75	3,303	826	534.40	2,684	3,308
531.80	3,303	859	534.45	2,735	3,444
531.85	3,303	892	534.50	2,787	3,582
531.90	3,303	925	534.55	2,838	3,722
531.95	3,303	958	534.60	2,890	3,865
532.00	3,303	991	534.65	2,942	4,011
532.05	3,303	1,024	534.70	2,993	4,160
532.10	3,303	1,057	534.75	3,045	4,311
532.15	3,303	1,090	534.80	3,097	4,464
532.20	3,303	1,123	534.85	3,148	4,620
532.25	3,303	1,156	534.90	3,200	4,779
532.30	3,303	1,189	534.95	3,251	4,940
532.35	3,303	1,222	535.00	3,303	5,104
532.40	3,303	1,255			
532.45	3,303	1,288			
532.50	3,303	1,321			
532.55	3,303	1,354			
532.60	3,303	1,387			
532.65	3,303	1,420			
532.70	3,303	1,453			
532.75	3,303	1,486			
532.80	3,303	1,519			
532.85	3,303	1,552			
532.90	3,303	1,585			
532.95	3,303	1,618			
533.00	3,303	1,652			
533.05	3,303	1,685			
533.10	3,303	1,718			
533.15	3,303	1,751			
533.20	3,303	1,784			
533.25	3,303	1,817			
533.30	3,303	1,850			
533.35	3,303	1,883			
533.40	3,303	1,916			
533.45	3,303	1,949			
533.50	3,303	1,982			
533.55	3,303	2,015			
533.60	3,303	2,048			

5030 HAMASPIK CHOICE

Type III 24-hr 100-Year Rainfall=9.00"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 34

Time span=0.00-30.00 hrs, dt=0.05 hrs, 601 points
Runoff by SCS TR-20 method, UH=SCS, Weighted-CN
Reach routing by Stor-Ind+Trans method - Pond routing by Stor-Ind method

Subcatchment WS#1: EXISTING	Runoff Area=2.430 ac 56.21% Impervious Runoff Depth=7.55" Tc=6.0 min CN=88 Runoff=19.76 cfs 1.528 af
Subcatchment WS#1A: BUILDINGS & ACCESS	Runoff Area=1.023 ac 81.43% Impervious Runoff Depth=8.28" Tc=6.0 min CN=94 Runoff=8.70 cfs 0.706 af
Subcatchment WS#1B: DEVELOPED	Runoff Area=1.023 ac 85.24% Impervious Runoff Depth=8.28" Tc=6.0 min CN=94 Runoff=8.70 cfs 0.706 af
Subcatchment WS#1C: DEVELOPED	Runoff Area=0.384 ac 15.10% Impervious Runoff Depth=6.32" Tc=6.0 min CN=78 Runoff=2.74 cfs 0.202 af
Reach E-POI#1: E-POI#1	Inflow=19.76 cfs 1.528 af Outflow=19.76 cfs 1.528 af
Reach P-POI#1: P-POI#1	Inflow=19.66 cfs 1.434 af Outflow=19.66 cfs 1.434 af
Pond SMP#1: U.LS (CULTEC R-902HD)	Peak Elev=542.23' Storage=1,297 cf Inflow=8.70 cfs 0.706 af Discarded=0.13 cfs 0.136 af Primary=8.56 cfs 0.569 af Outflow=8.68 cfs 0.706 af
Pond SMP#2: BIO-FILTER SYSTEM	Peak Elev=534.98' Storage=5,047 cf Inflow=8.70 cfs 0.706 af Outflow=8.41 cfs 0.663 af

Total Runoff Area = 4.860 ac Runoff Volume = 3.142 af Average Runoff Depth = 7.76"
35.62% Pervious = 1.731 ac 64.38% Impervious = 3.129 ac

5030 HAMASPIK CHOICE

Prepared by ATZL NASHER & ZIGLER

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Type III 24-hr 100-Year Rainfall=9.00"

Printed 12/16/2024

Page 35

Summary for Subcatchment WS#1: EXISTING


Runoff = 19.76 cfs @ 12.09 hrs, Volume= 1.528 af, Depth= 7.55"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs
 Type III 24-hr 100-Year Rainfall=9.00"

Area (ac)	CN	Description
0.512	76	Woods/grass comb., Fair, HSG C
0.552	74	>75% Grass cover, Good, HSG C
* 1.366	98	Impervious Cover, HSG C
2.430	88	Weighted Average
1.064		43.79% Pervious Area
1.366		56.21% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

Subcatchment WS#1: EXISTING



5030 HAMASPIK CHOICE

Type III 24-hr 100-Year Rainfall=9.00"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 36

Summary for Subcatchment WS#1A: BUILDINGS & ACCESS DRIVE


Runoff = 8.70 cfs @ 12.09 hrs, Volume= 0.706 af, Depth= 8.28"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs
 Type III 24-hr 100-Year Rainfall=9.00"

Area (ac)	CN	Description
0.190	74	>75% Grass cover, Good, HSG C
0.833	98	Paved parking, HSG C
1.023	94	Weighted Average
0.190		18.57% Pervious Area
0.833		81.43% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

Subcatchment WS#1A: BUILDINGS & ACCESS DRIVE



5030 HAMASPIK CHOICE

Prepared by ATZL NASHER & ZIGLER

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Type III 24-hr 100-Year Rainfall=9.00"

Printed 12/16/2024

Page 37

Summary for Subcatchment WS#1B: DEVELOPED


Runoff = 8.70 cfs @ 12.09 hrs, Volume= 0.706 af, Depth= 8.28"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs
 Type III 24-hr 100-Year Rainfall=9.00"

Area (ac)	CN	Description
0.151	74	>75% Grass cover, Good, HSG C
0.872	98	Paved parking, HSG C
1.023	94	Weighted Average
0.151		14.76% Pervious Area
0.872		85.24% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

Subcatchment WS#1B: DEVELOPED



5030 HAMASPIK CHOICE

Prepared by ATZL NASHER & ZIGLER

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Type III 24-hr 100-Year Rainfall=9.00"

Printed 12/16/2024

Page 38

Summary for Subcatchment WS#1C: DEVELOPED


Runoff = 2.74 cfs @ 12.09 hrs, Volume= 0.202 af, Depth= 6.32"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs
 Type III 24-hr 100-Year Rainfall=9.00"

Area (ac)	CN	Description
0.326	74	>75% Grass cover, Good, HSG C
0.058	98	Paved parking, HSG C
0.384	78	Weighted Average
0.326		84.90% Pervious Area
0.058		15.10% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

Subcatchment WS#1C: DEVELOPED



5030 HAMASPIK CHOICE

Prepared by ATZL NASHER & ZIGLER

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Type III 24-hr 100-Year Rainfall=9.00"

Printed 12/16/2024

Page 39


Summary for Reach E-POI#1: E-POI#1

Inflow Area = 2.430 ac, 56.21% Impervious, Inflow Depth = 7.55" for 100-Year event
Inflow = 19.76 cfs @ 12.09 hrs, Volume= 1.528 af
Outflow = 19.76 cfs @ 12.09 hrs, Volume= 1.528 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs

Reach E-POI#1: E-POI#1

Hydrograph




Summary for Reach P-POI#1: P-POI#1

Inflow Area = 2.430 ac, 72.55% Impervious, Inflow Depth > 7.08" for 100-Year event
Inflow = 19.66 cfs @ 12.11 hrs, Volume= 1.434 af
Outflow = 19.66 cfs @ 12.11 hrs, Volume= 1.434 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs

Reach P-POI#1: P-POI#1



5030 HAMASPIK CHOICE

Type III 24-hr 100-Year Rainfall=9.00"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 41

Summary for Pond SMP#1: U.I.S (CULTEC R-902HD)

Inflow Area = 1.023 ac, 81.43% Impervious, Inflow Depth = 8.28" for 100-Year event
 Inflow = 8.70 cfs @ 12.09 hrs, Volume= 0.706 af
 Outflow = 8.68 cfs @ 12.11 hrs, Volume= 0.706 af, Atten= 0%, Lag= 1.2 min
 Discarded = 0.13 cfs @ 12.11 hrs, Volume= 0.136 af
 Primary = 8.56 cfs @ 12.11 hrs, Volume= 0.569 af

Routing by Stor-Ind method, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs
 Peak Elev= 542.23' @ 12.11 hrs Surf.Area= 431 sf Storage= 1,297 cf

Plug-Flow detention time= 14.8 min calculated for 0.704 af (100% of inflow)
 Center-of-Mass det. time= 14.9 min (773.6 - 758.7)

Volume	Invert	Avail.Storage	Storage Description
#1A	537.65'	652 cf	8.50'W x 50.70'L x 5.75'H Field A 2,478 cf Overall - 847 cf Embedded = 1,631 cf x 40.0% Voids
#2A	538.40'	847 cf	Cultec R-902HD x 13 Inside #1 Effective Size= 69.8"W x 48.0"H => 17.65 sf x 3.67'L = 64.7 cf Overall Size= 78.0"W x 48.0"H x 4.10'L with 0.44' Overlap Cap Storage= +2.8 cf x 2 x 1 rows = 5.5 cf
		1,499 cf	Total Available Storage

Storage Group A created with Chamber Wizard

Device	Routing	Invert	Outlet Devices
#1	Discarded	537.65'	5.000 in/hr Exfiltration over Surface area Conductivity to Groundwater Elevation = 534.65' Phase-In= 0.01'
#2	Primary	539.00'	0.9' long Sharp-Crested Rectangular Weir 2 End Contraction(s)

Discarded OutFlow Max=0.13 cfs @ 12.11 hrs HW=542.19' (Free Discharge)
 ↳1=Exfiltration (Controls 0.13 cfs)

Primary OutFlow Max=8.37 cfs @ 12.11 hrs HW=542.19' (Free Discharge)
 ↳2=Sharp-Crested Rectangular Weir(Weir Controls 8.37 cfs @ 5.84 fps)

5030 HAMASPIK CHOICE

Prepared by ATZL NASHER & ZIGLER

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Type III 24-hr 100-Year Rainfall=9.00"

Printed 12/16/2024

Page 42

Pond SMP#1: U.I.S (CULTEC R-902HD) - Chamber Wizard Field A

Chamber Model = Cultec R-902HD (Cultec Recharger®902HD)

Effective Size= 69.8"W x 48.0"H => 17.65 sf x 3.67'L = 64.7 cf

Overall Size= 78.0"W x 48.0"H x 4.10'I, with 0.44' Overlap

Cap Storage= +2.8 cf x 2 x 1 rows = 5.5 cf

13 Chambers/Row x 3.67' Long +0.52' Cap Length x 2 = 48.70' Row Length +12.0" End Stone x 2 = 50.70' Base Length

1 Rows x 78.0" Wide + 12.0" Side Stone x 2 = 8.50' Base Width

9.0" Base + 48.0" Chamber Height + 12.0" Cover = 5.75' Field Height

13 Chambers x 64.7 cf + 2.8 cf Cap Volume x 2 x 1 Rows = 847.1 cf Chamber Storage

2,478.0 cf Field - 847.1 cf Chambers = 1,630.9 cf Stone x 40.0% Voids = 652.4 cf Stone Storage

Chamber Storage + Stone Storage = 1,499.4 cf = 0.034 af



Overall Storage Efficiency = 60.5%

Overall System Size = 50.70' x 8.50' x 5.75'


13 Chambers

91.8 cy Field

60.4 cy Stone



Pond SMP#1: U.I.S (CULTEC R-902HD)



5030 HAMASPIK CHOICE

Type III 24-hr 100-Year Rainfall=9.00"

Prepared by ATZL NASHER & ZIGLER

Printed 12/16/2024

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Page 44

Stage-Discharge for Pond SMP#1: U.I.S (CULTEC R-902HD)

Elevation (feet)	Discharge (cfs)	Discarded (cfs)	Primary (cfs)	Elevation (feet)	Discharge (cfs)	Discarded (cfs)	Primary (cfs)
537.65	0.00	0.00	0.00	542.95	11.69	0.14	11.55
537.75	0.05	0.05	0.00	543.05	12.13	0.14	11.99
537.85	0.05	0.05	0.00	543.15	12.58	0.14	12.44
537.95	0.05	0.05	0.00	543.25	13.04	0.14	12.89
538.05	0.06	0.06	0.00	543.35	13.50	0.14	13.35
538.15	0.06	0.06	0.00				
538.25	0.06	0.06	0.00				
538.35	0.06	0.06	0.00				
538.45	0.06	0.06	0.00				
538.55	0.06	0.06	0.00				
538.65	0.07	0.07	0.00				
538.75	0.07	0.07	0.00				
538.85	0.07	0.07	0.00				
538.95	0.07	0.07	0.00				
539.05	0.11	0.07	0.03				
539.15	0.24	0.07	0.17				
539.25	0.42	0.08	0.35				
539.35	0.64	0.08	0.56				
539.45	0.88	0.08	0.80				
539.55	1.14	0.08	1.05				
539.65	1.40	0.08	1.32				
539.75	1.68	0.08	1.59				
539.85	1.96	0.09	1.87				
539.95	2.24	0.09	2.15				
540.05	2.52	0.09	2.43				
540.15	2.79	0.09	2.70				
540.25	3.06	0.09	2.97				
540.35	3.33	0.09	3.23				
540.45	3.58	0.10	3.48				
540.55	3.82	0.10	3.72				
540.65	4.05	0.10	3.95				
540.75	4.27	0.10	4.16				
540.85	4.46	0.10	4.36				
540.95	4.65	0.10	4.54				
541.05	4.81	0.11	4.70				
541.15	4.95	0.11	4.85				
541.25	5.08	0.11	4.97				
541.35	5.41	0.11	5.30				
541.45	5.76	0.11	5.64				
541.55	6.11	0.11	5.99				
541.65	6.46	0.12	6.35				
541.75	6.83	0.12	6.71				
541.85	7.20	0.12	7.08				
541.95	7.58	0.12	7.46				
542.05	7.96	0.12	7.84				
542.15	8.35	0.12	8.23				
542.25	8.75	0.13	8.62				
542.35	9.15	0.13	9.02				
542.45	9.56	0.13	9.43				
542.55	9.97	0.13	9.84				
542.65	10.39	0.13	10.26				
542.75	10.82	0.13	10.69				
542.85	11.25	0.14	11.12				

5030 HAMASPIK CHOICE

Prepared by ATZL NASHER & ZIGLER

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Type III 24-hr 100-Year Rainfall=9.00"

Printed 12/16/2024

Page 45

Stage-Area-Storage for Pond SMP#1: U.I.S (CULTEC R-902HD)

Elevation (feet)	Surface (sq-ft)	Storage (cubic-feet)	Elevation (feet)	Surface (sq-ft)	Storage (cubic-feet)
537.65	431	0	542.95	431	1,422
537.75	431	17	543.05	431	1,439
537.85	431	34	543.15	431	1,456
537.95	431	52	543.25	431	1,474
538.05	431	69	543.35	431	1,491
538.15	431	86			
538.25	431	103			
538.35	431	121			
538.45	431	146			
538.55	431	180			
538.65	431	214			
538.75	431	248			
538.85	431	281			
538.95	431	315			
539.05	431	348			
539.15	431	382			
539.25	431	415			
539.35	431	448			
539.45	431	481			
539.55	431	514			
539.65	431	546			
539.75	431	579			
539.85	431	611			
539.95	431	644			
540.05	431	676			
540.15	431	708			
540.25	431	740			
540.35	431	771			
540.45	431	803			
540.55	431	834			
540.65	431	865			
540.75	431	896			
540.85	431	927			
540.95	431	957			
541.05	431	987			
541.15	431	1,017			
541.25	431	1,046			
541.35	431	1,075			
541.45	431	1,103			
541.55	431	1,130			
541.65	431	1,158			
541.75	431	1,184			
541.85	431	1,210			
541.95	431	1,234			
542.05	431	1,258			
542.15	431	1,280			
542.25	431	1,300			
542.35	431	1,318			
542.45	431	1,336			
542.55	431	1,353			
542.65	431	1,370			
542.75	431	1,387			
542.85	431	1,405			

5030 HAMASPIK CHOICE

Prepared by ATZL NASHER & ZIGLER

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Type III 24-hr 100-Year Rainfall=9.00"

Printed 12/16/2024

Page 46

Summary for Pond SMP#2: BIO-FILTER SYSTEM

Inflow Area = 1.023 ac, 85.24% Impervious, Inflow Depth = 8.28" for 100-Year event
 Inflow = 8.70 cfs @ 12.09 hrs, Volume= 0.706 af
 Outflow = 8.41 cfs @ 12.11 hrs, Volume= 0.663 af, Atten= 3%, Lag= 1.4 min
 Primary = 8.41 cfs @ 12.11 hrs, Volume= 0.663 af

Routing by Stor-Ind method, Time Span= 0.00-30.00 hrs, dt= 0.05 hrs
 Peak Elev= 534.98' @ 12.11 hrs Surf.Area= 3,285 sf Storage= 5,047 cf

Plug-Flow detention time= 120.8 min calculated for 0.663 af (94% of inflow)
 Center-of-Mass det. time= 86.7 min (845.4 - 758.7)


Volume	Invert	Avail.Storage	Storage Description	
#1	531.00'	5,104 cf	Custom Stage Data (Prismatic) Listed below (Recalc)	
Elevation (feet)	Surf.Area (sq-ft)	Voids (%)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
531.00	3,303	0.0	0	0
531.50	3,303	40.0	661	661
534.00	3,303	20.0	1,652	2,312
534.01	2,281	100.0	28	2,340
535.00	3,303	100.0	2,764	5,104

Device	Routing	Invert	Outlet Devices
#1	Primary	531.00'	0.500 in/hr Exfiltration over Surface area Conductivity to Groundwater Elevation = 528.00' Phase-In= 0.01'
#2	Primary	534.50'	1.0' long Sharp-Crested Rectangular Weir X 4.00 2 End Contraction(s)
#3	Primary	534.75'	3.0' long Sharp-Crested Rectangular Weir X 4.00 2 End Contraction(s)

Primary OutFlow Max=8.22 cfs @ 12.11 hrs HW=534.98' (Free Discharge)

- 1=Exfiltration (Controls 0.10 cfs)
- 2=Sharp-Crested Rectangular Weir (Weir Controls 3.91 cfs @ 2.26 fps)
- 3=Sharp-Crested Rectangular Weir (Weir Controls 4.21 cfs @ 1.56 fps)

Pond SMP#2: BIO-FILTER SYSTEM



5030 HAMASPIK CHOICE

Prepared by ATZL NASHER & ZIGLER

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Type III 24-hr 100-Year Rainfall=9.00"

Printed 12/16/2024

Page 48

Stage-Discharge for Pond SMP#2: BIO-FILTER SYSTEM

Elevation (feet)	Primary (cfs)	Elevation (feet)	Primary (cfs)	Elevation (feet)	Primary (cfs)	Elevation (feet)	Primary (cfs)
531.00	0.00	532.06	0.05	533.12	0.07	534.18	0.08
531.02	0.04	532.08	0.05	533.14	0.07	534.20	0.08
531.04	0.04	532.10	0.05	533.16	0.07	534.22	0.08
531.06	0.04	532.12	0.05	533.18	0.07	534.24	0.08
531.08	0.04	532.14	0.05	533.20	0.07	534.26	0.08
531.10	0.04	532.16	0.05	533.22	0.07	534.28	0.08
531.12	0.04	532.18	0.05	533.24	0.07	534.30	0.08
531.14	0.04	532.20	0.05	533.26	0.07	534.32	0.08
531.16	0.04	532.22	0.05	533.28	0.07	534.34	0.08
531.18	0.04	532.24	0.05	533.30	0.07	534.36	0.08
531.20	0.04	532.26	0.05	533.32	0.07	534.38	0.09
531.22	0.04	532.28	0.05	533.34	0.07	534.40	0.09
531.24	0.04	532.30	0.05	533.36	0.07	534.42	0.09
531.26	0.04	532.32	0.06	533.38	0.07	534.44	0.09
531.28	0.04	532.34	0.06	533.40	0.07	534.46	0.09
531.30	0.04	532.36	0.06	533.42	0.07	534.48	0.09
531.32	0.04	532.38	0.06	533.44	0.07	534.50	0.09
531.34	0.04	532.40	0.06	533.46	0.07	534.52	0.13
531.36	0.04	532.42	0.06	533.48	0.07	534.54	0.19
531.38	0.04	532.44	0.06	533.50	0.07	534.56	0.28
531.40	0.04	532.46	0.06	533.52	0.07	534.58	0.38
531.42	0.04	532.48	0.06	533.54	0.07	534.60	0.50
531.44	0.04	532.50	0.06	533.56	0.07	534.62	0.62
531.46	0.04	532.52	0.06	533.58	0.07	534.64	0.76
531.48	0.04	532.54	0.06	533.60	0.07	534.66	0.90
531.50	0.04	532.56	0.06	533.62	0.07	534.68	1.06
531.52	0.04	532.58	0.06	533.64	0.07	534.70	1.22
531.54	0.05	532.60	0.06	533.66	0.07	534.72	1.38
531.56	0.05	532.62	0.06	533.68	0.07	534.74	1.56
531.58	0.05	532.64	0.06	533.70	0.07	534.76	1.78
531.60	0.05	532.66	0.06	533.72	0.07	534.78	2.13
531.62	0.05	532.68	0.06	533.74	0.07	534.80	2.55
531.64	0.05	532.70	0.06	533.76	0.07	534.82	3.04
531.66	0.05	532.72	0.06	533.78	0.07	534.84	3.57
531.68	0.05	532.74	0.06	533.80	0.07	534.86	4.14
531.70	0.05	532.76	0.06	533.82	0.07	534.88	4.75
531.72	0.05	532.78	0.06	533.84	0.07	534.90	5.40
531.74	0.05	532.80	0.06	533.86	0.07	534.92	6.08
531.76	0.05	532.82	0.06	533.88	0.07	534.94	6.79
531.78	0.05	532.84	0.06	533.90	0.08	534.96	7.53
531.80	0.05	532.86	0.06	533.92	0.08	534.98	8.30
531.82	0.05	532.88	0.06	533.94	0.08	535.00	9.09
531.84	0.05	532.90	0.06	533.96	0.08		
531.86	0.05	532.92	0.06	533.98	0.08		
531.88	0.05	532.94	0.06	534.00	0.08		
531.90	0.05	532.96	0.06	534.02	0.08		
531.92	0.05	532.98	0.06	534.04	0.08		
531.94	0.05	533.00	0.06	534.06	0.08		
531.96	0.05	533.02	0.06	534.08	0.08		
531.98	0.05	533.04	0.06	534.10	0.08		
532.00	0.05	533.06	0.06	534.12	0.08		
532.02	0.05	533.08	0.06	534.14	0.08		
532.04	0.05	533.10	0.06	534.16	0.08		

5030 HAMASPIK CHOICE

Prepared by ATZL NASHER & ZIGLER

HydroCAD® 10.00-20 s/n 03403 © 2017 HydroCAD Software Solutions LLC

Type III 24-hr 100-Year Rainfall=9.00"

Printed 12/16/2024

Page 49

Stage-Area-Storage for Pond SMP#2: BIO-FILTER SYSTEM

Elevation (feet)	Surface (sq-ft)	Storage (cubic-feet)	Elevation (feet)	Surface (sq-ft)	Storage (cubic-feet)
531.00	3,303	0	533.65	3,303	2,081
531.05	3,303	66	533.70	3,303	2,114
531.10	3,303	132	533.75	3,303	2,147
531.15	3,303	198	533.80	3,303	2,180
531.20	3,303	264	533.85	3,303	2,213
531.25	3,303	330	533.90	3,303	2,246
531.30	3,303	396	533.95	3,303	2,279
531.35	3,303	462	534.00	3,303	2,312
531.40	3,303	528	534.05	2,322	2,432
531.45	3,303	595	534.10	2,374	2,549
531.50	3,303	661	534.15	2,426	2,669
531.55	3,303	694	534.20	2,477	2,792
531.60	3,303	727	534.25	2,529	2,917
531.65	3,303	760	534.30	2,580	3,045
531.70	3,303	793	534.35	2,632	3,175
531.75	3,303	826	534.40	2,684	3,308
531.80	3,303	859	534.45	2,735	3,444
531.85	3,303	892	534.50	2,787	3,582
531.90	3,303	925	534.55	2,838	3,722
531.95	3,303	958	534.60	2,890	3,865
532.00	3,303	991	534.65	2,942	4,011
532.05	3,303	1,024	534.70	2,993	4,160
532.10	3,303	1,057	534.75	3,045	4,311
532.15	3,303	1,090	534.80	3,097	4,464
532.20	3,303	1,123	534.85	3,148	4,620
532.25	3,303	1,156	534.90	3,200	4,779
532.30	3,303	1,189	534.95	3,251	4,940
532.35	3,303	1,222	535.00	3,303	5,104
532.40	3,303	1,255			
532.45	3,303	1,288			
532.50	3,303	1,321			
532.55	3,303	1,354			
532.60	3,303	1,387			
532.65	3,303	1,420			
532.70	3,303	1,453			
532.75	3,303	1,486			
532.80	3,303	1,519			
532.85	3,303	1,552			
532.90	3,303	1,585			
532.95	3,303	1,618			
533.00	3,303	1,652			
533.05	3,303	1,685			
533.10	3,303	1,718			
533.15	3,303	1,751			
533.20	3,303	1,784			
533.25	3,303	1,817			
533.30	3,303	1,850			
533.35	3,303	1,883			
533.40	3,303	1,916			
533.45	3,303	1,949			
533.50	3,303	1,982			
533.55	3,303	2,015			
533.60	3,303	2,048			

Section 3: NOI & MS4

HAMASPIK CHOICE

**VILLAGE OF HEMPSTEAD
ROCKLAND COUNTY
NEW YORK**

SECTION 3:

**SPDES ACKNOWLEDGEMENT LETTER,
FILLED OUT NOTICE OF INTENT (N.O.I.),
AND
MS4 SWPPP ACCEPTANCE FORM**

BY

ATZL, NASHER & ZIGLER
ENGINEERS-SURVEYORS-PLANNERS
232 NORTH MAIN STREET
NEW CITY, NY 10956
TEL: (845) 634-4694
FAX: (845) 634-5543
E-MAIL: rnasher@anzny.com



Owner/Operator Certification Form

SPDES General Permit For Stormwater Discharges From Construction Activity (GP-0-20-001)

Project/Site Name: Hamaspik Choice

eNOI Submission Number: HQ8-XZ4G-REWSM

eNOI Submitted by: Owner/Operator SWPPP Preparer Other

Certification Statement - Owner/Operator

I have read or been advised of the permit conditions and believe that I understand them. I also understand that, under the terms of the permit, there may be reporting requirements. I hereby certify that this document and the corresponding documents were prepared under my direction or supervision. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. I further understand that coverage under the general permit will be identified in the acknowledgment that I will receive as a result of submitting this NOI and can be as long as sixty (60) business days as provided for in the general permit. I also understand that, by submitting this NOI, I am acknowledging that the SWPPP has been developed and will be implemented as the first element of construction, and agreeing to comply with all the terms and conditions of the general permit for which this NOI is being submitted.

Owner/Operator First Name M.I. Last Name

Signature

Date



SWPPP Preparer Certification Form

*SPDES General Permit for Stormwater
Discharges From Construction Activity
(GP-0-20-001)*

Project Site Information

Project/Site Name

Hamaspik Choice

Owner/Operator Information

Owner/Operator (Company Name/Private Owner/Municipality Name)

Illinois Properties 26, LLC

Certification Statement – SWPPP Preparer

I hereby certify that the Stormwater Pollution Prevention Plan (SWPPP) for this project has been prepared in accordance with the terms and conditions of the GP-0-20-001. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of this permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

Ryan

First name

A.

MI

Nasher

Last Name

Signature

Date

NOI for coverage under Stormwater General Permit for Construction Activity

version 1.40

(Submission #: HQ8-XZ4G-REWSM, version 1)

Details

Originally Started By Ryan Nasher

Alternate Identifier Hamaspik Choice F/K/A Illinois Properties 26 LLC

Submission ID HQ8-XZ4G-REWSM

Submission Reason New

Status Draft

Form Input

Owner/Operator Information

Owner/Operator Name (Company/Private Owner/Municipality/Agency/Institution, etc.)
Illinois Properties 26, LLC

Owner/Operator Contact Person Last Name (NOT CONSULTANT)
Kahan

Owner/Operator Contact Person First Name
Hillel

Owner/Operator Mailing Address
51 Forest Road, Unit 316-84

City
Monroe

State
New York

Zip
10950

Phone

845-293-3570

Email

hkahan@platinumdevlp.com

Federal Tax ID

NONE PROVIDED

If the owner/operator is an organization, provide the Federal Tax ID number, or Employer Identification Number (EIN), in the format xx-xxxxxxx. If the owner/operator is an individual and not an organization, enter "Not Applicable" or "N/A" and do not provide the individual's social security number.

Project Location**Project/Site Name**

Hamaspik Choice F/K/A Illinois Properties 26 LLC

Street Address (Not P.O. Box)

775 N Main St

Side of Street

West

City/Town/Village (THAT ISSUES BUILDING PERMIT)

Spring Valley

State

NY

Zip

10977

DEC Region

3

The DEC Region must be provided. Please use the NYSDEC Stormwater Interactive Map (<https://gisservices.dec.ny.gov/gis/stormwater/>) to confirm which DEC Region this site is located in. To view the DEC Regions, click on "Other Useful Reference Layers" on the left side of the map, then click on "DEC Administrative Boundary." Zoom out as needed to see the Region boundaries.

For projects that span multiple Regions, please select a primary Region and then provide the additional Regions as a note in Question 39.

County
ROCKLAND

Name of Nearest Cross Street
Rensselaer Drive

Distance to Nearest Cross Street (Feet)
300

Project In Relation to Cross Street
South

Tax Map Numbers Section-Block-Parcel
42.18-2-24

Tax Map Numbers
NONE PROVIDED

If the project does not have tax map numbers (e.g. linear projects), enter "Not Applicable" or "N/A".

1. Coordinates

Provide the Geographic Coordinates for the project site. The two methods are:

- Navigate to the project location on the map (below) and click to place a marker and obtain the XY coordinates.
- The "Find Me" button will provide the lat/long for the person filling out this form. Then pan the map to the correct location and click the map to place a marker and obtain the XY coordinates.

Navigate to your location and click on the map to get the X,Y coordinates
41.1441193,-74.0350878

Project Details

2. What is the nature of this project?
Redevelopment with increase in impervious area

For the purposes of this eNOI, "New Construction" refers to any project that does not involve the disturbance of existing impervious area (i.e. 0 acres). If existing impervious area will be disturbed on the project site, it is considered redevelopment with either increase in impervious area or no increase in impervious area.

3. Select the predominant land use for both pre and post development conditions.

Pre-Development Existing Landuse

Commercial

Post-Development Future Land Use

Commercial

3a. If Single Family Subdivision was selected in question 3, enter the number of subdivision lots.

NONE PROVIDED

4. In accordance with the larger common plan of development or sale, enter the total project site acreage, the acreage to be disturbed and the future impervious area (acreage)within the disturbed area.

*** ROUND TO THE NEAREST TENTH OF AN ACRE. ***

Total Site Area (acres)

3.1

Total Area to be Disturbed (acres)

1.1

Existing Impervious Area to be Disturbed (acres)

0.8

Future Impervious Area Within Disturbed Area (acres)

1.2

5. Do you plan to disturb more than 5 acres of soil at any one time?

No

6. Indicate the percentage (%) of each Hydrologic Soil Group(HSG) at the site.

A (%)

0.0

B (%)

0.0

C (%)

100

D (%)

0.0

7. Is this a phased project?

No

8. Enter the planned start and end dates of the disturbance activities.**Start Date**

02/10/2025

End Date

02/12/2027

9. Identify the nearest surface waterbody(ies) to which construction site runoff will discharge.

Tributary watercourse to Pascack Brook

Drainage ditches and storm sewer systems are not considered surface waterbodies. Please identify the surface waterbody that they discharge to. If the nearest surface waterbody is unnamed, provide a description of the waterbody, such as, "Unnamed tributary to Niagara River."

9a. Type of waterbody identified in question 9?

Stream/Creek Off Site

Other Waterbody Type Off Site Description

NONE PROVIDED

9b. If "wetland" was selected in 9A, how was the wetland identified?

NONE PROVIDED

10. Has the surface waterbody(ies) in question 9 been identified as a 303(d) segment in Appendix E of GP-0-20-001?

No

11. Is this project located in one of the Watersheds identified in Appendix C of GP-0-20-001?

No

12. Is the project located in one of the watershed areas associated with AA and AA-S classified waters?

No

Please use the DEC Stormwater Interactive Map (<https://gisservices.dec.ny.gov/gis/stormwater/>) to confirm if this site is located in one of the watersheds of an AA or AA-S classified water. To view the watershed areas, click on "Permit Related Layers" on the left side of the map, then click on "Class AA AAS Watersheds."

If No, skip question 13.

13. Does this construction activity disturb land with no existing impervious cover and where the Soil Slope Phase is identified as D (provided the map unit name is inclusive of slopes greater than 25%), E or F on the USDA Soil Survey?

NONE PROVIDED

If Yes, what is the acreage to be disturbed?

NONE PROVIDED

14. Will the project disturb soils within a State regulated wetland or the protected 100 foot adjacent area?

No

15. Does the site runoff enter a separate storm sewer system (including roadside drains, swales, ditches, culverts, etc)?

Yes

16. What is the name of the municipality/entity that owns the separate storm sewer system?

Village of New Hempstead

17. Does any runoff from the site enter a sewer classified as a Combined Sewer?

No

18. Will future use of this site be an agricultural property as defined by the NYS Agriculture and Markets Law?

No

19. Is this property owned by a state authority, state agency, federal government or local government?

No

20. Is this a remediation project being done under a Department approved work plan? (i.e. CERCLA, RCRA, Voluntary Cleanup Agreement, etc.)

No

Required SWPPP Components

21. Has the required Erosion and Sediment Control component of the SWPPP been developed in conformance with the current NYS Standards and Specifications for Erosion and Sediment Control (aka Blue Book)?

Yes

22. Does this construction activity require the development of a SWPPP that includes the post-construction stormwater management practice component (i.e. Runoff Reduction, Water Quality and Quantity Control practices/techniques)?

Yes

If you answered No in question 22, skip question 23 and the Post-construction Criteria and Post-construction SMP Identification sections.

23. Has the post-construction stormwater management practice component of the SWPPP been developed in conformance with the 2015 or 2024 NYS Stormwater Management Design Manual?

Yes

**24. The Stormwater Pollution Prevention Plan (SWPPP) was prepared by:
Professional Engineer (P.E.)**

SWPPP Preparer
Atzl, Nasher, & Zigler

Contact Name (Last, First)
Nasher A. Ryan

Mailing Address
232 North Main Street

City
New City

State
New York

Zip
10956

Phone
845-634-4694

Email
rnasher@anzny.com

Download SWPPP Preparer Certification Form

Please take the following steps to prepare and upload your preparer certification form:

- 1) Click on the link below to download a blank certification form
- 2) The certified SWPPP preparer should sign this form
- 3) Scan the signed form
- 4) Upload the scanned document

[Download SWPPP Preparer Certification Form](#)

Please upload the SWPPP Preparer Certification

NONE PROVIDED

Comment

NONE PROVIDED

Erosion & Sediment Control Criteria

25. Has a construction sequence schedule for the planned management practices been prepared?

Yes

26. Select all of the erosion and sediment control practices that will be employed on the project site:**Temporary Structural**

Silt Fence
Stabilized Construction Entrance
Storm Drain Inlet Protection

Biotechnical

None

Vegetative Measures

Mulching
Seeding
Topsoiling

Permanent Structural

Land Grading
Rock Outlet Protection

Other

Concrete Washout, Stockpile

Post-Construction Criteria

*** IMPORTANT: Completion of Questions 27-39 is not required if response to Question 22 is No.**

27. Identify all site planning practices that were used to prepare the final site plan/layout for the project.

Locating Development in Less Sensitive Areas

27a. Indicate which of the following soil restoration criteria was used to address the requirements in Section 5.1.6("Soil Restoration") of the Design Manual.

All disturbed areas will be restored in accordance with the Soil Restoration requirements in Table 5.3 of the Design Manual (see page 5-22).

28. Provide the total Water Quality Volume (WQv) required for this project (based on final site plan/layout). (Acre-feet)

0.083

29. Post-construction SMP Identification

Use the Post-construction SMP Identification section to identify the RR techniques (Area Reduction), RR techniques(Volume Reduction) and Standard SMPs with RRv Capacity that were used to reduce the Total WQv Required (#28).

Identify the SMPs to be used by providing the total impervious area that contributes runoff to each technique/practice selected. For the Area Reduction Techniques, provide the total contributing area (includes pervious area) and, if applicable, the total impervious area that contributes runoff to the technique/practice.

Note: Redevelopment projects shall use the Post-Construction SMP Identification section to identify the SMPs used to treat and/or reduce the WQv required. If runoff reduction techniques will not be used to reduce the required WQv, skip to question 33a after identifying the SMPs.

30. Indicate the Total RRv provided by the RR techniques (Area/Volume Reduction) and Standard SMPs with RRv capacity identified in question 29. (acre-feet)

0.089

31. Is the Total RRv provided (#30) greater than or equal to the total WQv required (#28)?

Yes

If Yes, go to question 36. If No, go to question 32.

32. Provide the Minimum RRv required based on HSG. [Minimum RRv Required = (P) (0.95) (Ai) / 12, Ai=(s) (Aic)] (acre-feet)

NONE PROVIDED

32a. Is the Total RRv provided (#30) greater than or equal to the Minimum RRv Required (#32)?

NONE PROVIDED

If Yes, go to question 33.

Note: Use the space provided in question #39 to summarize the specific site limitations and justification for not reducing 100% of WQv required (#28). A detailed evaluation of the specific site limitations and justification for not reducing 100% of the WQv required (#28) must also be included in the SWPPP.

If No, sizing criteria has not been met; therefore, NOI can not be processed. SWPPP preparer must modify design to meet sizing criteria.

33. SMPs

Use the Post-construction SMP Identification section to identify the Standard SMPs and, if applicable, the Alternative SMPs to be used to treat the remaining total WQv (=Total WQv Required in #28 - Total RRv Provided in #30).

Also, provide the total impervious area that contributes runoff to each practice selected.

NOTE: Use the Post-construction SMP Identification section to identify the SMPs used on Redevelopment projects.

33a. Indicate the Total WQv provided (i.e. WQv treated) by the SMPs identified in question #33 and Standard SMPs with RRv Capacity identified in question #29. (acre-feet)

NONE PROVIDED

38. Has a long term Operation and Maintenance Plan for the post-construction stormwater management practice(s) been developed?

Yes

If Yes, Identify the entity responsible for the long term Operation and Maintenance

The property owner

39. Use this space to summarize the specific site limitations and justification for not reducing 100% of WQv required (#28). (See question #32a) This space can also be used for other pertinent project information.

NONE PROVIDED

Post-Construction SMP Identification

Runoff Reduction (RR) Techniques, Standard Stormwater Management Practices (SMPs) and Alternative SMPs

Identify the Post-construction SMPs to be used by providing the total impervious area that contributes runoff to each technique/practice selected. For the Area Reduction Techniques, provide the total contributing area (includes pervious area) and, if applicable, the total impervious area that contributes runoff to the technique/practice.

RR Techniques (Area Reduction)

Round to the nearest tenth

Total Contributing Acres for Conservation of Natural Area (RR-1)

NONE PROVIDED

Total Contributing Impervious Acres for Conservation of Natural Area (RR-1)

NONE PROVIDED

Total Contributing Acres for Sheetflow to Riparian Buffers/Filter Strips (RR-2)

NONE PROVIDED

Total Contributing Impervious Acres for Sheetflow to Riparian Buffers/Filter Strips (RR-2)

NONE PROVIDED

Total Contributing Acres for Tree Planting/Tree Pit (RR-3)

NONE PROVIDED

Total Contributing Impervious Acres for Tree Planting/Tree Pit (RR-3)

NONE PROVIDED

Total Contributing Acres for Disconnection of Rooftop Runoff (RR-4)

NONE PROVIDED

RR Techniques (Volume Reduction)

Total Contributing Impervious Acres for Disconnection of Rooftop Runoff (RR-4)

NONE PROVIDED

Total Contributing Impervious Acres for Vegetated Swale (RR-5)

NONE PROVIDED

Total Contributing Impervious Acres for Rain Garden (RR-6)

NONE PROVIDED

Total Contributing Impervious Acres for Stormwater Planter (RR-7)

NONE PROVIDED

Total Contributing Impervious Acres for Rain Barrel/Cistern (RR-8)

NONE PROVIDED

Total Contributing Impervious Acres for Porous Pavement (RR-9)

NONE PROVIDED

Total Contributing Impervious Acres for Green Roof (RR-10)

NONE PROVIDED

Standard SMPs with RRv Capacity

Total Contributing Impervious Acres for Infiltration Trench (I-1)

NONE PROVIDED

Total Contributing Impervious Acres for Infiltration Basin (I-2)

NONE PROVIDED

Total Contributing Impervious Acres for Dry Well (I-3)

NONE PROVIDED

Total Contributing Impervious Acres for Underground Infiltration System (I-4)

0.833

Total Contributing Impervious Acres for Bioretention (F-5)

0.872

Total Contributing Impervious Acres for Dry Swale (O-1)

NONE PROVIDED

Standard SMPs

Total Contributing Impervious Acres for Micropool Extended Detention (P-1)

NONE PROVIDED

Total Contributing Impervious Acres for Wet Pond (P-2)

NONE PROVIDED

Total Contributing Impervious Acres for Wet Extended Detention (P-3)

NONE PROVIDED

Total Contributing Impervious Acres for Multiple Pond System (P-4)

NONE PROVIDED

Total Contributing Impervious Acres for Pocket Pond (P-5)

NONE PROVIDED

Total Contributing Impervious Acres for Surface Sand Filter (F-1)

NONE PROVIDED

Total Contributing Impervious Acres for Underground Sand Filter (F-2)

NONE PROVIDED

Total Contributing Impervious Acres for Perimeter Sand Filter (F-3)

NONE PROVIDED

Total Contributing Impervious Acres for Organic Filter (F-4)

NONE PROVIDED

Total Contributing Impervious Acres for Shallow Wetland (W-1)

NONE PROVIDED

Total Contributing Impervious Acres for Extended Detention Wetland (W-2)

NONE PROVIDED

Total Contributing Impervious Acres for Pond/Wetland System (W-3)

NONE PROVIDED

Total Contributing Impervious Acres for Pocket Wetland (W-4)

NONE PROVIDED

Total Contributing Impervious Acres for Wet Swale (O-2)

NONE PROVIDED

Alternative SMPs (DO NOT INCLUDE PRACTICES BEING USED FOR PRETREATMENT ONLY)

Total Contributing Impervious Area for Hydrodynamic

NONE PROVIDED

Total Contributing Impervious Area for Wet Vault

NONE PROVIDED

Total Contributing Impervious Area for Media Filter

NONE PROVIDED

"Other" Alternative SMP?

NONE PROVIDED

Total Contributing Impervious Area for "Other"*NONE PROVIDED*

Provide the name and manufacturer of the alternative SMPs (i.e. proprietary practice(s)) being used for WQv treatment.

Note: Redevelopment projects which do not use RR techniques, shall use questions 28, 29, 33 and 33a to provide SMPs used, total WQv required and total WQv provided for the project.

Manufacturer of Alternative SMP*NONE PROVIDED***Name of Alternative SMP***NONE PROVIDED***Other Permits**

40. Identify other DEC permits, existing and new, that are required for this project/facility.

None

If SPDES Multi-Sector GP, then give permit ID

NONE PROVIDED

If Other, then identify

NONE PROVIDED

41. Does this project require a US Army Corps of Engineers Wetland Permit?

No

If "Yes," then indicate Size of Impact, in acres, to the nearest tenth

NONE PROVIDED

42. If this NOI is being submitted for the purpose of continuing or transferring coverage under a general permit for stormwater runoff from construction activities, please indicate the former SPDES number assigned.

*NONE PROVIDED***MS4 SWPPP Acceptance**

43. Is this project subject to the requirements of a regulated, traditional land use control MS4?

Yes - Please attach the MS4 Acceptance form below

If No, skip question 44

44. Has the "MS4 SWPPP Acceptance" form been signed by the principal executive officer or ranking elected official and submitted along with this NOI?

Yes

MS4 SWPPP Acceptance Form Download

Download form from the link below. Complete, sign, and upload.

[MS4 SWPPP Acceptance Form](#)

MS4 Acceptance Form Upload

NONE PROVIDED

Comment

NONE PROVIDED

Owner/Operator Certification

Owner/Operator Certification Form Download

Download the certification form by clicking the link below. Complete, sign, scan, and upload the form.

[Owner/Operator Certification Form \(PDF, 45KB\)](#)

Upload Owner/Operator Certification Form

NONE PROVIDED

Comment

NONE PROVIDED



Department of
Environmental
Conservation

NYS Department of Environmental Conservation
Division of Water
625 Broadway, 4th Floor
Albany, New York 12233-3505

**MS4 Stormwater Pollution Prevention Plan (SWPPP) Acceptance
Form**

for
Construction Activities Seeking Authorization Under SPDES General Permit
*(NOTE: Attach Completed Form to Notice Of Intent and Submit to Address Above)

I. Project Owner/Operator Information

1. Owner/Operator Name: Illinois Properties 26, LLC
2. Contact Person: Hillel Kahan
3. Street Address: 51 Forest Road, Unit 316-84
4. City/State/Zip: Monroe / N.Y. / 10950

II. Project Site Information

5. Project/Site Name: Hamaspik Choice
6. Street Address: 775 North Main Street
7. City/State/Zip: New Hempstead

III. Stormwater Pollution Prevention Plan (SWPPP) Review and Acceptance Information

8. SWPPP Reviewed by: Glenn McCreedy, P.E.
9. Title/Position: Village Engineer
10. Date Final SWPPP Reviewed and Accepted:

IV. Regulated MS4 Information

11. Name of MS4: Village of New Hempstead
12. MS4 SPDES Permit Identification Number: NYR20A 324
13. Contact Person: Glenn McCreedy, P.E.
14. Street Address: 19 Squadron Boulevard, Suite #4
15. City/State/Zip: New City, New York 10956
16. Telephone Number: (845) 266-6441 x 101

MS4 SWPPP Acceptance Form - continued

V. Certification Statement - MS4 Official (principal executive officer or ranking elected official) or Duly Authorized Representative

I hereby certify that the final Stormwater Pollution Prevention Plan (SWPPP) for the construction project identified in question 5 has been reviewed and meets the substantive requirements in the SPDES General Permit For Stormwater Discharges from Municipal Separate Storm Sewer Systems (MS4s).
Note: The MS4, through the acceptance of the SWPPP, assumes no responsibility for the accuracy and adequacy of the design included in the SWPPP. In addition, review and acceptance of the SWPPP by the MS4 does not relieve the owner/operator or their SWPPP preparer of responsibility or liability for errors or omissions in the plan.

Printed Name: Glenn Mccreedy, P.E.

Title/Position: Village Engineer

Signature:

Date:

VI. Additional Information

Appendix - F

HAMASPIK CHOICE

**VILLAGE OF HEMPSTEAD
ROCKLAND COUNTY
NEW YORK**

APPENDIX-F

INFILTRATION TEST CERTIFICATION

BY

ATZL, NASHER & ZIGLER
ENGINEERS-SURVEYORS-PLANNERS
232 NORTH MAIN STREET
NEW CITY, NY 10956
TEL: (845) 634-4694
FAX: (845) 634-5543
E-MAIL: rnasher@anzny.com



ATZL, NASHER & ZIGLER
ENGINEERS-SURVEYORS-PLANNERS

232 North Main Street, New City, NY 10956
Tel: (845) 634-4694 Fax: (845) 634-5543
Email: rnasher@anzny.com

April 12, 2024

Village of New Hempstead
108 Old Schoolhouse Rd
New City, NY 10956

Att.: Glenn McCreedy, P.E.
Village Engineer

Re: Hamaspik Choice (Job #5030)
Village of New Hempstead
Rockland County, New York

Dear Mr. McCreedy, P.E.,

A soil infiltration test was performed on March 4, 2024. The infiltration test location map is attached to this report for your reference (Page 6). The infiltration test failed due to the presence of groundwater.

The results are as follows.

Test Hole #1

Infiltration test at a depth of 72-inches (6-feet):

<u>Soil Log</u>	<u>Soil Type</u>
0" to 24"	Top-soil
24" to 60"	Sandy Loam

Groundwater was found at 5.0 feet (60-inch) deep at EL. 532.

Test Hole #2

Infiltration test at a depth of 60-inches (5-feet):

<u>Soil Log</u>	<u>Soil Type</u>
0" to 20"	Top-soil
20" to 60"	Sandy Loam


Groundwater was found at 5.0 feet (60-inch) deep at EL. 529.

Note:

- A bio-filter system is proposed on the west side of the site, with its bottom set at elevation 531, while the groundwater elevation is at 529. According to the New York State Stormwater Management Design Manual, a minimum separation of 2 feet is required between the bottom of the system and the groundwater. As demonstrated, the proposed system satisfies this requirement.

If you have any questions, please feel free to contact me, thank you.

Very Truly Yours,



Ryan A. Nasher, P.E.



Figure 1: View of the soil profile (TH #1).



Figure 2: View of groundwater at 5.0 feet (60-inches) deep (TH #1).



Figure 3: View of the soil profile (TH #2).



Figure 4: View of groundwater at 5.0 feet (60-inches) deep (TH #2).

Inf. Test

Job no. 5030 / 03/04/24

TH#1

0"-24" Top-soil
24"-60" Sandy Loam


G.W @ 5' deep

TH#2


0"-20" Top-soil
20"-60" Sandy Loam

G.W @ 5' deep

Figure 5: Field notes.



- NOTES:**
1. THE CONTRACTOR SHALL BE RESPONSIBLE FOR PROVIDING A SAFE AND PRUDENT EXCAVATION OPERATION IN A MANNER SO THAT THE WORKERS, PUBLIC AND AUTHORITIES WILL BE PROTECTED FROM UNREASONABLE HAZARD.
 2. SLOPE SIDES OF EXCAVATIONS TO COMPLY WITH LOCAL CODES AND ORDINANCES HAVING JURISDICTION, SHORE AND BRACE WHERE SLOPING IS NOT POSSIBLE BECAUSE OF SPACE RESTRICTIONS OR STABILITY OF MATERIAL EXCAVATED. COMPLY WITH OSHA REQUIREMENTS.
 3. FOR THE SAFETY OF PERSONNEL, SHIELDING SHALL BE USED AS REQUIRED IN ANY TRENCH OR EXCAVATION MORE THAN FIVE (5) FEET ABOVE THE PERSONNEL'S FOOTING.



TYPICAL INFILTRATION TEST CROSS SECTION

INFLTRATION AND DEEP TEST FOR STORMWATER MITIGATION PRACTICE

TEST HOLE ID	EXISTING GRADE EL.	PROPOSED GRADE EL.	INFILTRATION TEST DEPTH	DEEP TEST DEPTH
TH #1	EL.=537.0	EL.=537.0	EL.=530.0 (7' DEEP)	EL.=529.0 (8' DEEP)
TH #2	EL.=534.0	EL.=535.0	EL.=530.0 (5' DEEP)	EL.=529.0 (6' DEEP)

- LEGEND**
- PROPOSED 2' CONTOUR
 - PROPOSED 12' CONTOUR
 - EXISTING WATER MAIN
 - EXISTING FIRE HYDRANT
 - EXISTING GAS LINE
 - EXISTING CATCH BASIN
 - EXISTING DRAINAGE MANHOLE
 - EXISTING STORM DRAIN LINE
 - EXISTING SEWER MANHOLE
 - EXISTING SEWER LINE
 - EXISTING SPOT ELEVATION
 - EXISTING SIGN
 - EXISTING LIGHT POLE
 - EXISTING UTILITY POLE
 - EXISTING WATER VALVE
 - EXISTING GAS VALVE
 - EXISTING CHAIN LINK FENCE
 - EXISTING STONEWALL
 - PROPOSED 2' CONTOUR
 - PROPOSED 12' CONTOUR
 - PROPOSED WATER SERVICE
 - PROPOSED FIRE HYDRANT
 - PROPOSED GAS SERVICE
 - PROPOSED GAS VALVE
 - PROPOSED CATCH BASIN
 - PROPOSED STORM DRAIN LINE
 - PROPOSED SEWER CLEANOUT
 - PROPOSED SEWER HOUSE CONNECTION
 - PROPOSED SPOT ELEVATION
 - PROPOSED WATER SERVICE
 - PROPOSED GAS SERVICE
 - PROPOSED UNDERGROUND ELECTRIC LINE
 - PROPOSED ROOF DRAIN
 - PROPOSED WATERFURROW
 - TEST HOLE LOCATION

THE PROFESSIONAL SEAL OF THE STATE OF NEW YORK IS HEREBY APPLIED TO THESE PLANS AND SPECIFICATIONS BY THE ENGINEER AND SURVEYOR IN FULL COMPLIANCE WITH THE PROVISIONS OF THE EDUCATION LAW OF THE STATE OF NEW YORK AND THE REGULATIONS OF THE BOARD OF REGENTS OF THE STATE OF NEW YORK. THE ENGINEER AND SURVEYOR CERTIFIES THAT HE OR SHE IS A LICENSED PROFESSIONAL ENGINEER AND SURVEYOR IN FULL COMPLIANCE WITH THE PROVISIONS OF THE EDUCATION LAW OF THE STATE OF NEW YORK AND THE REGULATIONS OF THE BOARD OF REGENTS OF THE STATE OF NEW YORK.

RYAN A. NASHER, P.E.
N.Y.S. P.E. LIC. NO. 89066

JOHN R. ZIGLER, P.E.
N.Y.S. S.S. LIC. NO. 80228

REVISION	DATE	DESCRIPTION
<p>ATZL, NASHER & ZIGLER P.C. ENGINEERS-SURVEYORS-PLANNERS 238 North Main Street New City, New York 10958 Tel: (845) 634-4894 Fax: (845) 634-5643 E-mail: info@anzy.com Web: www.ANZY.com</p>		
<p>PROJECT: HAMASPIK CHOICE F/K/A ILLINOIS PROPERTIES 26 LLC</p>		
<p>VILLAGE OF NEW HEMPSTEAD ROCKLAND COUNTY, NEW YORK</p>		
<p>TITLE: INFILTRATION AND DEEP TEST LOCATION</p>		
DRAWN BY: GS	CHECKED BY: RN	
DATE: DECEMBER 18, 2023	SCALE: 1 IN. = 30 FT.	
PROJECT NO: 5030	DRAWING NO: 1	

PLAN AND SPECIFICATIONS FOR INFILTRATION AND DEEP TEST LOCATIONS

Appendix - G

HAMASPIK CHOICE

**VILLAGE OF HEMPSTEAD
ROCKLAND COUNTY
NEW YORK**

APPENDIX-G

PRETREATMENT SIZING CALCULATION

BY

ATZL, NASHER & ZIGLER
ENGINEERS-SURVEYORS-PLANNERS
232 NORTH MAIN STREET
NEW CITY, NY 10956
TEL: (845) 634-4694
FAX: (845) 634-5543
E-MAIL: rnasher@anzny.com

PRETREATMENT SIZING CALCULATIONS

- Drainage Area: WS#1A
- Model no.: FD-4HC
- Site Plan, Drawing no. 6, Detail no.: 5

The pretreatment system has been designed to remove 80% of total suspended solids (TSS). This system is designed based on the peak water quality discharge of the drainage area (D-WS#1A), detailed calculations are shown below.

- Drainage Area:

WS#1A:

The soil within WS#1A belongs to Hydrological Soil Group "C".

A = 1.023 Acres	Composition	HISG
	$A_{Grass} =$	0.19 acs
	$A_{Impervious} =$	0.833 acs

Water Quality Volume required before Runoff Reduction:

The impervious cover,

$$I = \frac{0.833 \text{ acres}}{1.023 \text{ acres}} \times 100\% = 81.4\%$$

The runoff coefficient,

$$R_v = 0.05 + 0.009 \times I$$

$$\rightarrow R_v = 0.05 + 0.009 \times 81.4$$

$$\rightarrow R_v = 0.78$$

Use the 90% rule 1.5" of rainfall in Rockland County,

$$WQ_v = 1.5" \times R_v \times A_{Disturbed}$$

$$\rightarrow WQ_v = 1.5 \text{ inch} \left(\frac{1 \text{ ft}}{12 \text{ inch}} \right) 0.78 \times 1.023 \text{ acs}$$

$$\rightarrow WQ_v = 0.1 \text{ acs. ft.} = 4,361 \text{ cu. ft.}$$

$$(WQ_v)_{Required} = 0.01 \text{ acs.ft. or } 4,361 \text{ cu.ft}$$

- Peak Water Quality Discharge Calculation

- Compute modified CN for 1.5" rainfall

$$P = 1.5" \text{ (Rockland County)}$$

$$Q_a = \frac{WQ_v}{Area}$$

$$Q_a = \frac{4,361 \text{ ft}^3}{1.023 \text{ acres}} * \frac{1 \text{ acre} - \text{ft}}{43,560 \text{ ft}^3} * \frac{12 \text{ inch}}{1 \text{ ft}}$$

$$Q_a = 1.17 \text{ inch}$$

$$CN = \left[\frac{1000}{10 + 5p + 10Q_a - 10 * (Q_a^2 + 1.25 * Q_a * p)^{0.5}} \right]$$

$$CN = \left[\frac{1000}{10 + (5 * 1.5") + (10 * 1.17") - 10 * (1.17''^2 + 1.25 * 1.17" * 1.5")^{0.5}} \right]$$

$$CN = 96.8$$

Use CN = 97

- Compute $\frac{I_a}{p}$

$$I_a = 0.2 * S$$

$$S = \frac{1000}{CN} - 10$$

$$S = \frac{1000}{97} - 10$$

$$S = 0.3$$

$$I_a = 0.2 * 0.3$$

$$I_a = 0.06$$

$$\frac{I_a}{p} = \frac{0.06}{1.5}$$

$$\frac{I_a}{p} = 0.041$$

Now, use the value of $\frac{I_a}{p}$ and $t_c = 0.1$ hour to find out q_u .

$$q_u = 662 \frac{csm}{in} \text{ (Per Type III Rainfall Distribution)}$$

Now, calculate the peak water quality flow (Q_{wp}):

$$Q_{wp} = q_u * A * Q_a$$

$$Q_{wp} = \left(662 \frac{csm}{in} \right) \left(\frac{1.023 \text{ acres}}{640 \frac{acres}{mi^2}} \right) (1.17 \text{ inch})$$

$$Q_{wp} = 1.24 \text{ cfs}$$

The peak water quality discharge, $Q_{wp} = 1.24 \text{ cfs}$.

First Defense® High Capacity

Sizing & Design

This adaptable online treatment system works easily with large pipes, multiple inlet pipes, inlet grates and now, contains a high capacity bypass for the conveyance of large peak flows. Designed with site flexibility in mind, the First Defense® High Capacity allows engineers to maximize available site space without compromising treatment level.



Fig 2. Works with multiple inlet pipes and grates

Inspection and Maintenance

Nobody maintains our systems better than we do. To ensure optimal, ongoing device performance, be sure to recommend Hydro International as a preferred service and maintenance provider to your clients.

Call 1 (800) 848-2706 to schedule an inspection and cleanout or learn more at hydro-int.com/service

SIZING CALCULATOR FOR ENGINEERS



This simple online tool will recommend the best separator, model size and online/offline arrangement based on site-specific data entered by the user.

Go to hydro-int.com/sizing to access the tool.



Fig 3. Maintenance is done with a vector truck

Table 1. First Defense® High Capacity Design Criteria.

First Defense® High Capacity Model Number	Diameter	Typical TSS Treatment Flow Rates		Peak Online Flow Rate	Maximum Pipe Diameter ¹	Oil Storage Capacity	Typical Sediment Storage Capacity ²	Minimum Distance from Outlet Invert to Top of Rim ³	Standard Distance from Outlet Invert to Sump Floor
		NJDEP Certified	110µm						
	(ft / m)	(cfs / L/s)	(cfs / L/s)	(cfs / L/s)	(in / mm)	(gal / L)	(yd ³ / m ³)	(ft / m)	(ft / m)
FD-3HC	3 / 0.9	0.84 / 23.7	1.06 / 30.0	15 / 424	18 / 457	125 / 473	0.4 / 0.3	2.0 - 3.5 / 0.6 - 1.0	3.71 / 1.13
FD-4HC	4 / 1.2	1.50 / 42.4	1.88 / 53.2	18 / 510	24 / 600	191 / 723	0.7 / 0.5	2.3 - 3.9 / 0.7 - 1.2	4.97 / 1.5
FD-5HC	5 / 1.5	2.35 / 66.2	2.94 / 83.2	20 / 565	24 / 600	300 / 1135	1.1 / 84	2.5 - 4.5 / 0.7 - 1.3	5.19 / 1.5
FD-6HC	6 / 1.8	3.38 / 95.7	4.23 / 119.8	32 / 906	30 / 750	496 / 1,878	1.6 / 1.2	3.0 - 5.1 / 0.9 - 1.6	5.97 / 1.8
FD-8HC	8 / 2.4	6.00 / 169.9	7.52 / 212.9	50 / 1,415	48 / 1219	1120 / 4239	2.8 / 2.1	3.0 - 6.0 / 0.9 - 1.8	7.40 / 2.2

¹Contact Hydro International when larger pipe sizes are required
²Contact Hydro International when custom sediment storage capacity is required
³Minimum distance for models depends on pipe diameter.

Hydro International, 94 Hutchins Drive, Portland, ME 04102
 Tel: (207) 756-6200 Fax: (207) 756-6212
 Email: stormwaterinquiry@hydro-int.com Web: www.hydro-int.com

Stormwater Solutions
hydro-int.com/firstdefensehc
 FDHCS1002

The proposed First Defense (FD-4HC) system provides 1.50 cfs TSS Treatment Rate > Required Peak Water Quality_{Discharge} = 1.24 cfs OK

Drainage Maps

HAMASPIK CHOICE

VILLAGE OF HEMPSTEAD
ROCKLAND COUNTY
NEW YORK

DRAINAGE MAPS

BY

ATZL, NASHER & ZIGLER
ENGINEERS-SURVEYORS-PLANNERS
232 NORTH MAIN STREET
NEW CITY, NY 10956
TEL: (845) 634-4694
FAX: (845) 634-5543
E-MAIL: rnasher@anzny.com